

DAILY PRODUCTION & QUALITY CONTROL REPORT					
Project No./Contract No.	Project Title / Location	Day of Report	Report No.		
6389	BRC Eastside Common Areas Soils Remediation	16-Nov-09	488		
PO JECT POINTS OF CONTA	CT.				

NIACI		
Name	E-Mail Address	Phone No.
Lee Farris	Ifarris@landwellco.com	702-567-0400
Ranajit Sahu	sahuron@earthlink.net	702-567-0400
Dan Brennecke	Dan.Brennecke@westonsolutions.c	970-260-5886
Richard Laubinger	Richard.Laubinger@westonsolution	720-641-8660
	Name Lee Farris Ranajit Sahu	Lee Farris         Ilarris@landwellco.com           Ranajit Sahu         sahuron@earthlink.net           Dan Brennecke         Dan.Brennecke@westonsolutions.c

WEAT	WEATHER CONDITIONS								
	Cor	ditions		Ten	1p (F)	W	ind	Add'l F	teadings
AM	AM Sunny/Clear PM Sunny/Clear	Low	34			Precip. (In/Dy.)	0		
Am	Sunny/Clear	P-M		High	64	N		Humidity (%)	0
Addition	al Weather Comments								

ON-SITE WESTON PERSONNEL						
Name	Position	Trade / Work Performed	Y/N			
Dick Laubinger	Construction Manager	Construction Management Services.	Y			
Dan Brennecke	Project Manager. CM	Construction Management Services.	N			
Richard Davis	Project Engineer	Construction Management Services.	Y			
Chris White	Assist. Const. Mgr	Construction Management Services.	Y			
Kevin Cooke	Assist. Const. Mgr	Construction Management Services.	Y			
June Laubinger	Admin Assistant	Construction Management Services.	Y			

ON-SITE GEOSYNTE	C PERSONNEL			
Name	Position	Trade / Work Performed	Y/N	
Greg Corcoran	Design Engineer	Oversight	N	
Dan Street	QA Manager	Oversight	Y	
Jim Cox	QA/QC Supervisor	Oversight	N	
Rebecca Flynn	Engineer	Oversight	N	
Stuart Irwin	QA/QC Tech	Oversight	Y	
Camon Liddell	QA/QC Tech	Oversight	Y	
Graciano Malana	QA/QC Tech	Oversight	Y	

ON-SITE SOFT ORT I ERSC	MINEL			
Name	Position	Trade / Work Performed	Y/N	
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N	
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring,	N	
		·		

OVERSITE PERSONN	EL		
Name	Position	Trade / Work Performed	Y/N
Bob Meyer, ASW	Inspector	Liner Inspector,	Y
Devin Gordon, MGA	Oversight	For NDEP	Y
Brian Rakvica	Inspector	NDEP	N
Steve Morrow, ASW	Inspector	Liner Inspector	N

PBS&J, Survey	Surveyors	Survey	N	
ON-SITE CONTRACTO	R PERSONNEL			
Name	Company	Trade / Work Performed	Y/N	
Erik Gehringer	Entact	Project Manager	N	
Jeremy Schissler	Entact	Acting Project Manager	N	
Josh Carrol	Entact	Asst Project Manager, Eastside Manager	Y	
Michael Carlson	Entact	Engineer	Y	
Joe Curilla, Day	Entact	Health & Safety Officer	Y	
Timothy Stadt, Day	Entact	Health and Safety Officer	Y	
Roger Wagner, Night	Entact	Eastside, Superintendent	Y	
Russell Karnes	Entact	CAMU, Superintendent, Western Hook.	Y	
Lance Bruce, Night	Entact	Health & Safety Officer	Y	
Terry Harper, Night	Entact	CAMU, Superintendent	Y	
Rick McIntire	Entact	CSP, Health & Safety	Y	
John Frazier , Night	Entact	Health & Safety Officer	Y	l
Eli Blackburn	Entact	Asst Project Manager	Y	
Scott Zattau, Day	Entact	Health & Safety Technician	Y	
Jose Martinez, Night	Entact	Health & Safety Technician	Y	
Dawn Breedlove	Entact	Health & Safety Technician	Y	
	Environmental Specialties, Inc.	Liner Crew, (1) Supt, (10) Laborers/ Seamers	Y	
	ABC Survey	Eastside/CAMU/Western Hook	N	I

Equipment	Vendor / Tag No.			Work Performed				
	vendor / Tag No.			TOTA I CITOTILICA				$\vdash$
CAT D400E Dump Truck (10)		CAMU			-	-	-	
JD D400 Dump Trucks (10)		Eastsid				-	-	_
CAT 324D long stick excavator		Eastsid			-	-	-	
CAT D8R Dozer with disc, (1)		Eastsid				-	-	
CAT 345 excavators, (8)			e, CAM	J and Galleria		-	-	
CAT 330 Excavator (1)		CAMU				-	-	L
CAT 365 Excavator (1)		CAMU				-	-	1
CAT D6 LGP Dozer (1)		Eastsid						
Water Trucks (3)		Eastsid	е					
Case backhoe		CAMU						
CAT 16H Grader		CAMU	CAMU					
CAT D8 Dozer		Eastsid	Eastside					
Water Trucks (4)		CAMU	CAMU					
CAT D-6 Dozer, (3)		CAMU	CAMU					
CAT 14H Grader		CAMU						
Gradall, forklift		CAMU						
JLG		CAMU						
Smooth drum Rollers, (3)		CAMU						
Tenent Street Sweeper		Eastsid	e and C	AMU				
Komatsu Loader		CAMU	and Eas	tside.				
Chieftain 1400 Powerscreener		CAMU						1
						-		1
								<b>i</b> —
MATERIAL HANDLING (ON-S	ITE DELIVERY / REMOVAL)							
		To do	11011	B	_	Delivery	Verificatio	n
Material	Vendor	Today	UOM	Purpose	to date	Otv	Spec	Tags

MATERIAL HANDLING (ON-SITE DELIVERY / REMOVAL)								
Material	Vendor	Today	UOM	Purpose	Delivery Verification			n
material	vendor	Today	OOM		to date	Qty	Spec	Tags
GCL	CETCO	0	rolls	For CAMU, On site		2271		
Geocomposite	Agru	0	rolls	For CAMU, On site		2442		
Geomembrane	Agru	0	rolls	For CAMU, On site		558		

WORK COMPLETED

#### Eastside Mixing and Drying Activity:

Day Shift:

- Continued recavating and stockpling material in PUA-10, PUB-9 and PUC-8.

- Continued final scrape of SW and WST ponds, along with hauf rds. Hauled material to Beta Ditch stockpile.

- Hauling material to CAMU in OTR trucks for placement from HP and SW berms.

- Galleries scrape, continued scrapps in Parcel 10 and hauled material to CAMU in OTR trucks.

- Excavator stockpling material on the SW-12 floor.

Ver 1.1 11/07 1 of 4

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	16-Nov-09	488
- Night Shift: - Hauled material from PUB-	-9, CTR-4 and Beta Ditch stockpiles.		
CAMU Activity:			
Continued finish grading BI     Continued placing and grad     Continued grading waste in     ESI continued installing get	ding final cover soil on Phase IIIA. n Phase I, Phase II and Phase IIIB. osynthetics on slopes of Phase II. Phase II, Phase IIIB and Phase V sumps.		
- Night Shift: - Placed material in Phase II	, Phase IIIB, Phase IV and Phase V.		
Embankment - Phase 1 embankment, com - Phase 1 estimated cumulat - Phase II embankment , cor	tive embankment placed:		
Sump/Vadose Monitoring:			
	Phase 1: LCRS Sump: Measurement taken: (1.267) Water Pumped: (N/A). Vadose: Measurement taken: (0.583) Water Pumped: (N/A).		
	Phase II: LCRS Sump: Measurement taken: (2.625) Water Pumped: (N/A). Vadose: Measurement taken: (N/A Water pumped: (N/A).		
	Phase IIIB: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A) Vadose: Measurement taken: (N/A) Water Pumped: (N/A).		
Inspections: CAMU: NA	Phase V: LCRS Sump: Measurement taken: (1.783) Water Pumped: (N/A).  Vadose: Measurement taken: (N/A) Water pumped: (N/A)		

DAILY PRODUCTION & QUALITY CONTROL REPORT

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds) Phase I 372.886 cv Previous Daily Cumulative = Operations layer placed (completed) for liner certification. = 21,662 Daily Day shift waste placed today: Galleria/Eastside, (0) loads @ 17 cy/load (0) trucks =

Daily Night shift placed today: (0) loads @ 21cy/load (0) trucks =

To Date Phase I estimated cumulative waste placed = 372,886 cy Phase II
Previous Daily Cumulative =
Operations layer placed (completed) for liner certification. = 37,188 1,072,069 CV Daily Day shift waste placed today: Galleria Scrape, (0) loads @ 17 cy/load (0) trucks = Daily Day shift waste placed today: Eastside Waste, (0) loads @ 17cy/load (0) trucks = су Daily Night shift placed today: (0) loads @ 21 cy/load (0) trucks = To Date Phase II estimated cumulative waste placed = 1,072,069 cy Previous Daily Cumulative =
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks = 222,174 cy cy Operations layer placed (completed for liner certification = 21,276) Operations layer praces (completed for line) certification = 2.1,2.1.07

Daily Days hift waste placed today: (0) loads @ 17 cyload (0) trucks =

Daily Night shift waste placed today: (0) loads @ 21cyload (0) trucks =

To Date Phase III.A estimated cumulative waste placed = cy 222,174 cy Previous Daily Cumulative = 343,640 cy Operations layer placed (completed) for liner certification. = 21,978
Daily Day shift waste placed from: Galleria/Eastside (0) loads @ 17 cylld (0) trucks =
Daily Night shift waste placed today: (129) loads @ 21cy/load (18) trucks =
To Date Phase IIIB estimated cumulative waste placed = су су 2,709 cy 346,349 cy Phase IV
Previous Daily Cumulative = 224,160 cy су Operations layer placed (completed) for liner certification = 37,314
Daily Day shift waste placed today: (0) loads @ 17 cyfload (0) trucks =
Daily Night shift waste placed today: (190) loads @ 21cyfload (19) trucks =
To Date Phase IV estimated cumulative waste placed = су 228,150 cy Phase V Previous Daily Cumulative = 94,087 cy Operations layer placed (completed) for liner certification = 40,284
Daily Day shift waste placed from: Galleria/Eastside (297) loads @ 17 cy/load (17) trucks = cv 5,049 cy Daily Night shift waste placed today: (58) loads @ 21cy/load (9) trucks = To Date Phase V estimated cumulative waste placed = 1,218 <sup>Cy</sup> 100,354 cy

| Estimated Waste at | Completion | (cy) | % Complet | Completion | (cy) | % (cy)

Phase I (complete)	Previous	Placed	Cumulative Place
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
Phase II (complete)			
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	0	0	0
Phase IIIA			
GCL	221,000	0	221,000
Geomembrane	221,000	0	221,000
Geocomposite	221,000	0	221,000
Geotextile	20,000	0	20,000
Phase IIIB			
GCL	340,535	0	340,535
Geomembrane	340,535	0	340,535
Geocomposite	340,535	0	340,535
Geotextile	50,000	0	50,000
Phase IV			
GCL	459,942	0	459,942
Geomembrane	459,942	0	459,942
Geocomposite	459,952	0	459,952
Geotextile	12,390	0	12,390
Phase V			
GCL	558,653	0	558,653
Geomembrane	558,653	0	558,653
Geocomposite	558,653	Ó	558,653
Geotextile	15,925	0	15,925

Ver 1.1 11/07 2 of 4

DAILY PRODUCTION & QUALITY CONTROL REPORT				
Project No./Contract No.	Project Title / Location	Day of Report	Report No.	
6389	BRC Eastside Common Areas Soils Remediation	16-Nov-09	488	

BMI North GCL Geomembrane Geocomposite

BMI South GCL Geomembrane Geocomposite 177,000 177,000 177,000

#### Debris Storage Area (complete)

12,000 CAMU Cover GCL Geomembrane Geocomposite 394,514 394,514 250,500

% Complete of Basic Scope + Option Scope 62.3% Total Geosynthetics for CAMU Basic Scope (sf) Total Geosynthetics for CAMU Basic Scope Scope +Option Scope 98.0%

6,534,075

Geosynthetic System Cumulative Total To Date All CAMU Phases 4,151,232 4,068,952

HEALTH & SAFETY

Safety Topic:
Eastside Day: MSDS, Hazardous communications.
CAMU Day: MSDS, Hazardous communications.
Night shift CAMU & Eastside: Discussed: Job Task Review.

#### CONSTRUCTION QUALITY ASSURANCE & QUALITY CONTROL

Date: Date: Command Control Technology (Could) respectives understanding the Daily. Co.8 Jammand;
Monitor waste placement into the CAMU of Galleria and Eastside material during the day shift. Monitor waste placement into the CAMU of Eastside material during the night shift. Monitor the installation of and grading of final cover soils for CAMU Closure. Monitor the installation of posynthetics.

Perform eastside waste sampling as requested by Entact.

#### ISSUES AND/OR ITEMS OF DISCUSSION

SITE VISITORS

Richard Laubinger, Construction Manager

16-Nov-09

Weather Table

Sunny/Clear 9 Sunny / Party Cloudy શ Cloudy / Partly Sunny m Cloudy <u>Ω</u> M, Overcast Light Rain η<sub>o</sub> Rain *m*  $\mathcal{H}$ Thunderstorms &

> Ver 1.1 11/07 3 of 4

# **Basic Remediation Company** 875 West Warm Springs Road Henderson, Nevada 89011

## **DAILY PRODUCTION & QUALITY CONTROL REPORT**

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	16-Nov-09	488
0	0		

### **DAILY PHOTO LOG**

Photo 1



Photo 2



Photo 3



Photo 4



Ver 1.1 11/07 4 of 4