

D	AILY PRODUCTION & QUALITY CONTROL REPO	RT	
Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	20-Dec-09	521

PROJECT POINTS OF CO	NTACT		
Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Lee Farris	Ifarris@landwellco.com	702-567-0400
BRC PROJECT MANAGER	Ranajit Sahu	sahuron@earthlink.net	702-567-0400
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.c	970-260-5886
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolution	720-641-8660

WEAT	HER CONDITIONS								
	Cond	litions		Ten	tp (F)	W	ind	Add'l F	Readings
AM	Communication Classics	PM	Sunny / Party Cloudy	Low	36			Precip. (In/Dy.)	0
Am	Sunny / Party Cloudy	r-m	Suriny / Party Cloudy	High	56	NE		Humidity (%)	0
Additions	l Weather Comments								

Name	Position	Trade / Work Performed	Y/N
Dick Laubinger	Construction Manager	Construction Management Services.	Y
Dan Brennecke	Project Manager. CM	Construction Management Services.	N
Richard Davis	Project Engineer	Construction Management Services.	N
Chris White	Assist. Const. Mgr	Construction Management Services.	Y
Kevin Cooke	Assist. Const. Mgr	Construction Management Services.	Y
June Laubinger	Admin Assistant	Construction Management Services.	N

ON-SITE GEOSYNTEC F			
Name	Position	Trade / Work Performed	Y/N
Greg Corcoran	Design Engineer	Oversight	N
Dan Street	QA Manager	Oversight	Y
Jim Cox	QA/QC Supervisor	Oversight	N
Rebecca Flynn	Engineer	Oversight	N
Stuart Irwin	QA/QC Tech	Oversight	Y
Camon Liddell	QA/QC Tech	Oversight	Y
Graciano Malana	QA/QC Tech	Oversight	Y
ON-SITE SUPPORT PER	SONNEL		
Name	Position	Trade / Work Performed	Y/N
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring,	N

OVERSITE PERSONNEL				
Name	Position	Trade / Work Performed	Y/N	
Bob Meyer, ASW	Inspector	Liner Inspector,	N	
Devin Gordon, MGA	Oversight	For NDEP	N	

Brian Rakvica	Inspector	NDEP	N	
Steve Morrow, ASW	Inspector	Liner Inspector	N	
PBS&J, Survey	Surveyors	Survey	N	
ON-SITE CONTRACTO	R PERSONNEL			
Name	Company	Trade / Work Performed	Y/N	
Erik Gehringer	Entact	Project Manager	Y	
Jeremy Schissler	Entact	Acting Project Manager	N	
Josh Carrol	Entact	Asst Project Manager, Eastside Manager	N	
Michael Carlson	Entact	Engineer	Y	
Joe Curilla, Day	Entact	Health & Safety Officer	Y	
Timothy Stadt, Day	Entact	Health and Safety Officer	Y	
Roger Wagner, Night	Entact	Eastside, Superintendent	Y	
Russell Karnes	Entact	CAMU, Superintendent, Western Hook.	Y	
Lance Bruce, Night	Entact	Health & Safety Officer	Y	
Terry Harper, Night	Entact	CAMU, Superintendent	Y	
Rick McIntire	Entact	CSP, Health & Safety	N	
John Frazier , Night	Entact	Health & Safety Officer	Y	
Eli Blackburn	Entact	Asst Project Manager	Y	
Scott Zattau, Day	Entact	Health & Safety Technician	Y	
Jose Martinez, Night	Entact	Health & Safety Technician	Y	
Dawn Breedlove	Entact	Health & Safety Technician	Y	

Environmental Specialties, Inc. Liner Crew, (1) Supt, (10) Laborers/ Seamers, Demobilized. N
ABC Survey Eastside/CAMU/Western Hook N

							•	_
ON-SITE EQUIPMENT								
Equipment	Vendor / Tag No.			Work Performed				
CAT D400E Dump Truck (10)		CAMU			-	-	-	
JD D400 Dump Trucks (10)		Eastsid	е			-	-	
CAT 324D long stick excavator		Eastsid	e		-	-	-	-
CAT D8R Dozer with disc, (1)		Eastsid	е			-	-	
CAT 345 excavators, (8)		Eastsid	e, CAM	U and Galleria		-	-	
CAT 330 Excavator (1)		CAMU				-	-	-
CAT 365 Excavator (1)		CAMU				-	-	
CAT D6 LGP Dozer (1)		Eastsid	е					-
Water Trucks (5)		Eastsid	е					-
Case backhoe		CAMU						-
CAT 16H Grader		CAMU						-
CAT D8 Dozer		Eastsid	е					-
Water Trucks (4)		CAMU						-
CAT D-6 Dozer, (3)		CAMU						
CAT 14H Grader		CAMU						-
Gradall, forklift		CAMU						-
JLG		CAMU						-
Smooth drum Rollers, (3)		CAMU						-
Tenent Street Sweeper		Eastsid	e and C	AMU				
Komatsu Loader		CAMU	and Eas	stside.				-
Chieftain 1400 Powerscreener		CAMU						-
						1		
MATERIAL HANDLING (ON-	SITE DELIVERY / REMOVAL)							
Material	Vendor	Today	UOM	Purpose		Delivery '	Verificatio	n
		,			to date	Qty	Spec	Tags
GCL	CETCO	0		For CAMU, On site	_	2271		_

MATERIAL HANDLING	(ON-SITE DELIVERY / REMOVAL)							
Material	Vendor	Today	HOM	UOM Purpose Delivery \	Delivery Verification		n	
material	vendor	Today			to date	Qty	Spec	Tags
GCL	CETCO	0		For CAMU, On site		2271		
Geocomposite	Agru	0	rolls	For CAMU, On site		2442		
Geomembrane	Agru	0	rolls	For CAMU, On site		558		
								_

Eastside Mixing and Drying Activity:

Day Shift:
- Continued excavating and stockpiling material in PUB-9, PUC-8, CTR-1 and CTR-4.
- Continued Inal scrape of SW and HP Ponds, hauling material to Beta Ditch stockpile.
- Continued loading and hauling material in OTR trucks from SW-2 and SW-3 berms to CAMU for placement.
- Galleria Scrape, continued scraping Parcels 10 and 4, loading and hauling material with OTR trucks to the CAMU for placement.

- Night Shift: - Haulad material from PLIR-9 CTR-1 CTR-4 and Rata Ditch stocknilas

1 of 4

	DAILT TRODUCTION & QUALITY CONTROL REF		
Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	20-Dec-09	521
- Hauled material from PUB-	9, CTR-1, CTR-4, and Beta Ditch stockpiles.		
CAMU Activity:			
Continued grading waste c Continued to place interim Continued finish grading in	rom Galleria and eastside into Phase V. n Phase IV east slope and top in Phase IIIB. cover on top of Phase IIIB and Phase IV, east slope. terim cover on Phase I and Phase III. 11 and 6" minus soils from the 200,000cy stockpile.		
- Night Shift: - Placed material in Phase II	IB and Phase IV.		
Embankment - Phase 1 embankment, con - Phase 1 estimated cumula - Phase II embankment , con	tive embankment placed:		
Sump/Vadose Monitoring:	Phase 1: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A). Vadose: Measurement taken: (N/A) Water Pumped: (N/A).		
	Phase II: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A). Vadose: Measurement taken: (N/A) Water pumped: (N/A).		
	Phase IIIB: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A). Vadose: Measurement taken: (N/A) Water Pumped: (N/A).		
Inspections: CAMU: N/A.	Phase V: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A). Vadose: Measurement taken: (N/A) Water pumped: (N/A).		
Eastside: Ins	pected fence perimeter: All secure.		

DAILY PRODUCTION & QUALITY CONTROL REPORT

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds) Phase I 372.886 cv Previous Daily Cumulative = Operations layer placed (completed) for liner certification. = 21,662 Daily Day shift waste placed today: Galleria/Eastside, (0) loads @ 17 cy/load (0) trucks =

Daily Night shift placed today: (0) loads @ 2 tcy/load (0) trucks =

To Date Phase I estimated cumulative waste placed = 372,886 cy Phase II
Previous Daily Cumulative =
Operations layer placed (completed) for liner certification. = 37,188 1,072,405 CV Daily Day shift waste placed today: Galleria Scrape, (0) loads @ 17 cy/load (0) trucks = Daily Day shift waste placed today: Eastside Waste, (0) loads @ 17cy/load (0) trucks =

Daily Night shift placed today: (0) loads @ 21 cy/load (0) trucks =

To Date Phase II estimated cumulative waste placed = су 1,072,405 cy Previous Daily Cumulative =
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks = 222,174 cy cy Operations layer placed (completed for liner certification = 21,276) Operations ages placed (completed on time certification = 2,276)
Daily Days hift waste placed today: (0) loads @ 21cylload (0) trucks =
Daily Night shift waste placed today: (0) loads @ 21cylload (0) trucks =
To Date Phase IIIA estimated cumulative waste placed = cy 222,174 cy Previous Daily Cumulative = 424,070 cy Operations layer placed (completed) for liner certification. = 21,978
Daily Day shift waste placed from: GalletialEssistie (0) loads @ 17 cyld (0) trucks =
Daily Night shift waste placed today: (178) loads @ 21cyload (15 trucks =
To Date Phase IIIB estimated cumulative waste placed = су 3,738 cy Phase IV
Previous Daily Cumulative = 321,980 cy су Operations layer placed (completed) for liner certification = 37.314
Daily Day shift waste placed today: (0) loads @ 17 cylload (0) trucks =
Daily Night shift waste placed today: (195) loads @ 21cylload (17) trucks =
To Date Phase IV estimated cumulative waste placed = су 326,075 cy Phase V Previous Daily Cumulative = 251,312 cy Operations layer placed (completed) for liner certification = 40,284
Daily Day shift waste placed from: Galleria/Eastside (346) loads @ 17 cy/load (20) trucks = cv 5,882 cy Daily Day still waste placed roday: (0) loads @ 21cy/load (0) trucks = To Date Phase V estimated cumulative waste placed = 257,194 cy 11/01/09 Volume Adjustment to Correlate with CAMU Placement Survey 123,750 cy

Geosynthetics Placed

Phase I (complete)	Previous	Placed	Cumulative Placed
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
Di II (I)			
Phase II (complete)		_	
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	0	0	0
Phase IIIA			
GCL	221.000	0	221.000
Geomembrane		0	
	221,000	0	221,000
Geocomposite	221,000	0	221,000
Geotextile	20,000	U	20,000
Phase IIIB			
GCI	340.535	0	340.535
Geomembrane	340.535	0	340.535
Geocomposite	340.535	0	340.535
Geotextile	50.000	o o	50.000
Cottoxillo	00,000	Ü	00,000
Phase IV			
GCL	459,942	0	459,942
Geomembrane	459,942	0	459,942
Geocomposite	459.952	0	459.952
Geotextile	12,390	0	12,390
Phase V			
GCL	558,653	0	558,653

Ver 1.1 11/07 2 of 4

Project No./Contract No.	Proje	ect Title / Locati	on	Day of Report	Report No.	
6389	BRC Eastside Com	mon Areas	Soils Remediation	20-Dec-09	521	
Geomembrane	558,653	0	558,653			-
Geocomposite Geotextile	558,653 15,925	0	558,653 15,925			
MI North						
GCL	1,111,468	0	1,111,468			
Geomembrane Geocomposite	1,111,468 1,111,468	0	1,111,468 1,111,468			
MI South						
GCL	177,000	0	177,000			
Geomembrane Geocomposite	177,000 177,000	0	177,000 177.000			
Geomembrane	12,000	0	12,000			
	12,000	0	12,000			
Geomembrane AMU Cover GCL	12,000 394,514	0	12,000 394,514			
AMU Cover			,			
AMU Cover GCL	394,514	0	394,514			
AMU Cover GCL Geomembrane	394,514 394,514	0	394,514 394,514	Total Geosynthetics for CAMU Basic Scope (sf)	% Complete of Basic Scope	Total Geosyr CAMU Bas +Option

escription of Health & Safety Actions Taken Today / Safety Inspections Conducted
afety Topic:
astside Day: Discussed: Holiday distractions, stay focused on your tasks.
AMU Day: Discussed: Holiday distractions, stay focused on your tasks.
ght shift CAMU & Eastside: Discussed: Incidents from other projects.

CONSTRUCTION QUALITY ASSURANCE & QUALITY CONTROL
Description of Quality Control Actions Taken Today / Quality Inspections Conducted
Daily CQA Summary.
Monitored waste placement into the CAMU of Galleria and Eastside material on the day shift. Monitored waste placement into the CAMU of Eastside material on the night shift. Monitored placement of interim cover at the CAMU on the day shift.

Name	Organization	Purpose of Visit		
			_	
	+			
			_	

Report Prepared By / Title Date Prepared Signat
Richard Laubinger, Construction Manager 20-Dec-09

 Weather Table

 Sunny/Clear
 ♀

 Sunny / Party Cloudy
 ♠

 Cloudy / Party Sunny
 ₥

 Cloudy
 ♠

 Overcast
 ₥

 Light Rain
 ₥

 Rain
 ₩

 Thunderstorms
 ₭

 Snow
 ♣

Ver 1.1 11/07 3 of 4

Basic Remediation Company 875 West Warm Springs Road Henderson, Nevada 89011

DAILY/DDA	DUCTION	OLIVI ITV OON	TRAL BERABE
DAII Y PRO	DUCHON &	QUALILY CON	ITROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	20 Dec 00	E24
0	0	20-Dec-09	521

DAILY PHOTO LOG

Photo 1



CAMU: Phase IV, South slope.

Photo 2



CAMU: Phase V.

Photo 3



CAMU: Phase IIIB, North slope.

Photo 4



CAMU: Phase IV, South slope.

Ver 1.1 11/07 4 of 4