Basic Remediation Company 875 West Warm Springs Road Henderson, Nevada 89011

						PAN	atio
	DAILY PRODUCTION	& QUALI	TY CONTR	OL REPO	ORT		
Project No./Contract No.	Pr	roject Title / Locat	ion		Day of Report	Repo	ort No
6389	BRC Eastside Co		12-Jan-10	-	39		
PROJECT POINTS OF CC Position	NTACT		E-Mail Addr	255	Pho	ne No.	
BRC PROJECT MANAGER	Lee Farris	(farris)	andwellco.co	m		67-0400	
BRC PROJECT MANAGER CONST. PROJECT MANAGER	Ranajit Sahu Dan Brennecke		m@earthlink.ne			67-0400	
CONST. PROJECT MANAGER Construction Manager	Richard Laubinger	Richar	rennecke@wes d.Laubinger@v	vestonsolutions.	970-2 720-6	60-5886 41-8660	
WEATHER CONDITIONS							
AM Suppy / Party	Conditions		Temp (F)	Wind	Add'l F Precip. (In/Dy.)	Readings	0
AM Sunny / Party Additional Weather Comments	Cloudy PM Sunny,	/ Party Cloudy	High 62	E 3mpł	Humidity (%)		0
DN-SITE WESTON PERS	ONNEL						_
Name	Position		Trade / Wor			Y/N	
Dick Laubinger	Construction Manager Project Manager CM	Construction M	anagement Serv anagement Serv	ices.		Y N	+
Dan Brennecke Chris White	Project Manager. CM Assist. Const. Mgr	Construction M	anagement Serv anagement Serv	ices.		N Y	+
Kevin Cooke	Assist. Const. Mgr	Construction M	anagement Serv	ices.		Y	+
June Laubinger	Admin Assistant	Construction M	anagement Serv	ices.		Y	1
							+
	+						+
							+
							1
							1
ON-SITE GEOSYNTEC PE	RSONNEL						<u></u>
Name	Position		Trade / Wor	k Performed		Y/N	Т
Greg Corcoran	Design Engineer	Oversight				N	
Dan Street Jim Cox	QA Manager	Oversight				Y N	
Rebecca Flynn	QA/QC Supervisor Engineer	Oversight Oversight				N	-
Camon Liddell	QA/QC Tech	Oversight				Y	t
Graciano Malana	QA/QC Tech	Oversight				Y	1
/ictor Heredia	QA/QC Tech	Oversight				Y	Ţ
John Duncan	QA/QC Tech	Oversight				Y	
ON-SITE SUPPORT PERS	ONNEL	1 T					
Name	Position		Trade / Wor	k Performed		Y/N	
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring Air Monitoring,				N	-
Becky Dano, Tetra Tech	Air Monitoring Specialist	All wonitoning,				1	+
							-
OVERSITE PERSONNEL	Position		Trade / Wor	k Performed		Y/N	
Bob Meyer, ASW	Inspector	Liner Inspector				Y	+
Devin Gordon, MGA	Oversight	For NDEP				Y	T
Brian Rakvica	Inspector	NDEP				N	+
Steve Morrow, ASW	Inspector	Liner Inspector				N	+
							1
BS&J, Survey	Surveyors	Survey				N	1
DN-SITE CONTRACTOR I	PERSONNEL	1	Trade / Wor	Budanasi			
	Company Entact	Design Max		K ⊷ertormed		Y/N	1
Erik Gehringer Eli Blackburn	Entact	Project Manage Asst Project Ma	anager			N	+
Josh Carrol	Entact	Asst Project Ma	anager, Eastside	Manager		Y	+
Vichael Carlson	Entact	Engineer				Y	1
loe Curilla, Day Fimothy Stadt, Day	Entact	Health & Safet Health and Saf				Y	+
Roger Wagner, Night	Entact Entact	Eastside, Supe				N	+
Russell Karnes	Entact	CAMU, Superir	tendent, Wester	n Hook.		Ý	+
ance Bruce, Night	Entact	Health & Safet	y Officer			Y	
Ferry Harper, Night Rick McIntire	Entact Entact	CAMU, Superir CSP, Health &	tendent Safaty			Y	+
Rick McIntire Scott Zattau, Day	Entact	Health & Safet	y Officer			Y	+
Jose Martinez, Night	Entact	Health & Safet	Officer			Y	t
Dawn Breedlove	Entact	Health & Safet	Technician			Y	-
							t
							T
							t
	Environmental Specialties, Inc.	Liner Crow (4)	Supt, (10) Labor	are/ Seamor	mobilized	Y	F
	ABC Survey	Eastside/CAMU		orar oreanners,		Y N	t
							L
							_
ON-SITE EQUIPMENT							

Equipment	Vendor / Tag No.			Work Performed		-	1	-
CAT D400E Dump Truck (10)		CAMU			-	-	-	-
JD D400 Dump Trucks (10)		Eastsid	le			-	-	-
CAT 324D long stick excavator		Eastsid	le		-	-	-	-
CAT D8R Dozer with disc, (1)		Eastsid	e			-	-	-
CAT 345 excavators, (8)		Eastsid	e, CAM	U and Galleria		-	-	-
CAT 330 Excavator (1)		CAMU				-	-	-
CAT 365 Excavator (1)		CAMU				-	-	-
CAT D6 LGP Dozer (1)		Eastsid	le					-
Water Trucks (5)		Eastsid	e			1	1	-
Case backhoe		CAMU						-
CAT 16H Grader		CAMU			-			-
CAT D8 Dozer		Eastsid	le					-
Water Trucks (4)		CAMU						-
CAT D-6 Dozer, (3)		CAMU				1	-	-
CAT 14H Grader		CAMU	CAMU		-			-
Gradall, forklift		CAMU						-
JLG		CAMU						-
Smooth drum Rollers, (3)		CAMU			-			-
Tenent Street Sweeper		Eastsid	e and C	AMU		i	1	-
Komatsu Loader		CAMU	and Eas	tside.	-			-
Chieftain 1400 Powerscreener		CAMU						-
			1			-		-
	-				_	<u> </u>		<u> </u>
		-			-		-	
MATERIAL HANDLING (ON-	SITE DELIVERY / REMOVAL)							
Material	Vendor	Today	UOM	Purpose			Verificatio	
GCI	CETCO	0	rolls	For CAMU. On site	to date	Qty 2271	Spec	Tags
Geocomposite	Agru	0	rolls	For CAMU, On site	-	2442		
Geomembrane	Agru	0		For CAMU, On site		558	+	

WORK COMPLETED

Eastside Mixing and Drying Activity:

- HP, CTR and SW ponds, continued final scrape, loading and hauling to Beta ditch stockpile.
- HP, CTR and SW ponds, continued final scrape, loading and hauling to Beta ditch stockpile.
- HP berm, loading OTR day trucks and hauling to CAMU, Phase V for placement.
- Galleria scrape, continued loading OTR day trucks from Parcel 14 and hauling to CAMU, Phase V for placement.

- <u>Night Shift:</u> - Haulad material from Reta Ditch stocknikes

DAILY PRODUCTION & QUALITY CONTROL REPORT						
Project No./Contract No.	Project No./Contract No. Project Title / Location					
6389	BRC Eastside Common Areas Soils Remediation	12-Jan-10	539			
: Continued finish grading inter : Continued crushing rock for g Graded waste in Phase IIIB, Phase IIIB, graded the emba ESI liner crew, continued inst : Continued rolling Phase IIIA. Night Shift: · Placed material in Phase IV a Embankment - Phase 1 embankment, compl	om Exatuide and Qalavia in Phase V. im cover on Phase I. Phase II and Phase IIIB. pravel much. Phase V And Phase V. kmarar channel on the north slope alling geosynthetics on top of Phase II and Phase I. and Phase V. etc.					
Phase 1 estimated cumulativ Phase II embankment , comp						
Sump/Vadose Monitoring: F	Phase 1: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A). Vadose: Measurement taken: (N/A) Water Pumped: (N/A).					
F	Phase II: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A). Vadose: Measurement taken: (N/A) Water pumped: (N/A).					
F	Phase IIIB: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A). Vadose: Measurement taken: (N/A) Water Pumped: (N/A).					
F	Phase V: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A). Vadose: Measurement taken: (N/A) Water pumped: (N/A).					
Inspections: CAMU: N/A.						

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds)

	123,750
Daily Night shift waste placed today: (230) loads @ 21cy/load (19) trucks = To Date Phase V estimated cumulative waste placed =	<u>4,830</u> 310,400
Operations layer placed (completed) for liner certification = 40,284 Daily Day shift waste placed from: Eastside and Galleria (208) loads @ 17 cy/load (14) trucks =	3,536
hase V Previous Daily Cumulative =	302,034
To Date Phase IV estimated cumulative waste placed =	425,804
Operations layer placed (completed) for liner certification = 37,314 Daily Day shift waste placed today: (0) toads @ 17 cy/load (0) trucks = Daily Night shift waste placed today: (146) loads @ 21cy/load (16) trucks =	3,066
hase IV Previous Daily Cumulative =	422,738
To Date Phase IIIB estimated cumulative waste placed =	439,547
Daily Day shift waste placed from: Galleria/Eastside (0) loads @ 17 cy/ld (0) trucks = Daily Night shift waste placed today: (0) loads @ 21cy/load (0) trucks =	
Operations layer placed (completed) for liner certification. = 21,978	
hase IIIB Previous Daily Cumulative =	439.547
Daily Night shift waste placed today: (0) loads @ 21 cy/load (0) trucks = To Date Phase IIIA estimated cumulative waste placed =	222,174
Operations layer placed (completed for liner certification = 21,276) Daily Day shift waste placed today: (0) loads @ 17 cy/load (0) trucks =	
Previous Daily Cumulative = Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks =	222,174
hase IIIA	
To Date Phase II estimated cumulative waste placed =	1,072,405
Daily Day shift waste placed today: Eastside Waste, (0) loads @ 17cy/load (0) trucks = Daily Night shift placed today: (0) loads @ 21 cy/load (0) trucks =	
Daily Day shift waste placed today: Galleria Scrape, (0) loads @ 17 cy/load (0) trucks =	
Operations layer placed (completed) for liner certification. = 37,188	1,012,400
hase II Previous Daily Cumulative =	1,072,405
To Date Phase I estimated cumulative waste placed =	372,886
Daily Day shift waste placed today: Galleria/Eastside, (0) loads @ 17 cy/load (0) trucks = Daily Night shift placed today: (0) loads @ 21 cy/load (0) trucks =	
Operations layer placed (completed) for liner certification. = 21,662	0
Previous Daily Cumulative =	372,886

Estimated Waste at Completion (cy) 2,900,000

% Complete 102.3%

Cumulative Total To Date All Phases = 2,966,966 cy Geosvnthetics Placed Phase I (complete) GCL Geomembrane Geocomposite Geotextile Cumulative Placed 307,372 307,372 307,372 69,340 Previous 307,372 307,372 307,372 69,340 Placed 0 0 0 0 Phase II (complete) GCL Geomembrane Geocomposite Geotextile 0 0 0 0 498,468 498,468 520,592 0 498,468 498,468 520,592 0 Phase IIIA GCL Geomembrane Geocomposite Geotextile 221,000 221,000 221,000 20,000 221,000 221,000 221,000 20,000 0 0 0 0 Phase IIIB GCL Geomembrane Geocomposite Geotextile 340,535 340,535 340,535 50,000 0 0 0 0 340,535 340,535 340,535 50,000 Phase IV GCL Geomembrane Geocomposite Geotextile 459,942 459,942 459,952 12,390 459,942 459,942 459,952 12,390 0 0 0 0

558,653 0

558,653

Phase V GCL

Project No./Contract No.	Pro	ject Title / Locat	ion	Day of Report	Report No.	1
6389	BRC Eastside Cor	mmon Areas	Soils Remediation	12-Jan-10	539	-
Geomembrane Geocomposite Geotextile	558,653 558,653 15,925	0 0 0	558,653 558,653 15,925	I		_ _
3MI North						
GCL Geomembrane Geocomposite	1,111,468 1,111,468 1,111,468	0 0 0	1,111,468 1,111,468 1,111,468			
3MI South						
GCL Geomembrane Geocomposite	177,000 177,000 177,000	0 0 0	177,000 177,000 177,000			
Geocomposite	177,000	U	177,000			
Debris Storage Area (comple	te)					
Geomembrane	12,000	0	12,000			
CAMU Cover						
GCL	559,514	43,000	602,514			
Geomembrane	559,514	43,000	602,514			
Geocomposite	397,000	0	397,000			
				Total Geosynthetics for CAMU Basic Scope (sf)	% Complete of Basic Scope	Total Geosynthetics for CAMU Basic Scope +Option Scope
Geosynthetic System Cumula	ative Total To Date All CA	MU Phases	4,276,952	4,151,232	103.0%	6,534,07
HEALTH & SAFETY						
Description of Health & Safety Actions 7	aken Today / Safety Inspections C	onducted				
Safety Topic: Eastside Day: Discussed: Safety a	awareness, report unsafe acts					
CAMU Day: Discussed: Safety aw light shift CAMU & Eastside: Disc	areness, report unsafe acts.					
Night shift CAMU & Eastside: Disc	ussed: wearing proper PPE a	t all times.				
]
CONSTRUCTION QUALITY A Description of Quality Control Actions Ta						
Daily CQA Summary.	aken rouay / wuany inspeciions o	onducied				
Monitored waste placement into th						
Monintored waste placement into t Monitored the placement of interin						
	rading of the final cover on the					
vionitor the compaction and final g Monitored the installation of geosy						

ISITORS	(
Name	Organization	Purpose of Visit	

Report Prepared By / Title Richard Laubinger, Construction Manager

ISSUES AND/OR ITEMS OF DISCUSSION

12-Jan-10

Signature

Date Pre

Weather Table //C

weather lable	
Sunny/Clear	69
Sunny / Party Cloudy	ର
Cloudy / Partly Sunny	mþ
Cloudy	<u>ط</u>
Overcast	m,
Light Rain	Ŋo
Rain	\widetilde{m}
Thunderstorms	Ж
Snow	æ

of Basic Scope + Option Scope 65.5%

Basic Remediation Company 875 West Warm Springs Road Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	12-Jan-10	539
0	0	12-Jan-10	539

DAILY PHOTO LOG

Photo 1



Eastside: HP pond.

Photo 2



Photo 3



CAMU: Phase I, Phase II and Phase IIIB, west slope.

Photo 4

