

**Weston Solutions, Inc**

Suite 810  
143 Union Boulevard  
Lakewood, CO. 80228

**DAILY PRODUCTION & QUALITY CONTROL REPORT**

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
<b>Task Order</b> 13520.003.001.0004	<b>ENTACT, BRC Eastside Common Areas Soils Remediation &amp; CAMU Construction Project</b>	25-Jun-08	6

**PROJECT POINTS OF CONTACT**

Position	Name	E-Mail Address	Phone No.
PROJECT MANAGER	Dan Brennecke	<a href="mailto:Dan.Brennecke@westonsolutions.com">Dan.Brennecke@westonsolutions.com</a>	970-260-5886
Construction Manager	Richard Laubinger	<a href="mailto:Richard.Laubinger@westonsolutions.com">Richard.Laubinger@westonsolutions.com</a>	720-641-8660

**WEATHER CONDITIONS**

Conditions				Temp (F)		Wind		Add'l Readings	
AM	Sunny/Clear	PM	Sunny/Clear	Low	77			Precip. (In/Dy.)	
				High	104	Dir		Humidity (%)	

*Additional Weather Comments*

Calm, wind gusts in afternoon.

**ON-SITE WESTON PERSONNEL**

Name	Position	Trade / Work Performed	Hrs	Signed HASP
Dick Laubinger	Construction Manager	Attended Safety Briefings. Morning and Afternoon.	-	
		Observed Entact field operations.		
		10 AM attended first BRC Project Weekly Progress Meeting.		
		Plan of the Day Mtg.		
		Review and Sign Submittals, Prepare Daily Report.		
Total WESTON Man-Hours			<b>11.0</b>	

**ON-SITE SUBCONTRACTOR PERSONNEL**

Name	Company	Trade / Work Performed	Hrs	Signed HASP
Eric Gehringer	Entact	Project Manager,	10.0	
Russ Karnes	Entact	Superintendent	10.0	
Larry Haith	Entact	Water Truck Driver	10.0	
Terry Harper	Entact	Operator/Truck Driver.	10.0	
Michael Carlson	Entact	Engineer	10.0	
Michael Parker	Entact	Health and Safety Technician	10.0	
Ubaldo Zubia	Entact	Operator	10.0	
Robert Fowler	Entact	Operator	10.0	
Laurie Harper	Entact	Truck Driver	10.0	
James Stinnett	Entact	Operator/Truck Driver,	10.0	
Josh Carrol	Entact	Asst Project Manager	10.0	
Devin Osborne	Entact	Operator/Truck Driver	10.0	
Mickey Lynch	Entact	Operator	10.0	
Benjamin Nichols	Entact	Truck Driver	10.0	
Dennis Meranda	Entact	Operator	10.0	
Joe Curilla	Entact	Health & Safety Officer, on site training Mike Parker and others	10.0	
David Hargraves	Entact	Operator	10.0	
Shane Blythin	Entact	Truck Driver/Laborer	10.0	
Total SUBCONTRACTOR Man-Hours			<b>180.0</b>	

Total Work-Hours on Site This Day **191.0**

Cumulative Total Work-Hours From Previous Report -

TOTAL Work-Hours from Start of Construction **191.0**

# DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
<b>Task Order</b> 13520.003.001.0004	<b>ENTACT, BRC Eastside Common Areas Soils Remediation &amp; CAMU Construction Project</b>	25-Jun-08	<b>6</b>

## ON-SITE EQUIPMENT

Equipment	Vendor / Tag No.	Work Performed	On-Site Hours			
			Used	Idle	Repair	Total
CAT D400E Dump Truck (1)		No activity	-	-	-	-
JD D400 Dump Trucks (4)		(3) trucks hauling. SW-8 to HP-3	30.0	-	-	30.0
CAT 324D long stick excavator		SW-8, feeding wet soils down to loading area	10.0	-	-	10.0
CAT D8R Dozer with disc		Disking all areas	10.0	-	-	10.0
CAT 345 excavator		Installing GPS System		-	-	-
CAT 330 Excavator		Loading out wet soil SW-8	10.0	-	-	10.0
(2) Scrapers: CAT, Case		CAT cutting haul rd by SC-1	10.0	-	-	10.0
CAT D6 LGP Dozer (2)		HP-5, wet soils, stockpiles. Grading parking lot	20.0			20.0
Water Trucks (2)		Dust Control.	20.0			20.0

## MATERIAL HANDLING (ON-SITE DELIVERY / REMOVAL)

Material	Vendor	QTY	UOM	Purpose	Delivery Verification			
					Condn	Qty	Spec	Tags

## WORK COMPLETED

*Description of Work Executed Today*

**Safety Briefings. Morning and Afternoon.**

**SW-8, Load out wet soils on (3) trucks hauling to HP-3.**

**D6 dozer spreading wet soils at HP-3, grading stockpiles. Second D6 dozer grading trailer parking area.**

**D8 dozer disking all areas.**

**CAT Track scraper cutting down haul rd by SC-1 and stockpiling.**

**Motorgrader performed grading maintenance of haul roads and grading Support zone trailer parking area.**

**Second water truck supported D6 dozer while grading down berms at entrance took place**

**Welding together 3" HDPE pipe for Water tower feed lines to change out 6" pipe in the near future.**

## HEALTH & SAFETY

*Description of Health & Safety Actions Taken Today / Safety Inspections Conducted*

Site Safety Briefing, Topic: Morning: Hazardous Communication, MSDS book, location and content.

Afternoon: Job Task Review Cards, given out by Joe Currilo, Workers challenged to memorize them and will be given \$50.00 if they can do it.

## QUALITY CONTROL

*Description of Quality Control Actions Taken Today / Quality Inspections Conducted*

Dust Control met requirements.

## ISSUES AND/OR ITEMS OF DISCUSSION

*Discussion of Issues / Concerns / Conversations / Topics*

First BRC, Project Weekly Progress Meeting took place today.

## DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
<b>Task Order</b> 13520.003.001.0004	<b>ENTACT, BRC Eastside Common Areas Soils Remediation &amp; CAMU Construction Project</b>	25-Jun-08	<b>6</b>

### SITE VISITORS

Name	Organization	Purpose of Visit	In	Out	Signed HASP
Linda Nations	BRC	Site inspection..			
Devin Gordon	McKinley	Site inspection, attended afternoon safety briefing.			

*Contractor Verification: On behalf of WESTON SOLUTIONS, INC., I certify this report is complete and correct, and all work performed and materials and equipment used during this reporting period are in compliance with the contract requirements, specifications, and standards, to the best of my knowledge, except as noted herein.*

Report Prepared By / Title

Date Prepared

Signature

**Dick Laubinger, Construction Manager**

25-Jun-08

**Weston Solutions, Inc**

841 Bishop Street, Suite 2301

Honolulu, HI 96813

Phone: 808.275.2900

Fax: 808.585.7378

**DAILY PRODUCTION & QUALITY CONTROL REPORT**

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
<b>Task Order</b> 13520.003.001.0004	<b>ENTACT, BRC Eastside Common Areas Soils Remediation &amp; CAMU Construction Project</b>	25-Jun-08	6

**DAILY PHOTO LOG**

Photo 1

3.5-Inch Width or 2.63-Inch Height

Insert Picture Description

Photo 2

3.5-Inch Width or 2.63-Inch Height

Photo 3

3.5-Inch Width or 2.63-Inch Height

Photo 4

3.5-Inch Width or 2.63-Inch Height

**Weston Solutions, Inc**

Suite 810  
143 Union Boulevard  
Lakewood, CO 80228

**CONSTRUCTION QUALITY CONTROL PREPARATORY INSPECTION**

Project No./Contract No.	Project Title / Location	Day of Report	Inspection Time
<b>Task Order</b> 13520.003.001.0004	<b>ENTACT, BRC Eastside Common Areas Soils Remediation</b> & CAMU Construction Project		

**DEFINABLE WORK ELEMENT**

Work Description	Spec Section	Code Criteria

**INSPECTOR**

Name	Company	Lic / Cert	Signature	Signed HASP
				Y

**PERSONNEL PRESENT** [Crew Leaders for Work Element]

Name	Organization	Signed HASP	Name	Organization	Signed HASP

**INSPECTION CHECKLIST**

Place an "X" under YES or NO in response to the following	YES	NO*
1. Review of Contract Requirements has been completed (SOW, Construction Documents, Code Criteria). Identified variances are noted.	X	
2. Verify that all materials and/or equipment has been submitted and approved, and if required, have been tested.		
3. Verify that provisions have been made to provide for required control inspection and testing.		
4. Work area has been examined to ensure that all required preliminary work has been completed and in compliance with the Contract Requirements.		
5. Required materials, equipment, and sample work have been examined or inspected to ensure that they are on-hand, conform to approved shop drawings or submitted data, and are properly stored.		
6. Activity Hazard Analyses have been reviewed to ensure that safety requirements are met.		
7. Procedures for executing this work element, including elimination of repetitive deficiencies, have been discussed with applicable field crew(s) and subcontractors.		
8. Construction tolerances and workmanship standards for the phase of work being inspected have been described and clearly conveyed.		
9. Verify that the portion of the plan for the work to be performed has been accepted by the Contracting Officer or official representative. [And Client has been notified at least 48 hours in advance (or other notifications as may be required by contract) of beginning any of the required activities under this Feature of Work].		
10. The results of the Preparatory Phase Inspection (e.g., acceptable workmanship, actions required, etc.) are documented on this form, and additional sheets as necessary, and are attached to the Daily Production & Quality Control Report.		

\* Explain any NO responses (attach additional sheets if necessary)

**Weston Solutions, Inc**

Suite 810  
143 Union Boulevard  
Lakewood, CO 80228

**CONSTRUCTION QUALITY CONTROL INITIAL / FOLLOW-UP INSPECTION**

Project No./Contract No.	Project Title / Location	Day of Report	Inspection Time
<b>Task Order</b> 13520.003.001.0004	<b>ENTACT, BRC Eastside Common Areas Soils Remediation</b> & CAMU Construction Project	25-Jun-08	1500

**DEFINABLE WORK ELEMENT**

Work Description	Spec Section	Code Criteria

**INSPECTOR**

Name	Company	Lic / Cert	Signature	Signed HASP

**PERSONNEL PRESENT** [Crew Leaders for Work Element]


Name	Organization	Signed HASP	Name	Organization	Signed HASP

**INSPECTION CHECKLIST**

Place an "X" under YES or NO in response to the following	YES	NO*
1. Preliminary work is in compliance with the Contract Requirements.	X	
2. Required control inspection and testing is in compliance with the Contract Requirements.		
3. Workmanship standards established at the outset of this activity are acceptable and are in conformance with client and prime contractor expectations.		
4. Workmanship and production rates are in conformance with the established standards.		
5. Any differences or conflicts in work scope or with contract specifications have been brought to the attention of the subcontractor and have been resolved.		
6. All activities are in compliance with the Safety Plan and applicable Activity Hazard Analyses.		
7. Client notified at least 48 hours in advance of beginning the initial phase of work for this Feature of Work.		
8. The Initial or Follow-Up Meeting has been conducted by the Project QA/QC Lead and was attended by the appropriate site personnel and the work leaders responsible for this Feature of Work.		
9. Initial Phase Inspection has been repeated for each new crew to work on-site or at any time specified quality standards are not being met		
10. The results of the Initial or Follow-Up Phase Inspection (e.g., acceptable workmanship, actions required, etc.) are documented on this form, and additional sheets as necessary, and are attached to the Daily Production & Quality Control Report.		

\* Explain any NO responses (attach additional sheets if necessary)

## DAILY FIELD TAILGATE SAFETY MEETING REPORT

Project No./Contract No.	Project Title / Location		Day of Report
<b>Task Order</b> 13520.003.001.0004	<b>ENTACT, BRC Eastside Common Areas Soils Remediation            &amp; CAMU Construction Project</b>		25-Jun-08

## EMERGENCY LOCATIONS

Name	Address	Phone No.	Nearest Phone
			720-641-8660

**WORK ACTIVITIES (THIS SHIFT)**

Refer to Health &amp; Safety Plan / Activities Hazard Analysis

Act. No.	Task Description	HASP Page	Risk Level		PPE Requirement		Topic Covered
			Chem	Phys	Level	Modifications	

## ADDITIONAL SITE HAZARDS

Risks not identified within Health &amp; Safety Plan / Activities Hazard Analysis

HAZARDS (CHEMICAL / PHYSICAL / BIOLOGICAL)	
Chemical	Physical
Biological	

Description of Potential Hazards / Risks	Safety Procedures & Special Equipment/Techniques	Topic Covered

## DISCUSSION TOPICS

### AHA Potential Hazards and Control Measures Discussed Today

Daily Work Scope & Activity Hazards	
1. Preparing the site for the day's work	1.1. Setting up the work area
1.2. Checking the weather and ground conditions	1.3. Ensuring all necessary equipment and materials are on site
2. Digging and trenching	2.1. Digging trenches
2.2. Trenching for foundations	2.3. Digging for drainage
3. Laying and setting out	3.1. Laying out the foundations
3.2. Setting out the foundations	3.3. Laying the foundations
4. Building the foundations	4.1. Building the foundations
5. Backfilling and compacting	5.1. Backfilling the foundations
5.2. Compacting the backfill	5.3. Backfilling the drainage
6. Finishing the site	6.1. Finishing the site
6.2. Cleaning up the site	6.3. Removing the equipment and materials

### Additional Safety Topics Discussed Today

Additional Comments / Special Topics (Incidents, Actions Taken, Items of Concerns, Etc.) Discussed Today

## DAILY FIELD TAILGATE SAFETY MEETING REPORT

Project No./Contract No.	Project Title / Location		Day of Report
<b>Task Order</b> 13520.003.001.0004	<b>ENTACT, BRC Eastside Common Areas Soils Remediation  &amp; CAMU Construction Project</b>		25-Jun-08

## TAILGATE SAFETY MEETING ATTENDEES

[illegible]

Meeting Conducted By	Phone	Signature	Start Time	Completed