

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	16-Aug-08	50

PROJECT POINTS OF CONTACT

Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Lee Farris	lfarris@landwellco.com	702-567-0400
BRC PROJECT MANAGER	Ranajit Sahu	sahuron@earthlink.net	702-567-0400
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.com	970-260-5886
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolutions.com	720-641-8660

WEATHER CONDITIONS

Conditions				Temp (F)		Wind		Add'l Readings	
AM		PM		Low	High			Precip. (in/Dy.)	Humidity (%)
	Sunny/Clear		Sunny / Party Cloudy	82	104	ENE	8mph		

Additional Weather Comments
Light wind to 8 mph.

ON-SITE WESTON PERSONNEL

Name	Position	Trade / Work Performed	Y/N
Dick Laubinger	Construction Manager	Construction Management Services.	Y
Dan Brennecke	Project Manager. CM	Construction Management Services.	N
Dave Gertz	Project Engineer	Construction Management Services.	N
June Laubinger	Admin Assistant	Construction Management Services.	N

ON-SITE GEOSYNTEC PERSONNEL

Name	Position	Trade / Work Performed	Y/N
Wayne Wofford	QA/QC Tech	Oversight	N
Brent Barbacane	QA/QC Tech	Oversight	N
Jim Cox	QA/QC Supervisor	Oversight	N
Greg Corcoran	Engineer of Record	Oversight	N
Robecca Flynn	Engineer	Oversight	N
Camon Liddell	QA/QC Tech	Oversight	N

ON-SITE SUPPORT PERSONNEL

Name	Position	Trade / Work Performed	Y/N
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring, Set out (3) SUMA Cannisters at CAMU	Y
Jerry Faucheux, Tetra Tech	Air Monitoring Specialist	Air Monitoring	Y
Linda Nations, BRC	BRC, QA Oversight	Site Monitoring, Progress and Security	N

OVERSITE PERSONNEL

Name	Position	Trade / Work Performed	Y/N
Scott McKeag, McGinley	Oversight	For NDEP	N
Devin Gordon, McGinley	Oversight	For NDEP	N
Dock Kim, ATC	Field Observation	For AIG	N
Ron Perry, ASW	Inspector	For NDEP, CAMU Subgrade and Liner Inspection	N
PBS&J, Survey	Surveyors		N

ON-SITE CONTRACTOR PERSONNEL

Name	Company	Trade / Work Performed	Y/N
Erik Geringer	Entact	Project Manager	Y
Josh Carrol	Entact	Asst Project Manager	Y
Russ Karnes	Entact	Eastside, Superintendent	N
Michael Carlson	Entact	Engineer	Y
Joe Curilla	Entact	Health & Safety Officer	Y
Michael Parker	Entact	Health and Safety Technician	Y
	Entact	18 Equipment Operators & Truck Drivers	Y
Ed Long	Entact	CAMU, Superintendent	Y
	American Asphalt	Earthwork Superintendent	Y
	American Asphalt	11 Equipment Operators & Truck Drivers,	Y
Rick McIntire	Entact	CSP, Safety	Y
Don Cadwell	KDC Company		N
	Environmental Specialties, Inc.	Liner Superintendent	Y
	Environmental Specialties, Inc.	12 Liner laborers	Y
	Kenney Survey	CAMU	Y

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	16-Aug-08	50

ON-SITE EQUIPMENT

[illegible]

MATERIAL HANDLING (ON-SITE DELIVERY / REMOVAL)

Material	Vendor	QTY	UOM	Purpose	Delivery Verification			
					Condn	Qty	Spec	Tags
GCL	CETCO	0	rolls	For CAMU				
Geocomposite	Agru	0	rolls	For CAMU				
Woven Geotextile		0	rolls	For CAMU				

WORK COMPLETED

Description of Work Executed Today

Eastside Mixing and Drying Activity:

- Eastside Mixing and Drying Activity:**
 - Loading out previously dried material from HP-3/HP-4 using 345 excavator. (4) haul trucks hauling to beta ditch stockpile. 198 loads, (3,960) cy.
 - Leveled material from HP-3 on staging area and beta ditch using D6 dozer..
 - D8 Dozer pushed up previously spread material that has dried out..
 - Versatile tractor and pans transporting dried material from WST-5 ponds and spreading at stockpile. 97 loads, (2,910) cy. 2 tractors..
 - Final cleanup scraping in SW-6, 22 loads, (1,782) cy, 2 trucks.

CAMU Activity:

Excavation	
------------	--

- Phase 2 Excavation. 631/637 scrapers - (0) cy - 0 scrapers.
- Installed SWPPP berm around the 200,00 cy stockpile.
- Pumped water from the temporary sump
-Phase 2, North pothole trench remains dry this morning.
First pothole in sump SWest corner still has water. Pumped water into Poly tank and dispersed on western ditch.

Embankment	
-------------------	--

- Phase 1 embankment, complete.
- Phase 1 estimated cumulative embankment placed: 0 cy

Waste Placement	
-----------------	--

- Phase 1 estimated daily waste placed: 0 cy
- Phase 1 estimated cumulative waste placed: 0 cy

Geosynthetics

- Phase 1 Liner, ESI completed the installation of GCL and Geomembrane in CAMU Phase 1.
- Phase 1 GCL placed: 0 sf daily, 347,067 sf cumulative
- Phase 1 Geomembrane: 0 sf daily, 365,136 sf cumulative
- Phase 1 Geocomposite: 0 sf daily, 173,250 sf cumulative
- Phase 1 Geotextile:

Other: _____

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	16-Aug-08	50

Perimeter Fence Inspection and Repair.
No Issues.

HEALTH & SAFETY

Description of Health & Safety Actions Taken Today / Safety Inspections Conducted

Entact H&S Tailgates

Morning: Haul Truck Dumping Safety.

ESI, Liner Crew: No Work today.

Afternoon: Stay focused.

American Asphalt Tailgates

Morning: No Work..

Safety Incidents: No Incidents.

QUALITY CONTROL

Description of Quality Control Actions Taken Today / Quality Inspections Conducted	
1	2
3	4
5	6
7	8
9	10
11	12
13	14
15	16
17	18
19	20
21	22
23	24
25	26
27	28
29	30
31	32
33	34
35	36
37	38
39	40
41	42
43	44
45	46
47	48
49	50
51	52
53	54
55	56
57	58
59	60
61	62
63	64
65	66
67	68
69	70
71	72
73	74
75	76
77	78
79	80
81	82
83	84
85	86
87	88
89	90
91	92
93	94
95	96
97	98
99	100

Daily CQA Summary.

Inspected 12" capped haul roads for degradation. All areas ok.

Dust: Met requirements.

Deviations from CQA Plan	
1	
2	
3	
4	
5	
6	
7	
8	
9	
10	
11	
12	
13	
14	
15	
16	
17	
18	
19	
20	
21	
22	
23	
24	
25	
26	
27	
28	
29	
30	
31	
32	
33	
34	
35	
36	
37	
38	
39	
40	
41	
42	
43	
44	
45	
46	
47	
48	
49	
50	
51	
52	
53	
54	
55	
56	
57	
58	
59	
60	
61	
62	
63	
64	
65	
66	
67	
68	
69	
70	
71	
72	
73	
74	
75	
76	
77	
78	
79	
80	
81	
82	
83	
84	
85	
86	
87	
88	
89	
90	
91	
92	
93	
94	
95	
96	
97	
98	
99	
100	

None

ISSUES AND/OR ITEMS OF DISCUSSION

Discussion of Issues / Concerns / Conversations / Topics

SITE VISITORS

[illegible]

Report Prepared By / Title	Date Prepared	Signature
----------------------------	---------------	-----------

Dick Laubinger, Construction Manager 16-Aug-08

Date Prepared _____ Signature _____

16-Aug-08

Signature _____

Basic Remediation Company

875 West Warm Springs Road
Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389 0	BRC Eastside Common Areas Soils Remediation 0	16-Aug-08	50

DAILY PHOTO LOG

Photo 1



Eastside, SW-6, Final scraping operation.

Photo 2



Eastside, SW-4, Wet soil to be loaded out.

Photo 3



Eastside, SW-12 receiving SC-1 water.

Photo 4



Eastside, SC-1 pumping to SW-12.