

# DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	26-Aug-08	58
	i i	26-Aug-08	58

PROJECT POINTS OF CONTACT						
Position	Name	E-Mail Address	Phone No.			
BRC PROJECT MANAGER	Lee Farris, On Site.	lfarris@landwellco.com	702-567-0400			
BRC PROJECT MANAGER	Ranajit Sahu	sahuron@earthlink.net	702-567-0400			
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.d	970-260-5886			
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolutio	720-641-8660			

WEATHER CONDITIONS									
Conditions			Temp (F)		Wind		Add'l Readings		
		DIA	Oursel ( Destri Claudh)	Low	81			Precip. (In/Dy.)	
AM	Sunny / Party Cloudly	PM	Sunny / Party Cloudly	High	103	ENE	7mph	Humidity (%)	

Additional Weather Comments

light wind off and on.

Name	Position	Trade / Work Performed	Y/N
Dick Laubinger	Construction Manager	Construction Management Services.	Y
Dan Brennecke	Project Manager. CM	Construction Management Services.	Y
Dave Gertz	Project Engineer	Construction Management Services.	Y
June Laubinger	Admin Assistant	Construction Management Services.	Υ
Linda Nations	Asst Const Manager	Construction Management Services	Y

Name	Position	Trade / Work Performed	Y/N
Wayne Wofford	QA/QC Tech	Oversight	Y
Brent Barbacane	QA/QC Tech	Oversight	Y
Jim Cox	QA/QC Supervisor	Oversight	N
Greg Corcoran	Engineer of Record	Oversight	N
Robecca Flynn	Engineer	Oversight	Υ
Camon Liddell	QA/QC Tech	Oversight	N
Dan Street	QA Manager	Oversight	Υ
ON-SITE SUPPORT PERS	ONNEL		
Name	Position	Trade / Work Performed	Y/N
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring,	N
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring,	Υ
Jerry Faucheux, Tetra Tech	Air Monitoring Specialist	Air Monitoring	Y
OVERSITE PERSONNEL			
Name	Position	Trade / Work Performed	Y/N
Scott McKeag, McGinley	Oversight	For NDEP	N

0.110111				
Name	Position	Trade / Work Performed	Y/N	
Scott McKeag, McGinley	Oversight	For NDEP	N	
Devin Gordon, McGinley	Oversight	For NDEP	Y	
Dock Kim, ATC	Field Observation	For AIG	Y	
Ron Perry, ASW	Inspector	For NDEP, On site for OPS layer placement beginning	N	
PBS&J, Survey	Surveyors		N	

Name	Company	Trade / Work Performed	Y/N
Erik Geringer	Entact	Project Manager	Y
Josh Carrol	Entact	Asst Project Manager	Y
Russ Karnes	Entact	Eastside, Superintendent	Y
Michael Carlson	Entact	Engineer	Y
Joe Curilla	Entact	Health & Safety Officer	Y
Michael Parker	Entact	Health and Safety Technician	Y
	Entact	22 Equipment Operators & Truck Drivers	Υ
Ed Long	Entact	CAMU, Superintendent	Y
	American Asphalt	Earthwork Superintendent	Y
	American Asphalt	11 Equipment Operators & Truck Drivers,	Υ
Rick McIntire	Entact	CSP, Safety	Y
	Environmental Specialties,Inc	Liner Superintendent	N
	Environmental Specialties,Inc	1 Liner Seamer on site.	Y
	Kenney Survey	CAMU	Y

Ver 1.1 11/07

DAILY PRODUCTION & QUALITY CONTROL REPORT								
Project No./Contract No.	Projec	Project Title / Location		Repoi	rt No.			
6389	BRC Eastside Comm	26-Aug-08	58					
		,						

ON-SITE EQUIPMENT						
Equipment	Vendor / Tag No.	Work Performed				
CAT D400E Dump Truck (2)		CAMU	-	-	-	
JD D400 Dump Trucks (6)		Eastside		-	-	
CAT 324D long stick excavator		CAMU	-	-	-	
CAT D8R Dozer with disc		Eastside		-	-	
CAT 345 excavator		Eastside		-	-	
CAT 330 Excavator		Eastside		-	-	
Case double pan scrapers.		Eastside		-	-	-
CAT D6 LGP Dozer (2)		Eastside				
Water Trucks (2)		Eastside				
637/631 Cat Scrapers (6)		CAMU				
CAT 16H Grader		CAMU				
CAT D-10 Dozer		CAMU				
CAT Water Wagon		CAMU				
CAT D-6 Dozer		CAMU				
CAT 14H Grader		CAMU				
Gradall		CAMU				
Bobcat Skidsteer		CAMU				
JLG		CAMU				
CAT D4 dozer		CAMU				-

MATERIAL HANDLING (ON-SITE DELIVERY / REMOVAL)									
	11.55	0771/	QTY UOM	Dumana		elivery	Verificatio	n	
Material	Vendor	QTY	UOIVI	Purpose	Condtn	Qty	Spec	Tags	
GCL	CETCO	0	rolls	For CAMU					
Geocomposite	Agru	0	rolls	For CAMU					
Woven Geotextile		0	rolls	For CAMU					

#### WORK COMPLETED

#### Eastside Mixing and Drying Activity:

- Eastside Mixing and Drying Activity;

  Loading out wet material from SW-4 using 345 excavator. (4) haul trucks hauling to dry ponds. 166 loads, (3,320) cy.

  D6 dozer spread wet soils at the dry ponds and spread prepared soils at the beta ditch.

  D8 Dozer continued disking operation.

  Loading out, final scrapings (SW-6) haul to Sewer Realignment crossroad and beta ditch. 94 loads 22cy/load = 2,068 cy 2 trucks
- Versatile tractor and Pans. 0 loads, (0) cy. No Activity.
- Motorgrader maintaining roads. Water truck managing dust control.
  Installed fence posts at Sewer Realignment corridor crossover road.
  Continued pumping water from SC-1 to SW-12.

#### **CAMU Activity:**

- Northwest Detention Basin excavation 631/637 scrapers (1,000) cy.
- -Western Ditch. Power screener screening operations layer. Entact maintained 12" clean soil cap over west haul rd and bypass rd.

#### Embankment

- Phase 1 embankment, complete.
- Phase 1 estimated cummulative embankment placed: 0 cy

## Waste Placement

- Phase 1 estimated daily waste placed: 0 cy
- Phase 1 estimated cummulative waste placed: 0 cy
- Phase 1 Operations Layer placed daily 103 loads, (1,854) cy

#### Geosynthetics

- Phase 1. Reset Geotextile in place after being wind blown.
- Phase 1 GCL placed: 0 sf daily, 347,067 sf cummulative.
- Phase 1 Geomembrane:0 sf daily, 365,136 sf cummulative
- Phase 1 Geocomposite: 0 sf daily, 327,600 sf cummulative.
- Phase 1 Geotextile: (0) sf daily...

Other: Installed fence posts at Sewer realignment corridor crossroad.

Ver 1.1 11/07

2 of 4

#### **DAILY PRODUCTION & QUALITY CONTROL REPORT** Report No. Project Title / Location Day of Report Project No./Contract No. **BRC Eastside Common Areas Soils Remediation** 6389 26-Aug-08 58

Stormwater and Erosion control Inspection performed: Eastside. No findings. CAMU: No findings.

#### **HEALTH & SAFETY**

Description of Health & Safety Actions Taken Today / Safety Inspections Conducted

Entact H&S Tailgates
Morning: Shutdown and Evacuation Procedures due to thunderstorm.

ESI, Liner Crew: Off Site.

Afternoon:

American Asphalt Tailgates
Morning: Stockpile safety with scrapers.

Safety Incidents: No Incidents.

#### **QUALITY CONTROL**

#### Daily CQA Summary.

Daily CGA Sufficiency.

Inspected 12" capped haul roads for degradation. All areas ok.

Operations layer placement on liner halted at 11:45. Wrinkles beginning.

Inspected liner after thunderstorm, ESI on site to handle minor repairs.

**Dust**: Met requirements.

#### Deviations from CQA Plan

## ISSUES AND/OR ITEMS OF DISCUSSION

CAMU: Burrowing Owls did not see them today.

Entact began pumping Phase 1 sump water.

All of Phase 1 made into an Exclusion Zone.

VISITORS			
Name	Organization	Purpose of Visit	
			_
		7	
			-
			H
			H
			-

Report Prepared By / Title

Date Prepared

Signature

3 of 4

Dick Laubinger, Construction Manager

26-Aug-08

# Basic Remediation Company 875 West Warm Springs Road Henderson, Nevada 89011

# **DAILY PRODUCTION & QUALITY CONTROL REPORT**

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	26-Aug-08	58
0	0	20 / 109 00	

## DAILY PHOTO LOG

Photo 1



CAMU, Western Ditch Screening/loading operation.

#### Photo 2



Eastside: Crossroad Sewer realignment corridor. Build up.

#### Photo 3



Eastside. SW-9, spreading out wet soils for drying.

## Photo 4



CAMU, Phase 2 after thunderstorm.