

DAILY PRODUCTION & QUALITY CONTROL REPORT

oject Title / Location Day of Repo	rt Report No.
mmon Areas Soils Remediation	75
	mmon Areas Soils Remediation 13-Sep-08

PROJECT POINTS OF CO	NTACT		
Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Lee Farris,	lfarris@landwellco.com	702-567-0400
BRC PROJECT MANAGER	Ranajit Sahu,	sahuron@earthlink.net	702-567-0400
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.d	970-260-5886
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolutio	720-641-8660

	C	onditions		Tem) (F)	Wi	nd	Add'l Readings
	- 101	211	0	Low	71	-		Precip. (In/Dy.)
AM	Sunny/Clear	PM	Sunny/Clear	High	97	NW	3mph	Humidity (%)

Calm to light wind.

ON-SITE WESTON PERSONNEL					
Name	Position	Trade / Work Performed	Y/N		
Dick Laubinger	Construction Manager	Construction Management Services.	Y		
Dan Brennecke	Project Manager. CM	Construction Management Services.	N		
Dave Gertz	Project Engineer	Construction Management Services.	N		
June Laubinger	Admin Assistant	Construction Management Services.	N		
Linda Nations	Asst Const Manager	Construction Management Services	Y		

QA/QC Tech		
INAVAC LECU	Oversight	N
QA/QC Tech	Oversight	Y
QA/QC Supervisor	Oversight	N
Engineer of Record	Oversight	N
Engineer	Oversight	N
QA/QC Tech	Oversight	N
QA Manager	Oversight	Y
	QA/QC Supervisor Engineer of Record Engineer QA/QC Tech	QA/QC Supervisor Oversight Engineer of Record Oversight Engineer Oversight QA/QC Tech Oversight

Name	Position	Trade / Work Performed	Y/N
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring,	N
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring,	Y
Jerry Faucheux, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N
\			
		ALCOHOL STATE OF THE STATE OF T	

OVERSITE PERSONNE			
Name	Position	Trade / Work Performed	Y/N
Scott McKeag, McGinley	Oversight	For NDEP	N
Devin Gordon, McGinley	Oversight	For NDEP	N
Dock Kim, ATC	Field Observation	For AIG	Y
Ron Perry, ASW	Inspector	Liner Inspector	N
PBS&J, Survey	Surveyors	Surveying	N
Brian Rakvica	Inspector	NDEP	N

Name	Company	Trade / Work Performed	Y/N
Erik Geringer	Entact	Project Manager	Y
Josh Carrol	Entact	Asst Project Manager	Y
Russ Karnes	Entact	Eastside, Superintendent	Y
Michael Carlson	Entact	Engineer	Υ
Joe Curilla	Entact	Health & Safety Officer	Y
Timothy Stadt	Entact	Health and Safety Technician	N
	Entact	22 Equipment Operators & Truck Drivers	Y
Ed Long	Entact	CAMU, Superintendent	Y
	American Asphalt	1Earthwork Superintendent, Power Screener	Y
	American Asphalt	1 Equipment Operator, Power screener	Y
Rick McIntire	Entact	CSP, Safety	N
	Environmental Specialties,Inc	Liner Superintendent	N
		Laborers/ Seamers	N
	Kenney Survey	CAMU	N

1 of 4 Ver 1.1 11/07

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.		Day of Report	Report No.		
6389	BRC Easts	side Common Areas Soils Remediation	13-Sep-08	75	;
	ABC Survey	Eastside/CAMU		N	

ON-SITE EQUIPMENT								
Equipment	Vendor / Tag No.			Work Performed				
CAT D400E Dump Truck (2)		CAMU			-	-	-	-
JD D400 Dump Trucks (6)		Eastside	•			-	-	-
CAT 324D long stick excavator		CAMU			-	-	-	-
CAT D8R Dozer with disc		Eastside				-	-	•
CAT 345 excavator		Eastside	-			-	-	-
CAT 330 Excavator		Eastside				-	-	-
Case double pan scrapers.		Eastside				-	-	•
CAT D6 LGP Dozer (2)		Eastside						-
Water Trucks (2)		Eastside	•					
637/631 Cat Scrapers (6)		CAMU						
CAT 16H Grader		CAMU						-
CAT D-10 Dozer		CAMU						
CAT Water Wagon		CAMU						•
CAT D-6 Dozer		CAMU						-
CAT 14H Grader		CAMU						•
Gradall		CAMU						-
Bobcat Skidsteer		CAMU						-
JLG		CAMU						•
CAT D4 dozer		CAMU						-
								-
								-
MATERIAL HANDLING (ON	I-SITE DELIVERY / REMOVAL)							
Material	Vendor	QTY	UOM	Purpose	Condtn	Qtv	Verificatio Spec	Tags
GCL	CETCO	0	rolls	For CAMU	Condin	CHLY	Opec	, aqa
Geocomposite	Agru	0	rolls	For CAMU				
Geomembrane	Agru	0		For CAMU				
Geomembrane	Ingia .	0	10113	1. 0. 0. 1110				

WORK COMPLETED

Eastside Mixing and Drying Activity:

- Loaded out wet soils from SW-5 with CAT 345 excavator (4) trucks hauled 149 loads @ 20 cy/load = 2,980 cy. Spreading at dry ponds.
- Loaded out wet soils from Sw-5 with CAT 345 exceeding 49 titues facilities. Tractor and pans 48 loads @ 30 cy/loads = 1,440 cy prepared material 1 tractor.

 Watered haul Rds and Maintained them with 4,000 gal Water truck and Motorgrader.
- CAT 324 Long Stick excavator, No activity. Being repaired.

- Continued pumping water from SC-1 to SW-12.
- D6 Dozer and 2nd Water truck continued roughing in haul roads on dry ponds, east side.

 Electricians worked on installing conduit between the H-structure and the trailers for phone lines.

CAMU Activity:

Excavation

- -Excavated excess western ditch material from area south of Phase 1. Scraped access road ramp leading into Phase 1.
- -Excavated excess western dict inflaterial from a red south of inflase 1. Seraped access from a reducing micro index 1. Phase 2, excavated silt and sediment from potholes, backfilled with rock to 1 foot above water level. Left open to check recharge.
 -Screened 1" minus clean soil from 200,000 yd stockpile and used it to place on the Northeast bench between phase 1 and phase IIIB. To
- cover the geomembrane.
 -Continued fence installation in Tronox and Timet property for haul road construction.

Embankment

- Phase 1 embankment, complete.
- Phase 1 estimated cummulative embankment placed: 0 cy

Waste Placement

- Phase 1 estimated daily waste placed: 0 cy
- Phase 1 estimated cummulative waste placed: 0 cy
- Phase 1 Operations Layer placed, completed.

Geosynthetics.

- Phase 1 GCL placed: 0 sf daily, 347,067 sf cummulative.
- Phase 1 Geomembrane:0 sf daily, 365,136 sf cummulative
- Phase 1 Geocomposite: 0 sf daily, 327,600 sf cummulative.
- Phase 1 Geotextile: (0) sf daily...

Other:

DAILY PRODUCTION & QUALITY CONTROL REPORT Project Title / Location Day of Report Report No. Project No./Contract No. 6389 **BRC Eastside Common Areas Soils Remediation** 75 13-Sep-08 **HEALTH & SAFETY** Description of Health & Safety Actions Taken Today / Safety Inspections Conducted Entact H&S Tailgates Morning: Snakes and coyotes.. Safety Incidents: No Incidents. QUALITY CONTROL ription of Quality Control Actions Taken Today / Quality Inspections Conducted Daily CQA Summary. Inspected 12" capped haul roads for degradation. All areas ok. Inspected Phase 2 potholes. Mucked out silt and backfilled with rock above water level. Dust: Met requirements. <u>Deviations from CQA Plan</u> None ISSUES AND/OR ITEMS OF DISCUSSION SITE VISITORS Purpose of Visit Name Organization

1 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2			
	100000000000000000000000000000000000000		
	1		

Report Prepared By / Title

Date Prepared

Signature

Dick Laubinger, Construction Manager

13-Sep-08

3 of 4 Ver 1.1 11/07

Basic Remediation Company 875 West Warm Springs Road Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	13-Sep-08	75
0	0	13-0ер-00	73


DAILY PHOTO LOG

Photo 1



CAMU, Phase 1 scraping ramp of potentially contaminated soils.

Photo 2



Eastside, Installing electrical conduit. To project trailers.

Photo 3



Eastside: Fence stolen Friday night 9-12-08. Southeast side.



CAMU: Phase 2, potholes. Silt and sediment removed backfilled with rock above water level.