Basic Remediation Company 875 West Warm Springs Road Henderson, Nevada 89011



	AILY PRODUCTIO	N & QUAL	ITY CONTROL	L REPO	DRT			
Project No./Contract No.	Project Title / Location			Day of Report Repo		t No.		
6389	BRC Eastside Common Areas Soils Remediation			23-Nov-08	Nov-08 140			
ROJECT POINTS OF CO								
Position	Name	E-Mail Address			Pho	ne No.		
RC PROJECT MANAGER	Lee Farris, Site Visit.	Ifarris@landwellco.com			702-56	702-567-0400		
BRC PROJECT MANAGER	Ranajit Sahu					67-0400		
ONST. PROJECT MANAGER	Dan Brennecke		Brennecke@westons			60-5886		
Construction Manager	Richard Laubinger	Hich	ard.Laubinger@west	onsolution	720-64	1-8660	_	
WEATHER CONDITIONS								
	Conditions		Temp (%)	Wind		leadings		
AM Sunny/Clear	PM Sun	ny / Party Cloud!	Low 42 High 70 S	4mph	Precip. (6-07) Humidity (6)			
Additional Weather Comments 0 mph, in AM. Light Wind	s in PM.							
ON-SITE WESTON PERSO	DNNEL						-	
Name	Position		Trade / Work Pe	rformed		Y/N		
Dick Laubinger	Construction Manager	Construction	Management Services	3.		Y	_	
Dan Brennecke	Project Manager. CM	and the second s	Management Services			N		
Richard Davis	Project Engineer	Construction	Management Services	9.		N		
Chris White	Assist. Const. Mgr	and the second sector of the second sector second sec	Management Services			N		
Wayne Hodgson	Assist. Const. Mgr		Management Services			Y		
Kevin Cooke	Assist. Const. Mgr		Management Services			Y		
June Laubinger	Admin Assistant	Construction	Management Services	3.		N	_	
							-	
211 20200-000				_			_	
DN-SITE GEOSYNTEC PE					المراجعية المح	Very 1		
Name	Position	-	Trade / Work Pe	rformed		Y/N		
Greg Corcoran	Design Engineer	Oversight				N		
Dan Street	QA Manager	Oversight				N		
lim Cox	QA/QC Supervisor	Oversight				N		
Robecca Flynn	Engineer	Oversight				N	_	
Wayne Wofford Brent Barbacane	QA/QC Tech QA/QC Tech	Oversight Oversight				N		
Camon Liddell	QA/QC Tech	Oversight				N Y		
Jeremy Osborn	QA/QC Tech	Oversight				Y	_	
Roland Derosier	QA/QC Tech	Oversight				N		
ON-SITE SUPPORT PERS			a second seco			-	-	
Name	Position		Trade / Work Pe	rformed		Y/N		
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitorin					_	
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitorin				N Y		
Jerry Faucheux, Tetra Tech	Air Monitoring Specialist	Air Monitorin				N		
			K					
							-	
OVERSITE PERSONNEL								
Name	Position		Trade / Work Pe	rformed		Y/N		
Mark Eizman, ASW	Inspector	Liner Inspect	or			N		
Devin Gordon, McGinley	Oversight	For NDEP				N		
Dock Kim, ATC	Field Observation	For AIG				N		
loe Ludlow, ASW Steve Morrow, ASW	Inspector	Liner Inspect				N		
Steve Morrow, ASW Brian Rakvica	Inspector	Liner Inspect	2+ i			N		
PBS&J, Survey	Surveyors	NDEP, Site v Surveying, Q				Y N		
ON-SITE CONTRACTOR F		Joan toying, G				N IN		
Name	Company		Trade / Work Pe	rformed		Y/N		
Erik Geringer	Entact	Project Mana	Manager Colored States (1993)	100000000000		Y	_	
Josh Carrol	Entact	Asst Project	×			N		
Russ Karnes	Entact	Eastside, Su				Y		
Michael Carlson	Entact	Engineer				N		
Joe Curilla	Entact	Health & Sa	fety Officer			Y		
Timothy Stadt	Entact		afety Technician			N		
	Entact		t Operators & Truck D	rivers		Y		
Ed Long	Entact	CAMU, Supe	the set where the set of the set			N		
Lance Bruce	Entact	Health & Sa				Y		
and a state of the second state of the	I and a second	CAMU, Superintendent Y						
Terry Harper	Entact		rintendent			1	-	
Terry Harper Rick McIntire Dale Walsh	Entact Entact Converse	CAMU, Supe CSP, Safety CSP, Safety	rintendent			N N		

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location Day of Rep		Day of Report	Report No
6389	BRC Eastside Co	23-Nov-08	140	
Environmental Specialties,Inc	1 Liner Superintendent		N	
	Environmental Specialties,Inc	12 Laborers/ Seamers		N
	Kenney Survey	CAMU		N
	ABC Survey	Eastside/CAMU		N

ON-SITE EQUIPMENT								
Equipment	Vendor / Tag No.			Work Performed		-		
CAT D400E Dump Truck (2)		CAMU				•	•	
JD D400 Dump Trucks (8)		Eastside	Ð					
CAT 324D long stick excavate	DI	CAMU	CAMU		-	-		
CAT D8R Dozer with disc		Eastside	Eastside					
CAT 345 excavator		Eastside	Eastside			-		
CAT 330 Excavator		Eastside	Eastside			-	-	
Case double pan scrapers.		Eastside	Eastside				4	
CAT D6 LGP Dozer (2)		Eastside	Eastside					
Water Trucks (2)		Eastside	Ð					. S.
637/631 Cat Scrapers (6)		CAMU						
CAT 16H Grader		CAMU						4
CAT D-10 Dozer		CAMU						
CAT Water Wagon		CAMU						
CAT D-6 Dozer		CAMU						
CAT 14H Grader		CAMU			1			
Gradall		CAMU						
JLG		CAMU						
IR Smooth drum Roller		CAMU,	Phase	1				
Tenent Street Sweeper		Eastside and CAMU						
Bomag Smooth drum Roller		CAMU,	Phase	1				
	-							
MATERIAL HANDLING (O	N-SITE DELIVERY / REMOVAL)						
Material	Vendor	Today	UOM	Purpose	to date		Verificatio Spec	
GCL	CETCO	0	rolls	For CAMU, On site	to date	495	oper	raya
Geocomposite	Agru	0	rolls	For CAMU, On site		464		
Geomembrane	Agru	0		the second statement of the se		192		
WORK COMPLETED	1.9		TONO		_	102	-	
Description of Work Executed To			_	the second s		_		
Eastside Mixing and Drying								
- Day Shift: - No Activity.								

- Night Shift: Continued hauling 1" minus screened material to Phase II.

CAMU Activity:

Excavation .

- Day Shift: - No Activity.

- Night Shift: - Continued placing operations layer in Phase II.

Embankment

- Phase 1 embankment, complete. - Phase 1 estimated cummulative embankment placed: 0 cy

Waste Placement

 Phase 1 estimated daily waste placed: 0 loads @ 20cy/load = 0 cy. night shift placed: 0 loads @ 20cy/load = 0 cy.
Phase 1 estimated cummulative waste placed: 199,838 cy. Western Ditch, NE Equilization, Eastside beta stockpile and PUA-4.PUB-3. - Phase 1 Operations Layer placed. completed. Cumulative total: 21,662

Phase 2 estimated night shift placed: 191 loads @ 20cy/load = 3,820 cy. (12 trucks hauling).
Phase 2 Operations Layer placed. daily: 3,820 cy. Cumulative total: 11,940 cy.

Geosynthetics. Estimated cummulative installed quantity by Phase.

- Phase 1 GCL placed:0 sf daily, 307,372 sf cummulative.

Phase 1 Geomembrane:0 sf daily, 307,372 sf cummulative

- Phase 1 Geocomposite: 0 sf dally, 307,372 sf cummulative. - Phase 1 Geotextile: (0) sf daily. 69,340 sf cummulative.

Project No. Contract No.				
	P	roject Title / Location	Day of Report	Report N
6389	BRC Eastside Co	ommon Areas Soils Remediation	23-Nov-08	140
an Rakvicka, NDEP, Lee Farr	y, 423,468 sf cummulative. aily, 423,468 sf cummulative laily, 270,000 sf cummulative pect powerscreener stockpilin		eened stockpiled mate	rial.
ALTH & SAFETY cription of Health & Salety Actio	ns Tilken Today / Safety Inspec	tions Conducted		
tact H&S Tailgates fety Topic: Eastside:				
fety Topic: CAMU, Day: No A	ctivity.			
AMU, Night shift: Driver Aware				
0				
afety Incidents: None.				
ust Incidents: None.				
ONSTRUCTION QUALITY escription of Quality Control Action				
SSUES AND/OR ITEMS OF				
SSUES AND/OR ITEMS OF				
scussion of Issues / Concerns / C				
scussion of Issues / Concerns / C		Purpose of Visit		
scussion of Issues / Concerns , C	onvarsations / Topics	Purpose of Visit		
scussion of lasues / Concerns , C	onvarsations / Topics	Purpose of Visit		
scussion of lasues / Concerns , C	onvarsations / Topics	Purpose of Visit		
scussion of Issues / Concerns , C	onvarsations / Topics	Purpose of Visit		
scussion of Issues / Concerns , C	onvarsations / Topics	Purpose of Visit		
scussion of Issues / Concerns , C	onvarsations / Topics	Purpose of Visit		
scussion of lasues / Concerns , C	onvarsations / Topics	Purpose of Visit		

Dick Laubinger, Construction Manager

23-Nov-08

Basic Remediation Company 875 West Warm Springs Road Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT				
Project No./Contract No.	Project Title / Location	Day of Report	Report No.	
6389 0	BRC Eastside Common Areas Soils Remediation 0	23-Nov-08	140	

DAILY PHOTO LOG

Photo 1	Photo 2
3.5-Inch Width or 2.63-Inch Height	3.5-Inch Width or 2.63-Inch Height

Photo 3



3.5-Inch Width or 2.63-Inch Height