

## DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	08-Dec-08	152

### PROJECT POINTS OF CONTACT

Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Lee Farris	lfarris@landwellco.com	702-567-0400
BRC PROJECT MANAGER	Ranajit Sahu	sahuron@earthlink.net	702-567-0400
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.c	970-260-5886
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolution	720-641-8660

### WEATHER CONDITIONS

Conditions				Temp (°F)	Wind	Add'l Readings	
AM	Cloudy	PM	Cloudy	Low 40		Precip. (in/Dy.)	
				High 61	NNW 6mph	Humidity (%)	
Additional Weather Comments 0 mph, in AM. Light Wind in PM.							

### ON-SITE WESTON PERSONNEL

Name	Position	Trade / Work Performed	Y/N	
Dick Laubinger	Construction Manager	Construction Management Services.	Y	
Dan Brennecke	Project Manager, CM	Construction Management Services.	N	
Richard Davis	Project Engineer	Construction Management Services.	Y	
Chris White	Assist. Const. Mgr	Construction Management Services.	Y	
Wayne Hodgson	Assist. Const. Mgr	Construction Management Services.	Y	
Kevin Cooke	Assist. Const. Mgr	Construction Management Services.	Y	
June Laubinger	Admin Assistant	Construction Management Services.	Y	

### ON-SITE GEOSYNTEC PERSONNEL

Name	Position	Trade / Work Performed	Y/N	
Greg Corcoran	Design Engineer	Oversight	N	
Dan Street	QA Manager	Oversight	Y	
Jim Cox	QA/QC Supervisor	Oversight	N	
Robecca Flynn	Engineer	Oversight	N	
Wayne Wofford	QA/QC Tech	Oversight	Y	
Roland Derosier	QA/QC Tech	Oversight	Y	
Camon Liddell	QA/QC Tech	Oversight	Y	
Jeremy Osborn	QA/QC Tech	Oversight	Y	

### ON-SITE SUPPORT PERSONNEL

Name	Position	Trade / Work Performed	Y/N	
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring,	N	
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring,	Y	
Jerry Faucheux, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N	

### OVERSITE PERSONNEL

Name	Position	Trade / Work Performed	Y/N	
Mark Eizman, ASW	Inspector	Liner Inspector	Y	
Devin Gordon, McGinley	Oversight	For NDEP	Y	
Dock Kim, ATC	Field Observation	For AIG	Y	
Joe Ludlow, ASW	Inspector	Liner Inspector	N	
Steve Morrow, ASW	Inspector	Liner Inspector	N	
Brian Rakvica	Inspector	NDEP, Site visit	Y	
PBS&J, Survey	Surveyors	Surveying, QA	N	

### ON-SITE CONTRACTOR PERSONNEL

Name	Company	Trade / Work Performed	Y/N	
Erik Geringer	Entact	Project Manager	Y	
Josh Carrol	Entact	Asst Project Manager	Y	
Russ Karnes	Entact	Eastside, Superintendent	Y	
Michael Carlson	Entact	Engineer	Y	
Joe Curilla	Entact	Health & Safety Officer	Y	
Timothy Stadt	Entact	Health and Safety Technician	Y	
	Entact	26 Equipment Operators & Truck Drivers	Y	
Ed Long	Entact	CAMU, Superintendent	Y	
Lance Bruce	Entact	Health & Safety Officer	Y	
Terry Harper	Entact	CAMU, Superintendent	Y	
Rick McIntire	Entact	CSP, Safety	N	
Dale Walsh	Converse	CSP, Safety	N	

## DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	08-Dec-08	152

Eli Blackburn	Entact	Asst Project Manager	Y	
	Environmental Specialties, Inc	1 Liner Superintendent	Y	
	Environmental Specialties, Inc	12 Laborers/ Seamers	Y	
	Kenney Survey	CAMU	N	
	ABC Survey	Eastside/CAMU	N	

### ON-SITE EQUIPMENT

Equipment	Vendor / Tag No.	Work Performed					
CAT D400E Dump Truck (2)		CAMU	-	-	-	-	-
JD D400 Dump Trucks (8)		Eastside		-	-	-	-
CAT 324D long stick excavator		CAMU	-	-	-	-	-
CAT D8R Dozer with disc		Eastside		-	-	-	-
CAT 345 excavator		Eastside		-	-	-	-
CAT 330 Excavator		Eastside		-	-	-	-
Case double pan scrapers.		Eastside		-	-	-	-
CAT D6 LGP Dozer (2)		Eastside					-
Water Trucks (2)		Eastside					-
637/631 Cat Scrapers (6)		CAMU					-
CAT 16H Grader		CAMU					-
CAT D-10 Dozer		CAMU					-
CAT Water Wagon		CAMU					-
CAT D-6 Dozer		CAMU					-
CAT 14H Grader		CAMU					-
Gradall		CAMU					-
JLG		CAMU					-
IR Smooth drum Roller		CAMU, Phase 1					-
Tenent Street Sweeper		Eastside and CAMU					-
Bomag Smooth drum Roller		CAMU, Phase 1					-
Chieftain 1400 Powerscreener		Eastside, screening 1" minus					-
							-

### MATERIAL HANDLING (ON-SITE DELIVERY / REMOVAL)

Material	Vendor	Today	UOM	Purpose	Delivery Verification			
					to date	Qty	Spec	Tags
GCL	CETCO	0	rolls	For CAMU, On site		506		
Geocomposite	Agru	0	rolls	For CAMU, On site		599		
Geomembrane	Agru	0	rolls	For CAMU, On site		192		

### WORK COMPLETED

*Description of Work Executed Today*

#### Eastside Mixing and Drying Activity:

- Day Shift:
- Continued powerscreening material from (WST-6).
- Watered PUC-3.
- Worked on tarps and rails for haul trucks.
- Prepared for night haul operations.

- Night Shift:
- Continued hauling operations layer material from beta stockpile to Phase II.
- Hauled material from PUA-4 to Phase I.

#### CAMU Activity:

- 
- Day Shift:
- ESI continued installing GCL and geomembrane on North BMI Landfill.
- Grade operations layer in Phase II.
- Continued grading North BMI Landfill.
- Prepared for night haul operations.

- Night Shift:
- Continued placing operations layer material second lift in Phase II.
- Placed material from PUA-4 into Phase I.

#### Embankment

- Phase 1 embankment, complete.
- Phase 1 estimated cumulative embankment placed: 0 cy
- Phase II embankment, complete.

#### Waste Placement

- Phase 1 estimated daily waste placed: 0 loads @ 20cy/load = 0 cy.
- night shift placed: 46 loads @ 18cy/load = 828 cy. (16 trucks).
- Phase 1 estimated cumulative waste placed: 210,898 cy. Western Ditch, NE Equilization, Eastside beta stockpile and PUA-4.PUB-3.
- Phase 1 Operations Layer placed, completed. Cumulative total: 21,662
- Phase 2 estimated night shift placed: 196 loads @ 18cy/load = 3,528 cy. (16 trucks).
- Phase 2 Operations Layer placed, daily: 3,528 cy. Cumulative total: 39,948 cy.



## DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	08-Dec-08	152

- Phase 2 Operations Layer placed. daily: 3,528 cy. Cumulative total: 39,948 cy.

**Geosynthetics.** Estimated cumulative installed quantity by Phase.

- Phase 1 GCL placed: 0 sf daily, 307,372 sf cumulative.  
 - Phase 1 Geomembrane: 0 sf daily, 307,372 sf cumulative.  
 - Phase 1 Geocomposite: 0 sf daily, 307,372 sf cumulative.  
 - Phase 1 Geotextile: (0) sf daily, 69,340 sf cumulative.  
 - Phase 2 GCL placed: (0) sf daily, 498,468 sf cumulative.  
 - Phase 2 Geomembrane: (0) sf daily, 498,468 sf cumulative.  
 - Phase 2 Geocomposite: (0) sf daily, 520,592 sf cumulative.  
 - PM Math Landfill GCL placed: 62,538 of daily, 110,154 of cumulative.

## HEALTH & SAFETY

Description of Health &amp; Safety Actions Taken Today / Safety Inspections Conducted

### Entact H&S Tailgates

Safety Topic: Eastside: Discussed watching for people on the ground when operating equipment.

Safety Topic: CAMU, Day: Discussed watching for people on the ground when operating equipment.

Eastside and CAMU, Night shift: Safe lifting practices when removing debris from soil.

**Safety Incidents:** None.

Dust Incidents: None.

## CONSTRUCTION QUALITY ASSURANCE & QUALITY CONTROL

Description of Quality Control Actions Taken Today / Quality Inspections Conducted	
1	2
3	4
5	6
7	8
9	10
11	12
13	14
15	16
17	18
19	20
21	22
23	24
25	26
27	28
29	30
31	32
33	34
35	36
37	38
39	40
41	42
43	44
45	46
47	48
49	50
51	52
53	54
55	56
57	58
59	60
61	62
63	64
65	66
67	68
69	70
71	72
73	74
75	76
77	78
79	80
81	82
83	84
85	86
87	88
89	90
91	92
93	94
95	96
97	98
99	100

Daily CQA Summary..

Monitored operations layer placement in Phase II on night shift.

Monitored operations layer placement in Phase II on day shift.

Monitored installation of waste material from Eastside beta stockpile in Phase I on night shift.

Monitored installation of geosynthetics at the BMI North Landfill on the day shift.

Inspected BMI North Landfill subgrade for liner. Approved area.

Continued review of and updating of project documents and database to facilitate reporting.

### ISSUES AND/OR ITEMS OF DISCUSSION

Discussion of Issues / Concerns / Conversations / Topics

Site visit. Brenda Pohlmann, (City of Henderson), Brian Rakvica, (NDEP), Allen Biaggi, (Nevada DCONR), Devin Gordon, McGinley & Associates..

## SITE VISITORS

[illegible]

Report Prepared By / Title	Date Prepared	Signature
----------------------------	---------------	-----------

Dick Laubinger, Construction Manager 8-Dec-08

Report Prepared By / Title	Date Prepared	Signature
----------------------------	---------------	-----------

Dick Laubinger, Construction Manager 8-Dec-08

Report Prepared By / Title	Date Prepared	Signature
----------------------------	---------------	-----------

## Basic Remediation Company

875 West Warm Springs Road  
Henderson, Nevada 89011

### DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389 0	BRC Eastside Common Areas Soils Remediation 0	08-Dec-08	152

### DAILY PHOTO LOG

Photo 1



CAMU: Phase II, operations layer placement being monitored by Entact, Geosyntec, Weston.

Photo 2



Eastside: WST-1, Powerscreened 1" minus, soils. Inspected by Weston.

Photo 3



Eastside: WST-1

Photo 4



Eastside: Scraping of 4B.