Basic Remediation Company 875 West Warm Springs Road Henderson, Nevada 89011



DAILY PRODUCTION & QUALITY CONTROL REPORT

roject No./Contract No.	Project Title / Location	Day of Report	Report No
6389	BRC Eastside Common Areas Soils Remediation	14 Dec 09	157
6389	BRC Eastside Common Areas Soils Remediation	14-Dec-08	

PROJECT POINTS OF CONTACT			
Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Lee Farris	Ifarris@landwellco.com	702-567-0400
BRC PROJECT MANAGER	Ranajit Sahu	sahuron@earthlink.net	702-567-0400
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.c	970-260-5886
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolution	720-641-8660

	Condi	tions		Tem	PiFI	W	ind	Add'l Readings
		PM Cloudy / Partly Sunny	Low 32				Precip. (InDx)	
AM	Cloudy / Partly Sunny	PW	Cloudy / Partly Sunny	High	48	SW	10mph	Humidity (%)

0 mph, in AM. 10 - 20 mph in PM.

Name	Position	Trade / Work Performed	Y/N
Dick Laubinger	Construction Manager	Construction Management Services.	N
Dan Brennecke	Project Manager. CM	Construction Management Services.	N
Richard Davis	Project Engineer	Construction Management Services.	N
Chris White	Assist. Const. Mgr	Construction Management Services.	N
Wayne Hodgson	Assist. Const. Mgr	Construction Management Services.	Y
Kevin Cooke	Assist. Const. Mgr	Construction Management Services.	Y
June Laubinger	Admin Assistant	Construction Management Services.	N

Name	Position	Trade / Work Performed	Y/N
Greg Corcoran	Design Engineer	Oversight	N
Dan Street	QA Manager	Oversight	N
Jim Cox	QA/QC Supervisor	Oversight	N
Robecca Flynn	Engineer	Oversight	N
Wayne Wofford	QA/QC Tech	Oversight	N
Roland Derosier	QA/QC Tech	Oversight	N
Camon Liddell	QA/QC Tech	Oversight	N
Jeremy Osborn	QA/QC Tech	Oversight	Y

CHOTTE SOFT OF TELL	CHILL		
Name	Position	Trade / Work Performed	Y/N
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring,	N
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring,	Y
Jerry Faucheux, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N

OVERSITE PERSONNEL Trade / Work Performed Position Y/N Mark Eizman, ASW Inspector Liner Inspector N Y Devin Gordon, McGinley Oversight For NDEP Dock Kim, ATC Joe Ludlow, ASW Field Observation For AIG N N

JOE LUGIOW, MOVY	mapacion	Liner mapector	14
Steve Morrow, ASW	Inspector	Liner Inspector	N
Brian Rakvica	Inspector	NDEP	N
PBS&J, Survey	Surveyors	Surveying, QA	N
ON-SITE CONTRACTO	R PERSONNEL		
Name	Company	Trade / Work Performed	Y/N
Erik Geringer	Entact	Project Manager	N
Josh Carrol	Entact	Asst Project Manager	N
Russ Karnes	Entact	Eastside, Superintendent	Y
Michael Carlson	Entact	Engineer	N
Joe Curilla	Entact	Health & Safety Officer	Y
Timothy Stadt	Entact	Health and Safety Technician	N
	Entact	26 Equipment Operators & Truck Drivers	Y
Ed Long	Entact	CAMU, Superintendent	N
Lance Bruce	Entact	Health & Safety Officer	Y
Terry Harper	Entact	CAMU, Superintendent	Y
Rick McIntire	Entact	CSP, Safety	N
Dale Walsh	Converse	CSP, Safety	N

Ver 1.1 11/07

DAILY PRODUCTION & QUALITY CONTROL REPORT

Day of Report	Report No.
14 Dec 00	157
	14-Dec-08

N
Y
Y
N
N

Equipment	Vendor / Tag No.	Work Performed		_	_	_
CAT D400E Dump Truck (10)	2.002.000101191041110200	CAMU				-
JD D400 Dump Trucks (9)		Eastside		○*: 1	-	-
CAT 324D long stick excavator		CAMU	66.04	1.01		
CAT D8R Dozer with disc		Eastside		-		
CAT 345 excavator, (3)		Eastside		-		- 4
CAT 330 Excavator		Eastside			-	
Case double pan scrapers.		Eastside			-	
CAT D6 LGP Dozer (1)		Eastside				
Water Trucks (2)		Eastside				
637/631 Cat Scrapers (2)		CAMU				-
CAT 16H Grader		CAMU				
CAT D-10 Dozer		CAMU				
CAT Water Trucks (2)		CAMU				
CAT D-6 Dozer, (2)		CAMU				
CAT 14H Grader		CAMU				
Gradall		CAMU				
JLG		CAMU				
IR Smooth drum Roller		CAMU, Phase 1				
Tenent Street Sweeper		Eastside and CAMU				
Bomag Smooth drum Roller		CAMU, Phase 1				
Chieftain 1400 Powerscreener		Eastside, screening 1" minus				
						-

MATERIAL STATE OF THE STATE OF	G (ON-SITE DELIVERY / REMOVA	Today	UOM	Manager	Delivery	Verification	n
Material	Vendor	Today	UOM	Purpose	to date City	Spec	Tags
GCL	CETCO	0	rolls	For CAMU, On site	506		
Geocomposite	Agru	0	rolls	For CAMU, On site	599		
Geomembrane	Agru	0	rolls	For CAMU, On site	192		

WORK COMPLETED

Eastside Mixing and Drying Activity:

- Day Shift:
- No Activity.
- Continue hauling material from HP-3 stockpile and PUA-4.

CAMU Activity:

- Day Shift:
- No Activity.
- Continue placing material from HP-3 stockpile and PUA-4 in Phase I.

Embankment

- Phase 1 embankment, complete.
- Phase 1 estimated cummulative embankment placed: 0 cy
- Phase II embankment, complete.

Waste Placement

- Phase 1 estimated daily waste placed: 0 loads @ 20cy/load = 0 cy.
 - night shift placed: 249 loads @ 18cy/load = 4,482 cy. (16 trucks).
- Phase 1 estimated cummulative waste placed: 228,052 cy. Western Ditch, NE Equilization, Eastside beta stockpile and PUA-4.PUB-3.

- Phase 1 Operations Layer placed. completed. Cumulative total: 21,662

 Phase 2 estimated night shift placed: 0 loads @ 18cy/load = 0 cy.

 Phase 2 Operations Layer placed. daily: 0 cy. Adjusted cy per truckload from 20cy to 18cy based on survey. Cumulative total: 37,188 cy.

Geosynthetics. Estimated cummulative installed quantity by Phase.

- Phase 1 GCL placed:0 sf daily, 307,372 sf cummulative.

 Phase 1 Geomembrane:0 sf daily, 307,372 sf cummulative
- Phase 1 Geocomposite: 0 sf daily, 307,372 sf cummulative. Phase 1 Geotextile: (0) sf daily. 69,340 sf cummulative.

- Phase 2 GCL placed: (0) sf daily, 498,468 sf cummulative.
 Phase 2 Geomenbrane: (0) sf daily, 498,468 sf cummulative.
 Phase 2 Geocomposite: (0) sf daily, 498,468 sf cummulative.
 Phase 2 Geocomposite: (0) sf daily, 520,592 sf cummulative.

DAILY PRODUCTION & QUALITY CONTROL REPORT Project No./Contract No. Project Title / Location Day of Report Report No. **BRC Eastside Common Areas Soils Remediation** 6389 14-Dec-08 157 BMI North Landfill GCL placed: (0) sf daily, 330,638 sf cummulative. -BMI North Landfill Geomembrane: (0) sf daily, 330,638 sf cummulative. -BMI North Landfill Geocomposite: (0) sf daily, (0) sf cummulative. Other: **HEALTH & SAFETY** on of Health & Safety Actions Taken Today / Safety Inspections Conducted **Entact H&S Tailgates** Safety Topic: Eastside: No Activity. Safety Topic: CAMU, Day: No Activity. Eastside and CAMU, Night shift: Help new employees learn site and traffic patterns. (Mentoring). Safety Incidents: None. Dust Incidents: None. CONSTRUCTION QUALITY ASSURANCE & QUALITY CONTROL ion of Quality Control Actions Taken Today / Quality Inspections Conducted Daily CQA Summary... Monitored installation of waste material in Phase I on the night shift. ISSUES AND/OR ITEMS OF DISCUSSION

Name	Organization	Purpose of Visit	

Report Prepared By / Title

Date Prepared

Signature

Dick Laubinger, Construction Manager

14-Dec-08

Ver 1.1 11/07 3 of 4

Basic Remediation Company 875 West Warm Springs Road Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	14-Dec-08	157
0	0		

DAILY PHOTO LOG

Photo 1




Photo 2



Photo 3



Photo 4



Ver 1.1 11/07 4 of 4