Basic Remediation Company 875 West Warm Springs Road Henderson, Nevada 89011



DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	18-Dec-08	161

PROJECT POINTS OF COM	ITACT		
Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Lee Farris	lfarris@landwellco.com	702-567-0400
BRC PROJECT MANAGER	Ranajit Sahu	sahuron@earthlink.net	702-567-0400
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.c	970-260-5886
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolution	720-641-8660

	C	onditions		Tem	p (F)	V	/ind	Add'l Readings
0.84	0	PM	Olavely / Darthy Oversy	Low	33			Precip. (In:Dy.)
AM	Sunny/Clear	PIVI	Cloudy / Partly Sunny	High	44	S	6mph	Humidity (%)

None

ON-SITE WESTON PE	RSONNEL		
Name	Position	Trade / Work Performed	Y/N
Dick Laubinger	Construction Manager	Construction Management Services.	Y
Dan Brennecke	Project Manager. CM	Construction Management Services.	N
Richard Davis	Project Engineer	Construction Management Services.	Y
Chris White	Assist. Const. Mgr	Construction Management Services.	Y
Wayne Hodgson	Assist. Const. Mgr	Construction Management Services.	Y
Kevin Cooke	Assist. Const. Mgr	Construction Management Services.	Y
June Laubinger	Admin Assistant	Construction Management Services.	Y

Greg Corcoran Design Engineer Oversight N Dan Street QA Manager Oversight Y Jim Cox QA/QC Supervisor Oversight N Robecca Flynn Engineer Oversight N Wayne Wofford QA/QC Tech Oversight N Roland Derosier QA/QC Tech Oversight Y Camon Liddell QA/QC Tech Oversight Y Jeremy Osborn QA/QC Tech Oversight Y	Name	Position	Trade / Work Performed	Y/N
Jim Cox QA/QC Supervisor Oversight N Robecca Flynn Engineer Oversight N Wayne Wofford QA/QC Tech Oversight N Roland Derosier QA/QC Tech Oversight Y Camon Liddell QA/QC Tech Oversight Y	Greg Corcoran	Design Engineer	Oversight	N
Robecca Flynn Engineer Oversight N Wayne Wofford QA/QC Tech Oversight N Roland Derosier QA/QC Tech Oversight Y Camon Liddell QA/QC Tech Oversight Y	Dan Street	QA Manager	Oversight	Y
Wayne Wofford QA/QC Tech Oversight N Roland Derosier QA/QC Tech Oversight Y Camon Liddell QA/QC Tech Oversight Y	Jim Cox	QA/QC Supervisor	Oversight	N
Roland Derosier QA/QC Tech Oversight Y Camon Liddell QA/QC Tech Oversight Y	Robecca Flynn	Engineer	Oversight	N
Camon Liddell QA/QC Tech Oversight Y	Wayne Wofford	QA/QC Tech	Oversight	N
	Roland Derosier	QA/QC Tech	Oversight	Y
Jeremy Osborn QA/QC Tech Oversight Y	Camon Liddell	QA/QC Tech	Oversight	Y
	Jeremy Osborn	QA/QC Tech	Oversight	Y

ON-SITE SOLI OITH LINE	CIVILLE			
Name	Position	Trade / Work Performed	Y/N	
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring, Set up new areas at CAMU	N	
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring,	Y	
Jerry Faucheux, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N	

Name	Position	Trade / Work Performed	Y/N
Mark Eizman, ASW	Inspector	Liner Inspector	N
Devin Gordon, McGinley	Oversight	For NDEP	Y
Dock Kim, ATC	Field Observation	For AIG	Y
Joe Ludlow, ASW	Inspector	Liner Inspector	N
Steve Morrow, ASW	Inspector	Liner Inspector	N
Brian Rakvica	Inspector	NDEP	N
PBS&J, Survey	Surveyors	Surveying, QA	Y

Brian Rakvica	Inspector	NDEP	N
PBS&J, Survey	Surveyors	Surveying, QA	Υ
ON-SITE CONTRACT	OR PERSONNEL		
Name	Company	Trade / Work Performed	Y/N
Erik Geringer	Entact	Project Manager	Y
Josh Carrol	Entact	Asst Project Manager	Y
Russ Karnes	Entact	Eastside, Superintendent	Y
Michael Carlson	Entact	Engineer	Y
Joe Curilla	Entact	Health & Safety Officer	Y
Timothy Stadt	Entact	Health and Safety Technician	Y
	Entact	26 Equipment Operators & Truck Drivers	Y
Ed Long	Entact	CAMU, Superintendent	Y
Lance Bruce	Entact	Health & Safety Officer	Y
Terry Harper	Entact	CAMU, Superintendent	Y
Rick McIntire	Entact	CSP, Safety	Y
Dale Walsh	Converse	CSP, Safety	N

Ver 1.1 11/07 1 of 4

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	18-Dec-08	161
		10-060-00	101

Entact	Asst Project Manager	Y
Environmental Specialties,Inc	1 Liner Superintendent	Y
Environmental Specialties,Inc	12 Laborers/ Seamers	Y
Kenney Survey	CAMU	N
ABC Survey	Eastside/CAMU	N
	Environmental Specialties,Inc Environmental Specialties,Inc Kenney Survey	Environmental Specialties,Inc Environmental Specialties,Inc Kenney Survey CAMU

ON-SITE EQUIPMENT						
Equipment	Vendor / Tag No.	Work Performed				
CAT D400E Dump Truck (10)		CAMU	-	-	-	-
JD D400 Dump Trucks (9)		Eastside		-	-	-
CAT 324D long stick excavator		CAMU	-	-	-	-
CAT D8R Dozer with disc		Eastside		-	-	-
CAT 345 excavator, (3)		Eastside		-	-	-
CAT 330 Excavator		Eastside		-	-	-
Case double pan scrapers.		Eastside		-	-	-
CAT D6 LGP Dozer (1)		Eastside				-
Water Trucks (2)		Eastside				-
637/631 Cat Scrapers (2)		CAMU				-
CAT 16H Grader		CAMU				-
CAT D-10 Dozer		CAMU				-
CAT Water Trucks (2)		CAMU				-
CAT D-6 Dozer, (2)		CAMU				-
CAT 14H Grader		CAMU				-
Gradall		CAMU				-
JLG		CAMU				-
IR Smooth drum Roller		CAMU, Phase 1				-
Tenent Street Sweeper		Eastside and CAMU				-
Bomag Smooth drum Roller		CAMU, Phase 1				-
Chieftain 1400 Powerscreener		Eastside, screening 1" minus				-
						-

MATERIAL HANDLING	ATERIAL HANDLING (ON-SITE DELIVERY / REMOVAL)							
Material	Vendor	Today	UOM	Purpose	Delivery Verification			
Waterial	Veriuoi	Today	OOM	ruipose	to date Oty	Spec	Tags	
GCL	CETCO	0	rolls	For CAMU, On site	506			
Geocomposite	Agru	0	rolls	For CAMU, On site	599			
Geomembrane	Agru	0	rolls	For CAMU, On site	192			

WORK COMPLETED

Description of Work Executed Toda

Eastside Mixing and Drying Activity:

- Day Shift:
- Mixed wet material into dry ponds
- Prepared for night haul operations.
 Cleaned out HDPE pipe to prepare to start pumping water again.
- Continue hauling material from HP-3 stockpile and PUA-4 stockpile.

CAMU Activity:

- Continued first lift push-out of 1-inch minus on the BMI North Landfill
 Continued 6" scrape on Phase IIIB
 Continued screening material at 200,000 cy stockpile.

- Prepared for night haul operations.
- Started installation of the wash bath for trucks
- Screened material at the 200,000cy stockpile using the powerscreen Continued first lift push-out of 1-inch minus on the BMI North Landfill

Embankment

- Phase 1 embankment, complete.
- Phase 1 estimated cummulative embankment placed: 0 cy
- Phase II embankment, complete.

Waste Placement

Ver 1.1 11/07

- Phase 1 estimated daily waste placed: 66 loads @ 20cy/load = 1,320cy.
 - night shift placed: 0 loads @ 18cy/load = 0 (0 trucks).
- Phase 1 estimated cummulative waste placed: 234,016cy. Western Ditch, NE Equilization, Eastside beta stockpile, Phase IIIB and PUA-4.PUB-3,HP-3.
- Phase 1 Operations Layer placed. completed. Cumulative total: 21,662
- Phase 2 estimated night shift placed: 0 loads @ 18cy/load = 0 cy.
 Phase 2 Operations Layer placed. daily: 0 cy. Adjusted cy per truckload from 20cy to 18cy based on survey. Cumulative total: 37,188 cy.

2 of 4

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation		161
		18-Dec-08	101

Geosynthetics. Estimated cummulative installed quantity by Phase.

Phase 1 GCL placed:0 sf daily, 307,372 sf cummulative.

Phase 1 Geomembrane:0 sf daily, 307,372 sf cummulative

Phase 1 Geocomposite: 0 sf daily, 307,372 sf cummulative.

- Phase 1 Geotextile: (0) sf daily. 69,340 sf cummulative. -Phase 2 GCL placed: (0) sf daily, 498,468 sf cummulative. -Phase 2 Geomenbrane: (0) sf daily, 498,468 sf cummulative.

Phase 2 Geocomposite: (0) sf daily, 520,592 sf cummulative.
-BMI North Landfill GCL placed: (0) sf daily, 330,638 sf cummulative.
-BMI North Landfill Geomembrane: (0) sf daily, 330,638 sf cummulative.

-BMI North Landfill Geocomposite: (95,700) sf daily, (116,000) sf cummulative.

HEALTH & SAFETY

Entact H&S Tailgates
Safety Topic: Eastside: Winter driving conditions.

Safety Topic: CAMU, Day: Winter driving conditions.

Eastside and CAMU, Night shift: Working in cold conditions.

Safety Incidents: None.

Dust Incidents: None.

CONSTRUCTION QUALITY ASSURANCE 8	& QUALITY CONTROL
----------------------------------	-------------------

of Quality Control Actions Taken Today / Quality Inspections Conducted

<u>Daily CQA Summary</u>.. Monitored installation of waste material in Phase I on the.

Monitored protective cover placement on BMI North Landfill.

Monitored delivery and offloading of RCP storm pipe.

Continued review of and updating of project documents and database to facilitate reporting.

Mark that secured and a second and	ACCUPATION OF THE PARTY OF THE	and the second second	THE PERSON NAMED IN COLUMN 2 I	
ICCITEC	AND/OD	ITEMS (OF DISCU	ROIDN
DOULO	AND/UN	II LMO		331014

SITE VISITORS					
Name	Organization	Purpose of Visit			
			-	-	
		45.45.45.45.45.45.45.45.45.45.45.45.45.4			
			-		

Signature

Chris White, Assistant Construction Manager

19-Dec-08

Ver 1.1 11/07 3 of 4

Basic Remediation Company 875 West Warm Springs Road Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	18-Dec-08	161
0	0		101

DAILY PHOTO LOG

Photo 1



CAMU: BMI Landfill North, 3 foot road construction with 1-inch minus material.

Photo 2



CAMU: BMI North Landfill, north slope.

Photo 3




Photo 4



CAMU: BMI Landfill North, first lift pushout.

4 of 4 Ver 1.1 11/07