

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No. / Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	27-Feb-09	229

PROJECT POINTS OF CONTACT

Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Lee Farris	lfarris@brcnv.com	702-567-0400
BRC PROJECT MANAGER	Ronalt Saba	rsaba@earthlink.net	702-567-0400
CONVEY PROJECT MANAGER	Dan Brennecke	dan.brennecke@westonsolutions.com	970-260-5686
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolutions.com	720-641-8660

WEATHER CONDITIONS

Conditions	Temp. (F)	Wind	Atmos. Readings
AAA Sunny/Clear	PM Sunny/Clear	Low 44 High 70	Wind 10mph Precip. 0.00 Humidity 75%
Additional Weather Comments: Winds in PM 5-10 mph.			

ON-SITE WESTON PERSONNEL

Name	Position	Trade / Work Performed	Y/N
Dick Laubinger	Construction Manager	Construction Management Services.	Y
Dan Brennecke	Project Manager, CM	Construction Management Services.	N
Richard Davis	Project Engineer	Construction Management Services.	Y
Chris White	Assist. Const. Mgr	Construction Management Services.	Y
Wayne Hodgson	Assist. Const. Mgr	Construction Management Services.	N
Kevin Cooke	Assist. Const. Mgr	Construction Management Services.	Y
June Laubinger	Admin Assistant	Construction Management Services.	Y

ON-SITE GEOSYNTEC PERSONNEL

Name	Position	Trade / Work Performed	Y/N
Greg Corcoran	Design Engineer	Oversight	N
Dan Street	QA Manager	Oversight	Y
Jim Cox	QA/QC Supervisor	Oversight	N
Roberta Flynn	Engineer	Oversight	N
Sam Campbell-Nelson	QA/QC Tech	Oversight	Y
Roland Drouler	QA/QC Tech	Oversight	Y
Camron Liddell	QA/QC Tech	Oversight	Y
Jeremy Osborn	QA/QC Tech	Oversight	Y
Victor Heredia	QA/QC Tech	Oversight	Y

ON-SITE SUPPORT PERSONNEL

Name	Position	Trade / Work Performed	Y/N
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N
Becky Diano, Tetra Tech	Air Monitoring Specialist	Air Monitoring	Y
Jerry Fauschoux, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N

OVERSITE PERSONNEL

Name	Position	Trade / Work Performed	Y/N
Mark Ezman, ASW	Inspector	Liner Inspector	Y
Devin Gordon, McGinley	Oversight	For NDEP	Y
Dock Kim, ATC	Field Observation	For AIG	N
Joe Ludlow, ASW	Inspector	Liner Inspector	N
Steve Morrow, ASW	Inspector	Liner Inspector	N
Brian Rakovic	Inspector	NDEP	N
PBS&J, Survey	Surveyors	Survey	N

ON-SITE CONTRACTOR PERSONNEL

Name	Company	Trade / Work Performed	Y/N
Erik Gerstner	Entact	Project Manager	N
Jeremy Schilder	Entact	Acting Project Manager	Y
Josh Carroll	Entact	Asst Project Manager	Y
Michael Carlson	Entact	Engineer	Y
Joe Canilla	Entact	Health & Safety Officer	Y
Timothy Stadt	Entact	Health and Safety Technician	Y
	Entact	4th Equipment Operators & Truck Drivers	Y
Ed Long	Entact	CAMU, Superintendent	N
Lance Bruce	Entact	Health & Safety Officer	N
Terry Harper	Entact	CAMU, Superintendent	Y
Rick McIntire	Entact	CSP, Safety	Y
Dale Walsh	Converse	CSP, Safety	N
Eli Blackburn	Entact	Asst Project Manager	Y
	Environmental Specialties, Inc	1 Liner Superintendent	N
	Environmental Specialties, Inc	12 Laborers/ Seawomen	N
Carol McIntire	Entact	Health & Safety Officer	Y
Roger Wagner	Entact	Eastside, Superintendent, Night Shift.	Y
	ABC Survey	Eastside/CAMU, Molehawk Drive.	N
	Foundation Pile, Inc.	Demobilized.	N

ON-SITE EQUIPMENT

Equipment	Vendor / Tag No.	Work Performed	Y/N
CAT D400E Dump Truck (10)		CAMU	Y
JD D400 Dump Trucks (9)		Eastside	Y
CAT 324D long stick excavator		Eastside	Y
CAT D6H Dozer with disc		Eastside	Y
CAT 345 excavators, (6)		Eastside and CAMU	Y
CAT 330 Excavator		CAMU	Y
Case double pan scrapers.		Eastside, demobilized.	Y
CAT D6 LGP Dozer (1)		Eastside	Y
Water Trucks (2)		Eastside	Y
JD450 Dozer		CAMU	Y
CAT 16H Grader		CAMU	Y
CAT D-10 Dozer		CAMU	Y
Water Trucks (2)		CAMU	Y
CAT D-6 Dozer, (2)		CAMU	Y
CAT 14H Grader		CAMU	Y
Gradaall		CAMU	Y
JLG		CAMU	Y
IR Smooth drum Roller		CAMU, Phase 1	Y
Tenent Street Sweeper		Eastside and CAMU	Y
Bomag Smooth drum Roller		CAMU, Phase 1	Y
Chickam 1400 Powerscreener		Eastside, screening 1" & 6" minus	Y
(1) Crane		Sheet pile driving. Installed. (1) Crane remains.	Y

MATERIAL HANDLING - (ON-SITE DELIVERY / REMOVAL)

Material	Vendor	Quantity	UOM	Purpose	Delivery Verification
GCL	CETCO	85	rolls	For CAMU, On site	1091

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No. Contract No.	Project Title Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	27-Feb-09	229

Geocomposite	Agro	0	rolls	For CAMU, On site	2292	
Geomembrane	Agro	0	rolls	For CAMU, On site	448	

WORK COMPLETED

Description of Work Completed Today

Eastside Mixing and Drying Activity:

Day Shift:

- PUB-7 & 8 excavating berm and hauling to beta stockpile and SW-2.
- PUD-4, continue screening for operations layer.
- SW-2 continue mixing materials
- HP-2, stockpiling material for loadout with longstick excavator
- PUC-3 afternoon began remediation of north berm south face to verticle, also scrape top of berm.

Night Shift:

- Continued excavating and hauling material from the beta ditch.
- Hauling material from Parcel 7A ponds

CAMU Activity:

Day Shift:

- Continued grading N. BM Landfill.
- Continued excavating NW-2, waste continues to be trash and paper products. Activated pyrophoric substances.
- Continued excavating NW-3 second excavator, a green lime color waste continued. Also activating pyrophoric substances in trench periodically.
- Continued the installation of 42" RCP storm drain system.
- Phase IIIA, continued placing operations layer. Installed LCRS system.
- Received delivery and unloaded geosynthetics.

Night Shift:

- Continued placing material in Phase II.
- Placed operations layer material in Phase IIIA.

Embankment

- Phase I embankment, complete.
- Phase I estimated cumulative embankment placed: 0 cy
- Phase II embankment, complete.

Other:

Inspections: Silt trenches, NW-2, Waste continues to be trash and paper products with soils. Also pyrophoric substances.

NW-3, Waste continued to be debris and with small amounts of paper. A green lime color waste continues. Pyrophoric substances activated periodically.

Inspected NW-1 trench. Floor is visibly free of waste from west to east to toe of ramp. North/south slopes visibly free of waste. West end has minimal cleanup remaining when remediation resumes southwest, outside design boundary. East end waste remediation will need to resume at the toe of the ramp.

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds)

Phase I

Previous Daily Cumulative =	291,200 cy
Operations layer placed (completed) for liner certification. = 21,662	0 cy
Daily Day shift waste placed today: Phase IV,V scape & Phase IIIB trench excavation. 0 loads @ 20 cy/load (0 trucks) =	0 cy
Daily Night shift placed today: 0 loads @ 18cy/load (0 trucks) =	0 cy
To Date Phase I estimated cumulative waste placed =	291,200 cy

Phase II

Previous Daily Cumulative =	323,402 cy
Operations layer placed (completed) for liner certification. = 37,188	0 cy
Daily Day shift waste placed today: Phase IIIB (0 loads @ 18 cy/load (0 trucks) =	0 cy
Daily Day shift waste placed today: Silt Trenches, (184 loads @ 18cy/load (5) trucks =	3,312 cy
Daily Night shift placed today: (275 loads @ 18cy/load (19) trucks =	4,950 cy
To Date Phase II estimated cumulative waste placed =	331,664 cy

Phase IIIA

Previous Daily Cumulative =	11,662 cy
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks =	0 cy
Operations layer staged in Phase IIIA for day placement (ongoing) for liner certification: (0) loads @ 18 cy/load (0) trucks =	0 cy
Daily Day shift waste placed today: (0) loads @ 18 cy/load (0) trucks =	0 cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =	0 cy
To Date Phase IIIA estimated cumulative waste placed =	11,662 cy

Cummulative Total To Date All Phases =	Estimated Waste at Completion (cy)	% Complete
634,726 cy	2,050,000	31.0%

Geosynthetics Placed

Phase I (complete)	Previous	Placed	Cummulative
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
Phase II (complete)	Previous	Placed	Cummulative
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	0	0	0
Phase IIIA	Previous	Placed	Cummulative
GCL	221,000	0	221,000
Geomembrane	221,000	0	221,000
Geocomposite	221,000	0	221,000
Geotextile	20,000	0	20,000
Phase IIIB	Previous	Placed	Cummulative
GCL	0	0	0
Geomembrane	0	0	0
Geocomposite	0	0	0
Geotextile	0	0	0
Phase IV	Previous	Placed	Cummulative
GCL	0	0	0
Geomembrane	0	0	0
Geocomposite	0	0	0
Geotextile	0	0	0
Phase V	Previous	Placed	Cummulative
GCL	0	0	0
Geomembrane	0	0	0
Geocomposite	0	0	0
Geotextile	0	0	0

Basic Remediation Company

875 West Warm Springs Road
Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389 0	BRC Eastside Common Areas Soils Remediation 0	27-Feb-09	229

DAILY PHOTO LOG

Photo 1



CAMU: Slit Trench, NW-2.

Photo 2



Camu: Slit trench, NW-3.

Photo 3



CAMU: Slit trench, NW-3.

Photo 4



CAMU: Slit trench, NW-3.