



DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No. / Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	26-Mar-09	256

PROJECT POINTS OF CONTACT

Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Lee Harris	lharris@landwellco.com	702-567-0400
BRC PROJECT MANAGER	Harajit Sahu	sahuron@earthlink.net	702-567-0400
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.com	970-260-5866
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolutio	720-641-8660

WEATHER CONDITIONS

Conditions	Temp (F)	Wind	Adm. Readings
AM Sunny / Partly Cloudy	Low 40 High 63	W 21mph	Pres. 30.15 Humidity 64

Notes on Weather Observations

High winds 21 mph, gusts to 45 mph.

ON-SITE WESTON PERSONNEL

Name	Position	Trade / Work Performed	Y/N
Dick Laubinger	Construction Manager	Construction Management Services.	Y
Dan Brennecke	Project Manager, CM	Construction Management Services.	N
Richard Davis	Project Engineer	Construction Management Services.	Y
Chris White	Asst. Const. Mgr	Construction Management Services.	Y
Wayne Hodgson	Asst. Const. Mgr	Construction Management Services.	Y
Kevin Cooke	Asst. Const. Mgr	Construction Management Services.	Y
June Laubinger	Admin Assistant	Construction Management Services.	Y

ON-SITE GEOSYNTEC PERSONNEL

Name	Position	Trade / Work Performed	Y/N
Greg Concoran	Design Engineer	Oversight	N
Dan Street	QA Manager	Oversight	Y
Jim Cox	QA/QC Supervisor	Oversight	N
Rebecca Flynn	Engineer	Oversight	N
Sam Campbell Nelson	QA/QC Tech	Oversight	Y
Roland Derostier	QA/QC Tech	Oversight	Y
Camron Liddell	QA/QC Tech	Oversight	Y
Victor Heredia	QA/QC Tech	Oversight	Y

ON-SITE SUPPORT PERSONNEL

Name	Position	Trade / Work Performed	Y/N
Doug Harlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring	Y
Jerry Fauchoux, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N

OVERSITE PERSONNEL

Name	Position	Trade / Work Performed	Y/N
Mark Elzman, ASW	Inspector	Linear Inspector	Y
Devin Gordon, McKinley	Oversight	For NDEP	Y
Dock Kim, ATC	Field Observation	For AIG	Y
Joe Ludlow, ASW	Inspector	Linear Inspector	N
Steve Morrow, ASW	Inspector	Linear Inspector	N
Brian Rakvica	Inspector	NDEP	N
PBS&J, Survey	Surveyors	Survey	N

ON-SITE CONTRACTOR PERSONNEL

Name	Company	Trade / Work Performed	Y/N
Erik Geringer	Entact	Project Manager	N
Jeremy Schlusser	Entact	Acting Project Manager	Y
Josh Carol	Entact	Asst Project Manager	Y
Michael Carlson	Entact	Engineer	Y
Joe Curia	Entact	Health & Safety Officer	Y
Timothy Stadt	Entact	Health and Safety Technician	Y
Ed Long	Entact	48 Equipment Operators & Truck Drivers	Y
Lance Bruce	Entact	CAMU, Superintendent	Y
Terry Harper	Entact	Health & Safety Officer	Y
Rick McIntire	Entact	CAMU, Superintendent	Y
Dale Walsh	Entact	CSP, Safety	Y
El Blackburn	Entact	CSP, Safety	N
	Entact	Asst Project Manager	Y
	Environmental Specialists, Inc	1 Liner Superintendent	N
	Environmental Specialists, Inc	12 Laborers/ Seamers	N
Carol McIntire	Entact	Health & Safety Officer	Y
Roger Wagner	Entact	Eastside, Superintendent, Night Shift	Y
	ABC Survey	Eastside/CAMU	N
	Foundation Pile, Inc.	Demobilized.	N

ON-SITE EQUIPMENT

Equipment	Vendor / Tag No.	Work Performed				
CAT D400E Dump Truck (10)		CAMU	-	-	-	-
JD D400 Dump Trucks (9)		Eastside	-	-	-	-
CAT 324D long stick excavator		Eastside	-	-	-	-
CAT D6R Dozer with disc		Eastside	-	-	-	-
CAT 345 excavators, (5)		Eastside and CAMU	-	-	-	-
CAT 300 Excavator		CAMU	-	-	-	-
Case double pan scrapers.		Eastside, demobilized.	-	-	-	-
CAT D6 LGP Dozer (1)		Eastside	-	-	-	-
Water Trucks (2)		Eastside	-	-	-	-
JD450 Dozer		CAMU	-	-	-	-
CAT 16H Grader		CAMU	-	-	-	-
CAT D-10 Dozer		CAMU	-	-	-	-
Water Trucks (3)		CAMU	-	-	-	-
CAT D-6 Dozer, (3)		CAMU	-	-	-	-
CAT 14H Grader		CAMU	-	-	-	-
Gradiall		CAMU	-	-	-	-
JLG		CAMU	-	-	-	-
IR Smooth drum Roller		CAMU, Phase 1	-	-	-	-
Tenent Street Sweeper		Eastside and CAMU	-	-	-	-
Bomag Smooth drum Roller		CAMU, Phase 1	-	-	-	-
Chertain 1400 Powerscreener		CAMU, screening 1" & 6" minus	-	-	-	-
(1) Crane		Sheet pile driving. Installed, (1)Crane remains.	-	-	-	-

MATERIAL HANDLING (ON SITE DELIVERY / REMOVAL)

Material	Vendor	Today	UOM	Purpose	Inventory Verifications
GCL	CEICO	0	rolls	For CAMU, On site	In date Qty Spec. Temp.
					1288

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	26-Mar-09	256
Geocomposite	Agro	0 rolls	For CAMU, On site
Geomembrane	Agro	44 rolls	For CAMU, On site
			2973
			514

WORK COMPLETED

(Remainder of Work Extended Today)

Eastside Mixing and Drying Activity:

Day Shift:

- Water trucks applied Chemloc surfactant and water for dust control.
- Shut down due to high winds.

Night Shift:

- Night Shift cancelled due to High Winds.

CAMU Activity:

Day Shift:

- All intrusive excavation work shut down due to high winds.
- Water trucks applied Chemloc surfactant on Phase I North slope and all disturbed areas on site.
- Continued hauling and placing 6" minus soils to Silt North.
- Phase I LCRS measured and pumped. Phase I Vadose measured. Phase II LCRS measured and pumped.

Night Shift:

- Night shift cancelled due to High Winds.

Embankment

- Phase I embankment, complete.
- Phase I estimated cumulative embankment placed: 0 cy
- Phase II embankment, complete.

Sump/Vadose Monitoring: Phase I: LCRS Sump: Measurement taken: 8AM, (2.80) 6PM, (0.90). Water Pumped: 1,000 gallons.
Vadose: Measurement taken: (1.50). No pumping.
Phase II: LCRS Sump: Measurement taken: 8AM, (2.90), 6PM, (2.30), 8:30PM, (2.00). Water Pumped: 3,100 gallon.
Vadose: Dry.

Inspections: CAMU: Weston monitored, Sump access, measuring and pumping.

Eastside: Weston responded to water truck incident and monitored recovery of the truck.
Weston found a break in the fence on eastside. Temporary repair made. Notified repair contractor, MGA and BRC.

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds)

Phase I

Previous Daily Cumulative = 291,200 cy
Operations layer placed (completed) for liner certification. = 21,662 0 cy
Daily Day shift waste placed today: Phase IV,V scape & Phase IIIB trench excavation. 0 loads @ 20 cy/load (0 trucks) = 0 cy
Daily Night shift placed today: 0 loads @ 18cy/load (0 trucks) = 0 cy
To Date Phase I estimated cumulative waste placed = 291,200 cy

Phase II

Previous Daily Cumulative = 474,440 cy
Operations layer placed (completed) for liner certification. = 37,188 0 cy
Daily Day shift waste placed today: NW Basin/Phase IIIB trench (4) loads @ 18 cy/load (2) trucks = 72 cy
Daily Day shift waste placed today: Silt Trenches, (6) loads @ 18cy/load (4) trucks = 108 cy
Daily Night shift placed today: (0) loads @ 18cy/load (0) trucks = 0 cy
To Date Phase II estimated cumulative waste placed = 474,620 cy

Phase IIIA

Previous Daily Cumulative = 21,492 cy
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks = 0 cy
Operations layer staged in Phase IIIA for day placement (ongoing) for liner certification: (0) loads @ 18 cy/load (0) trucks = 0 cy
Daily Day shift waste placed today: (0) loads @ 18 cy/load (0) trucks = 0 cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks = 0 cy
To Date Phase IIIA estimated cumulative waste placed = 21,492 cy

Cumulative Total To Date All Phases =	787,312 cy	Estimated Waste at Completion (cy)	2,050,000	% Complete	38.4%
--	-------------------	---	------------------	-------------------	--------------

Geosynthetics Placed

Phase I (complete)	Previous	Placed	Cumulative
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
Phase II (complete)			
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	0	0	0
Phase IIIA			
GCL	221,000	0	221,000
Geomembrane	221,000	0	221,000
Geocomposite	221,000	0	221,000
Geotextile	20,000	0	20,000
Phase IIIB			
GCL	0	0	0
Geomembrane	0	0	0
Geocomposite	0	0	0
Geotextile	0	0	0
Phase IV			
GCL	0	0	0
Geomembrane	0	0	0
Geocomposite	0	0	0
Geotextile	0	0	0
Phase V			
GCL	0	0	0
Geomembrane	0	0	0
Geocomposite	0	0	0
Geotextile	0	0	0

Basic Remediation Company

875 West Warm Springs Road
Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389 0	BRC Eastside Common Areas Soils Remediation 0	26-Mar-09	256

DAILY PHOTO LOG

Photo 1



CAMU: Phase I, North Slope, Chemloc application.

Photo 2



Eastside: Water truck incident.

Photo 3



CAMU: Sump and Vadose monitoring.

Photo 4



CAMU: Sump and Vadose monitoring.