



DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	03-May-09	294

PROJECT POINTS OF CONTACT

Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Lee Faris	lfaris@landwellco.com	702-567-0400
BRC PROJECT MANAGER	Ravaji Sahu	rsahu@earthlink.net	702-567-0400
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.com	970-260-5886
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolutions.com	720-641-8660

WEATHER CONDITIONS

Conditions	Temp (°F)	Wind	Add'l Readings
AM Cloudy / Partly Sunny PM Cloudy	Low 68 High 88	SW 20 mph	Precip. (inches) Humidity (%)

Additional Weather Comments
Light wind, 10 to 20 mph.

ON-SITE WESTON PERSONNEL

Name	Position	Trade / Work Performed	Y/N
Dick Laubinger	Construction Manager	Construction Management Services.	N
Dan Brennecke	Project Manager, CM	Construction Management Services.	N
Richard Davis	Project Engineer	Construction Management Services.	N
Chris White	Assist. Const. Mgr	Construction Management Services.	N
Wayne Hodgson	Assist. Const. Mgr	Construction Management Services.	Y
Kevin Cooke	Assist. Const. Mgr	Construction Management Services.	Y
June Laubinger	Admin Assistant	Construction Management Services.	N

ON-SITE GEOSYNTEC PERSONNEL

Name	Position	Trade / Work Performed	Y/N
Greg Corcoran	Design Engineer	Oversight	N
Dan Street	QA Manager	Oversight	N
Jim Cox	QA/QC Supervisor	Oversight	N
Robecca Flynn	Engineer	Oversight	N
Sam Campbell-Nelson	QA/QC Tech	Oversight	N
Roland Dencsler	QA/QC Tech	Oversight	N
Camon Liddell	QA/QC Tech	Oversight	N
Victor Heredia	QA/QC Tech	Oversight	Y
Meghen Lithgow	QA/QC Tech	Oversight	N

ON-SITE SUPPORT PERSONNEL

Name	Position	Trade / Work Performed	Y/N
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N
Jerry Fauchaux, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N

OVERSITE PERSONNEL

Name	Position	Trade / Work Performed	Y/N
Mark Eizman, ASW	Inspector	Liner Inspector.	N
Devin Gordon, McGinley	Oversight	For NDEP	N
Dock Kim, ATC	Field Observation	For AIG	N
Robert Meyer, ASW	Inspector	Liner Inspector	N
Steve Morrow, ASW	Inspector	Liner Inspector	N
Brian Rakvica	Inspector	NDEP	N
PBS&J, Survey	Surveyors	Survey	N

ON-SITE CONTRACTOR PERSONNEL

Name	Company	Trade / Work Performed	Y/N
Erik Geringer	Entact	Project Manager	N
Jeremy Schissler	Entact	Acting Project Manager	N
Josh Carol	Entact	Asst Project Manager	N
Michael Carlson	Entact	Engineer	N
Joe Curilla	Entact	Health & Safety Officer	Y
Timothy Stadt	Entact	Health and Safety Technician	N
Ed Long	Entact	48 Equipment Operators & Truck Drivers	Y
Lance Bruce	Entact	CAMU, Superintendent	N
Terry Harper	Entact	CAMU, Superintendent	Y
Rick McIntire	Entact	CSP, Safety	N
Dale Walsh	Converse	CSP, Safety	N
Eli Blackburn	Entact	Asst Project Manager	N
	Environmental Specialties, Inc	1 Liner Superintendent, Installing Phase IIIB.	N
	Environmental Specialties, Inc	12 Laborers/ Seamers	N
Carol McIntire	Entact	Health & Safety Officer	Y
Roger Wagner	Entact	Eastside, Superintendent, Night Shift.	Y
	ABC Survey	Eastside/CAMU	N
Russell Karnes	Entact	Superintendent, Additional Tasks, Southern Rib	N

ON-SITE EQUIPMENT

Equipment	Vendor / Tag No.	Work Performed				
CAT D400E Dump Truck (10)		CAMU	-	-	-	-
JD D400 Dump Trucks (10)		Eastside	-	-	-	-
CAT 324D long stick excavator		Eastside	-	-	-	-
CAT D8R Dozer with disc, (1)		Eastside	-	-	-	-
CAT 345 excavators, (8)		Eastside and CAMU, Southern Rib	-	-	-	-
CAT 330 Excavator (1)		CAMU	-	-	-	-
Kobelco Excavator, (1)		CAMU	-	-	-	-
CAT D6 LGP Dozer (1)		Eastside	-	-	-	-
Water Trucks (3)		Eastside	-	-	-	-
Case backhoe		CAMU	-	-	-	-
CAT 16H Grader		CAMU	-	-	-	-
CAT D-10 Dozer		CAMU	-	-	-	-
Water Trucks (4)		CAMU	-	-	-	-
CAT D-6 Dozer, (3)		CAMU	-	-	-	-
CAT 14H Grader		CAMU	-	-	-	-
Gradall		CAMU	-	-	-	-
JLG		CAMU	-	-	-	-
Smooth drum Rollers, (3)		CAMU	-	-	-	-
Tenent Street Sweeper		Eastside and CAMU	-	-	-	-
Komatsu Loader		CAMU, Phase 1	-	-	-	-
Chieftain 1400 Powerscreener		CAMU	-	-	-	-
			-	-	-	-
			-	-	-	-
			-	-	-	-
			-	-	-	-

MATERIAL HANDLING/ON-SITE DELIVERY / REMOVAL

Material	Vendor	Today	UOM	Purpose	Delivery Verification
GCL	CETCO	0	rolls	For CAMU, On site	1612

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location		Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation		03-May-09	294

Geocomposite	Agro	0	rolls	For CAMU, On site	2373	
Geomembrane	Agro	0	rolls	For CAMU, On site	514	

WORK COMPLETED

Description of Work Executed Today

Eastside Mixing and Drying Activity:

Day Shift:

No Activity.

Night Shift:

Hauled material from WST-5 and Beta ditch staging area.

CAMU Activity:--

Day Shift

No Activity.

Night Shift:

Continued placing material in Phase II and IIIA.

Embankment

Phase I embankment, complete.

Phase I estimated cumulative embankment placed:

Phase II embankment , complete.

Sump/Vadose Monitoring

Phase I: LCRS Sump: Measurement taken: (N/A). Water Pumped: (N/A).
Vadose: Measurement taken. (N/A). Water Pumped: (N/A).
Phase II: LCRS Sump: Measurement taken: (N/A) . Water Pumped: (N/A).
Vadose: N/A.

Inspections:

CAMU: Weston monitored sump access. N/A.

Eastside: N/A.

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds)

Phase I			
Previous Daily Cumulative =		291,200	cy
Operations layer placed (completed) for liner certification. = 21,662		0	cy
Daily Day shift waste placed today: Phase IV,V scape & Phase IIIB trench excavation. 0 loads @ 20 cy/load (0 trucks) =		0	cy
Daily Night shift placed today: 0 loads @ 18cy/load (0 trucks) =		0	cy
To Date Phase I estimated cumulative waste placed =		291,200	cy
Phase II			
Previous Daily Cumulative =		574,050	cy
Operations layer placed (completed) for liner certification. = 37,188			cy
Daily Day shift waste placed today: Parcel 4B/Mohawk Drive. (0) loads @ 18 cy/load (0) trucks =			cy
Daily Day shift waste placed today: Silt Trenches, (0) loads @ 18cy/load (0) trucks =			cy
Daily Night shift placed today: (124) loads @ 18cy/load (19) trucks =		2,232	cy
To Date Phase II estimated cumulative waste placed =		576,282	cy
Phase IIIA			
Previous Daily Cumulative =		112,536	cy
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks =			cy
Operations layer placed (completed for liner certification = 21,276			cy
Daily Day shift waste placed today: From Phase IIIB. (0) loads @ 18 cy/load (0) trucks =			cy
Daily Night shift waste placed today: (120) loads @ 18cy/load (17) trucks =		2,160	cy
To Date Phase IIIA estimated cumulative waste placed =		114,696	cy

	Estimated Waste at Completion (cy)	% Complete
Cummulative Total To Date All Phases =	982,178 cy	47.9%

Geosynthetics Placed

Phase I (complete)	Previous	Placed	Cummulative
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
Phase II (complete)			
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	0	0	0
Phase IIIA			
GCL	221,000	0	221,000
Geomembrane	221,000	0	221,000
Geocomposite	221,000	0	221,000
Geotextile	20,000	0	20,000
Phase IIIB			
GCL	340,535	0	340,535
Geomembrane	340,535	0	340,535
Geocomposite	0	0	0
Geotextile	0	0	0
Phase IV			
GCL	0	0	0
Geomembrane	0	0	0
Geocomposite	0	0	0
Geotextile	0	0	0
Phase V			
GCL	0	0	0
Geomembrane	0	0	0
Geocomposite	0	0	0
Geotextile	0	0	0

Basic Remediation Company

875 West Warm Springs Road
Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389 0	BRC Eastside Common Areas Soils Remediation 0	03-May-09	294

DAILY PHOTO LOG

Photo 1

3.5-Inch Width or 2.63-Inch Height

Night Shift. No Pictures.

Photo 2

3.5-Inch Width or 2.63-Inch Height

Photo 3

3.5-Inch Width or 2.63-Inch Height

Photo 4

3.5-Inch Width or 2.63-Inch Height