

| DAILY PRODUCTION & QUALITY CONTROL REPORT | | | |
|---|---|---------------|------------|
| Project No./Contract No. | Project Title / Location | Day of Report | Report No. |
| 6389 | BRC Eastside Common Areas Soils Remediation | 31-May-09 | 321 |
| | | | |
| | | | |

| Position | Name | E-Mail Address | Phone No. |
|------------------------|-------------------|--|--------------|
| BRC PROJECT MANAGER | Lee Farris | lfarris@landwellco.com | 702-567-0400 |
| BRC PROJECT MANAGER | Ranjati Sahu | sahuron@earthlink.net | 702-567-0400 |
| CONST. PROJECT MANAGER | Dan Brennecke | Dan.Brennecke@westonsolutions.com | 970-260-5886 |
| Construction Manager | Richard Laubinger | Richard.Laubinger@westonsolution.com | 720-641-5666 |

| Conditions | | | | Temp (°F) | | Wind | | Add'l Readings | | |
|-----------------------------|-----------------------|--|----|-----------------------|----|------|----|----------------|-----------------|---|
| AM | Sunny / Partly Cloudy | | PM | Cloudy / Partly Sunny | | Low | 75 | | Precip. (in/hr) | 0 |
| | | | | High | 94 | E | 7 | | Humidity (%) | 0 |
| Additional Weather Comments | | | | | | | | | | |

[illegible]

| Name | Position | Trade / Work Performed | Y/N |
|-----------------|------------------|------------------------|-----|
| Greg Corcoran | Design Engineer | Oversight | N |
| Dan Street | QA Manager | Oversight | N |
| Jim Cox | QA/QC Supervisor | Oversight | N |
| Robecqa Flynn | Engineer | Oversight | N |
| Shawn Irwin | QA/QC Tech | Oversight | N |
| Roland Derosier | QA/QC Tech | Oversight | N |
| Camron Liddell | QA/QC Tech | Oversight | Y |
| Victor Haredia | QA/QC Tech | Oversight | N |

[illegible]

| Name | Position | Trade / Work Performed | Y/N |
|-------------------|-------------------|------------------------|-----|
| Bob Meyer, ASW | Inspector | Liner Inspector, | N |
| Devin Gordon, MGA | Oversight | For NDEP | N |
| Dock Kim, ATC | Field Observation | For AIG | N |
| Brian Rakvica | Inspector | NDEP | N |
| Steve Morrow, ASW | Inspector | Liner Inspector | N |
| PBS&J, Survey | Surveyors | Survey | N |

| Name | Company | Trade / Work Performed | Y/N |
|-----------------------|---------------------------------|--|-----|
| Erik Geringer | Entact | Project Manager | Y |
| Jeremy Schissler | Entact | Acting Project Manager | N |
| Josh Carroll | Entact | Asst Project Manager | N |
| Michael Carlson | Entact | Engineer | N |
| Joe Curila, Day | Entact | Health & Safety Officer | Y |
| Timothy Dash, Day | Entact | Health & Safety Officer | N |
| Roger Wagner, Night | Entact | Eastside, Superintendent | Y |
| Ed Long, Day | Entact | CAMU, Superintendent | N |
| Lance Bruce, Nights | Entact | Health & Safety Officer | Y |
| Terry Harper, Night | Entact | CAMU, Superintendent | Y |
| Rick McIntire | Entact | CSK, Health & Safety | N |
| John Frazier, Nights | Entact | Health & Safety Officer | Y |
| Eli Blackburn | Entact | Asst Project Manager | N |
| Scott Zattau, Day | Entact | Health & Safety Technician | N |
| Jose Martinez, Night | Entact | Health & Safety Technician | Y |
| Dawn Breedlove, Night | Entact | Health & Safety Technician | Y |
| | | | |
| | | | |
| Russell Karnes | Entact | Superintendent, Additional Tasks, Southern Rib, etc. | Y |
| | Environmental Specialties, Inc. | Liner Crew, (1) Supt, 9 Laborers/ Seamers | Y |
| | ABC Survey | Eastside/CAMU | N |

[illegible]

| Material | Vendor | Today | UOM | Purpose | Delivery Verification | | | |
|--------------|--------|-------|-------|-------------------|-----------------------|------|------|------|
| | | | | | to date | Qty | Spec | Tags |
| GCL | CETCO | 0 | rolls | For CAMU, On site | | 1924 | | |
| Geocomposite | Agru | 0 | rolls | For CAMU, On site | | 2442 | | |
| Geomembrane | Agru | 0 | rolls | For CAMU, On site | | 558 | | |

| DAILY PRODUCTION & QUALITY CONTROL REPORT | | | |
|---|---|---------------|------------|
| Project No./Contract No. | Project Title / Location | Day of Report | Report No. |
| 6389 | BRC Eastside Common Areas Soils Remediation | 31-May-09 | 321 |
| | | | |
| Description of Work Executed Today | | | |
| <u>Eastside Mixing and Drying Activity:</u> | | | |
| <u>Day Shift:</u> - Continued installing new bridge crossing over sewer alignment at PUD road, installed plastic layer and completed backfilling. | | | |
| <u>- Night Shift:</u> Hauled material from Beta Ditch staging area and CRT-3 stockpile. | | | |
| <u>CAMU Activity:</u> | | | |
| <u>- Day Shift</u> - No Activity. | | | |
| <u>- Night Shift</u> - Continued placing material in Phase II and Phase IIIA. | | | |
| <u>Embankment</u> - Phase I embankment, complete. - Phase 1 estimated cumulative embankment placed: - Phase II embankment , complete. | | | |
| <u>Sump/Vadose Monitoring</u> Phase 1: LCRS Sump: Measurement taken: (N/A) Water Pumped: (NA) | | | |

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds)

| | |
|--|------------|
| Phase I | |
| Previous Daily Cumulative = | 291,200 cy |
| Operations layer placed (completed) for liner certification. = 21,662 | 0 cy |
| Daily Day shift waste placed today: Phase IV,V scape & Phase IIIB trench excavation. 0 loads @ 20 cy/load (0 trucks) = | 0 cy |
| Daily Night shift placed today: 0 loads @ 18cy/load (0 trucks) = | 0 cy |
| To Date Phase I estimated cumulative waste placed = 291,200 cy | |
| Phase II | |
| Previous Daily Cumulative = | 674,220 cy |
| Operations layer placed (completed) for liner certification. = 37,188 | 0 cy |
| Daily Day shift waste placed today: Parcel 4B/Mohawk Drive/Southern Ribs: (0) loads @ 18 cy/load (0) trucks = | 0 cy |
| Daily Day shift waste placed today: Silt Trenches, (0) loads @ 18cy/load (0) trucks = | 0 cy |
| Daily Night shift placed today: (0) loads @ 18cy/load (0) trucks = | 0 cy |
| To Date Phase II estimated cumulative waste placed = 674,220 cy | |
| Phase IIIA | |
| Previous Daily Cumulative = | 156,564 cy |
| Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks = | 0 cy |
| Operations layer placed (completed for liner certification = 21,276) | 0 cy |
| Daily Day shift waste placed today: From Phase IIIB. (0) loads @ 18 cy/load (0) trucks = | 0 cy |
| Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks = | 0 cy |
| To Date Phase IIIA estimated cumulative waste placed = 156,564 cy | |
| Phase IIIB | |
| Previous Daily Cumulative = | 21,978 cy |
| Operations layer placed (completed) for liner certification. = 21,978 | 0 cy |
| Daily Day shift waste placed today: From ?? (0) loads @ 18 cy/load (0) trucks = | 0 cy |
| Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks = | 0 cy |
| To Date Phase IIIA estimated cumulative waste placed = 21,978 cy | |

| | | Estimated Waste at Completion (cy) | % Complete |
|--|--|------------------------------------|------------|
| Cummulative Total To Date All Phases = 1,143,962 cy | | 2,050,000 | 55.8% |

Geosynthetics Placed

| | Previous | Placed | Cummulative |
|----------------------------|----------|--------|-------------|
| Phase I (complete) | | | |
| GCL | 307,372 | 0 | 307,372 |
| Geomembrane | 307,372 | 0 | 307,372 |
| Geocomposite | 307,372 | 0 | 307,372 |
| Geotextile | 69,340 | 0 | 69,340 |
| Phase II (complete) | | | |
| GCL | 498,468 | 0 | 498,468 |
| Geomembrane | 498,468 | 0 | 498,468 |
| Geocomposite | 520,592 | 0 | 520,592 |
| Geotextile | 0 | 0 | 0 |
| Phase IIIA | | | |
| GCL | 221,000 | 0 | 221,000 |
| Geomembrane | 221,000 | 0 | 221,000 |
| Geocomposite | 221,000 | 0 | 221,000 |
| Geotextile | 20,000 | 0 | 20,000 |
| Phase IIIB | | | |
| GCL | 340,535 | 0 | 340,535 |
| Geomembrane | 340,535 | 0 | 340,535 |
| Geocomposite | 340,535 | 0 | 340,535 |
| Geotextile | 50,000 | 0 | 50,000 |
| Phase IV | | | |
| GCL | 0 | 0 | 0 |
| Geomembrane | 0 | 0 | 0 |
| Geocomposite | 0 | 0 | 0 |
| Geotextile | 0 | 0 | 0 |
| Phase V | | | |
| GCL | 0 | 0 | 0 |

Basic Remediation Company

875 West Warm Springs Road
Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

| Project No./Contract No. | Project Title / Location | Day of Report | Report No. |
|--------------------------|---|---------------|------------|
| 6389 0 | BRC Eastside Common Areas Soils Remediation 0 | 31-May-09 | 321 |

DAILY PHOTO LOG

Photo 1



Eastside: New road crossing.

Photo 2



Eastside: New road crossing.

Photo 3



Eastside: New road crossing.

Photo 4

3.5-Inch Width or 2.63-Inch Height