



DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	11-Jun-09	332

PROJECT POINTS OF CONTACT

Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Lee Farris	farris@landwellco.com	702-567-0400
BRC PROJECT MANAGER	Ranjit Sahu	sahuron@earthlink.net	702-567-0400
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.com	970-260-5886
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolution.com	720-641-8660

WEATHER CONDITIONS

Conditions		Temp (°)	Wind	Add'l Readings
AM	Sunny/Clear	Low 71	SW 9 mph	Precip. (in.) 0
PM	Sunny / Partly Cloudy	High 92		Humidity (%) 0

Additional Weather Comments
Calm - 9 mph.

ON-SITE WESTON PERSONNEL

Name	Position	Trade / Work Performed	Y/N
Dick Laubinger	Construction Manager	Construction Management Services.	Y
Dan Brennecke	Project Manager, CM	Construction Management Services.	N
Richard Davis	Project Engineer	Construction Management Services.	Y
Chris White	Assist. Const. Mgr	Construction Management Services.	Y
Kevin Cooke	Assist. Const. Mgr	Construction Management Services.	Y
June Laubinger	Admin Assistant	Construction Management Services.	Y

ON-SITE GEOSYNTEC PERSONNEL

Name	Position	Trade / Work Performed	Y/N
Greg Corcoran	Design Engineer	Oversight	N
Dan Street	QA Manager	Oversight	N
Jim Cox	QA/QC Supervisor	Oversight	Y
Robecca Flynn	Engineer	Oversight	N
Stuart Irwin	QA/QC Tech	Oversight	Y
Roland Dvorster	QA/QC Tech	Oversight	Y
Canon Liddell	QA/QC Tech	Oversight	Y
Victor Heredia	QA/QC Tech	Oversight	Y

ON-SITE SUPPORT PERSONNEL

Name	Position	Trade / Work Performed	Y/N
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring	Y
Jill Dale	Air Monitoring Specialist	Air Monitoring	N

OVERSITE PERSONNEL

Name	Position	Trade / Work Performed	Y/N
Bob Meyer, ASW	Inspector	Liner Inspector,	Y
Devin Gordon, MGA	Oversight	For NDEP	Y
Dock Kim, ATC	Field Observation	For AIG	Y
Brian Rakvica	Inspector	NDEP	N
Steve Morrow, ASW	Inspector	Liner Inspector	N
PBS&J, Survey	Surveyors	Survey	N

ON-SITE CONTRACTOR PERSONNEL

Name	Company	Trade / Work Performed	Y/N
Erik Geringer	Entact	Project Manager	N
Jeremy Schissler	Entact	Acting Project Manager	Y
Josh Carroll	Entact	Asst Project Manager	Y
Michael Carlson	Entact	Engineer	Y
Joe Curilla, Day	Entact	Health & Safety Officer	Y
Timothy Stadt, Day	Entact	Health and Safety Officer	Y
Roger Wagner, Night	Entact	Eastside, Superintendent	Y
Russell Karnes	Entact	CAMU, Superintendent, Additional tasks, Southern Rib, Hook.	Y
Lance Bruce, Nights	Entact	Health & Safety Officer	Y
Terry Harper, Night	Entact	CAMU, Superintendent	Y
Rick McIntire	Entact	CSF - Health & Safety	N
John Frazier, Nights	Entact	Health & Safety Officer	Y
Eli Blackburn	Entact	Asst Project Manager	Y
Scott Zattau, Day	Entact	Health & Safety Technician	Y
Jose Martinez, Night	Entact	Health & Safety Technician	Y
Dawn Breedlove, Night	Entact	Health & Safety Technician	Y
	Environmental Specialties, Inc.	Liner Crew, (1) Supt, 9 Laborers/ Seamers	N
	ABC Survey	Eastside/CAMU, Mohawk Drive	N

ON-SITE EQUIPMENT

Equipment	Vendor / Tag No.	Work Performed				
CAT D400E Dump Truck (10)		CAMU	-	-	-	-
JD D400 Dump Trucks (10)		Eastside	-	-	-	-
CAT 324D long stick excavator		Eastside	-	-	-	-
CAT D8R Dozer with disc, (1)		Eastside	-	-	-	-
CAT 345 excavators, (8)		Eastside and CAMU, Southern Rib	-	-	-	-
CAT 330 Excavator (1)		CAMU	-	-	-	-
Kobelco Excavator, (1)		CAMU	-	-	-	-
CAT D6 LSP Dozer (1)		Eastside	-	-	-	-
Water Trucks (3)		Eastside	-	-	-	-
Case backhoe		CAMU	-	-	-	-
CAT 16H Grader		CAMU	-	-	-	-
CAT D-10 Dozer		CAMU	-	-	-	-
Water Trucks (4)		CAMU	-	-	-	-
CAT D-6 Dozer, (3)		CAMU	-	-	-	-
CAT 14H Grader		CAMU	-	-	-	-
Gradall		CAMU	-	-	-	-
JLG		CAMU	-	-	-	-
Smooth drum Rollers, (3)		CAMU	-	-	-	-
Tenent Street Sweeper		Eastside and CAMU	-	-	-	-
Komatsu Loader		CAMU, Phase 1	-	-	-	-
Chieftain 1400 Powerscreener		CAMU	-	-	-	-

MATERIAL HANDLING (ON-SITE DELIVERY / REMOVAL)

Material	Vendor	Today	UOM	Purpose	Delivery Verification		
					to date	of	Task
GCL	CETCO	0	rolls	For CAMU, On site	1924		
Geocomposite	Agru	0	rolls	For CAMU, On site	2442		
Geomembrane	Agru	0	rolls	For CAMU, On site	558		

WORK COMPLETED

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title /Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	11-Jun-09	332

Description of Work Executed Today

Eastside Mixing and Drying Activity:

Day Shift:

- Previously spread wet material from SW-7 and SC-1, pushed up and stockpiled for future loading out.
- PUC-7, excavating and stockpiling with long stick excavator.
- PUH-7 & PUG-7 excavator loading out material and hauling to Beta ditch staging area.
- PUA-9, continued excavating and hauling material to the Beta ditch staging area.
- D8 dozer disc and pushed up dried material into stockpiles for loadout.
- Mohawk Drive scraped, loaded out and completed hauling material to CAMU for placement.
- Western Hook, scraping sediment and debris from ditches and stockpiling.
- GES/Eagle continued drilling operations.
- SW-12 pH: 6

Night Shift:

- Hauled material from Beta Ditch staging area and HP-3 stockpiles.

CAMU Activity:

Day Shift:

- SE-1 slit trenches continued excavating loading out and hauling to phase II for placement.
- SW-1, SW-2 continue backfilling and compacting trenches.
- Phase IV, continued grading.
- Phase V, (2) excavators loaded haul trucks with overburden material along north side for backfill material.
- Phase II, South slope (1) excavator shaping and compacting slope.
- Phase II, received and placed material from Mohawk Drive.
- Entact laborers picking up trash on site.

Night Shift:

- Continued placing material in Phase II and Phase IIIA.

Embankment

- Phase I embankment, complete.
- Phase I estimated cumulative embankment placed:
- Phase II embankment, complete.

Sump/Vadose Monitoring Phase I: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A).
Vadose: Measurement taken: (N/A) Water Pumped: (N/A).

Phase II: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A).
Vadose: Measurement taken: (NA) Water pumped: (N/A).

Inspections: CAMU: Weston monitored sump access. (N/A).

Exclude: Incomplete activities from All phases

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds)

Phase I	Previous Daily Cumulative =	291,200 cy
	Operations layer placed (completed) for liner certification. = 21,662	0 cy
	Daily Day shift waste placed today: Phase IV,V scape & Phase IIIB trench excavation. 0 loads @ 20 cy/load (0 trucks) =	0 cy
	Daily Night shift placed today: 0 loads @ 18cy/load (0 trucks) =	0 cy
	To Date Phase I estimated cumulative waste placed =	291,200 cy
Phase II	Previous Daily Cumulative =	741,756 cy
	Operations layer placed (completed) for liner certification. = 37,188	0 cy
	Daily Day shift waste placed today: Mohawk Drive (45) loads @ 18 cy/load (10) trucks =	810 cy
	Daily Day shift waste placed today: Slit Trenches, (109) loads @ 18cy/load (5) trucks =	1,962 cy
	Daily Night shift placed today: (196) loads @ 18cy/load (17) trucks =	3,528 cy
	To Date Phase II estimated cumulative waste placed =	748,056 cy
Phase IIIA	Previous Daily Cumulative =	174,564 cy
	Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks =	0 cy
	Operations layer placed (completed for liner certification = 21,276)	0 cy
	Daily Day shift waste placed today: From Phase IIIB. (0) loads @ 18 cy/load (0) trucks =	0 cy
	Daily Night shift waste placed today: (104) loads @ 18cy/load (17) trucks =	1,872 cy
	To Date Phase IIIA estimated cumulative waste placed =	176,436 cy
Phase IIIB	Previous Daily Cumulative =	21,978 cy
	Operations layer placed (completed) for liner certification. = 21,978	0 cy
	Daily Day shift waste placed today: From ?? (0) loads @ 18 cy/load (0) trucks =	0 cy
	Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =	0 cy
	To Date Phase IIIB estimated cumulative waste placed =	21,978 cy

Cummulative Total To Date All Phases =	1,237,670 cy	Estimated Waste at Completion (cy)	2,050,000	% Complete	60.4%
---	---------------------	---	------------------	-------------------	--------------

Geosynthetics Placed

	Previous	Placed	Cummulative
Phase I (complete)			
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
Phase II (complete)			
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	0	0	0
Phase IIIA			
GCL	221,000	0	221,000
Geomembrane	221,000	0	221,000
Geocomposite	221,000	0	221,000
Geotextile	20,000	0	20,000
Phase IIIB			
GCL	340,535	0	340,535
Geomembrane	340,535	0	340,535
Geocomposite	340,535	0	340,535
Geotextile	50,000	0	50,000
Phase IV			
GCL	0	0	0
Geomembrane	0	0	0
Geocomposite	0	0	0
Geotextile	0	0	0
Phase V			
GCL	0	0	0

Basic Remediation Company

875 West Warm Springs Road
Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389 0	BRC Eastside Common Areas Soils Remediation 0	11-Jun-09	332

DAILY PHOTO LOG

Photo 1



Eastside: SW-3.

Photo 2



Eastside: SW-2.

Photo 3



Western Hook.

Photo 4



Eastside: GES/Eagle drilling.