

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	17-Jun-09	338

Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Lee Farris	<a href="mailto:lfarris@landwellco.com">lfarris@landwellco.com</a>	702-567-0400
BRC PROJECT MANAGER	Ranajit Sahu	<a href="mailto:sahuron@earthlink.net">sahuron@earthlink.net</a>	702-567-0400
CONST. PROJECT MANAGER	Dan Brennecke	<a href="mailto:Dan.Brennecke@westonsolutions.com">Dan.Brennecke@westonsolutions.com</a>	970-260-5886
Construction Manager	Richard Laubinger	<a href="mailto:Richard.Laubinger@westonsolution.com">Richard.Laubinger@westonsolution.com</a>	720-641-5666

Conditions				Temp (°)		Wind		Add'l Readings	
AM	Cloudy / Partly Sunny	PM	Sunny / Partly Cloudy	Low	74			Precip. (in/hr)	0
				High	92	S	5 mph	Humidity (%)	0
Additional Weather Comments									
Calm - 7 mph.									

[illegible]

Name	Position	Trade / Work Performed	Y/N
Greg Corcoran	Design Engineer	Oversight	Y
Dan Street	QA Manager	Oversight	Y
Jim Cox	QA/QC Supervisor	Oversight	N
Robecca Flynn	Engineer	Oversight	N
Shawn Irwin	QA/QC Tech	Oversight	Y
Roland Derosier	QA/QC Tech	Oversight	Y
Camron Liddell	QA/QC Tech	Oversight	Y
Victor Haredia	QA/QC Tech	Oversight	Y

Name	Position	Trade / Work Performed	Y/N
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring	Y
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring	Y
Jill Dale	Air Monitoring Specialist	Air Monitoring	Y
.....			
.....			
.....			
.....			
.....			

Name	Position	Trade / Work Performed	Y/N
Bob Meyer, ASW	Inspector	Liner Inspector,	Y
Devin Gordon, MGA	Oversight	For NDEP	Y
Dock Kim, ATC	Field Observation	For AIG	N
Brian Rakvica	Inspector	NDEP	N
Steve Morrow, ASW	Inspector	Liner Inspector	N
PBS&J, Survey	Surveyors	Survey	N

Name	Company	Trade / Work Performed	Y/N
Erik Geringer	Entact	Project Manager	N
Jeremy Schissler	Entact	Acting Project Manager	N
Josh Carrol	Entact	Astt Project Manager	Y
Michael Carlson	Entact	Engineeer	Y
Joe Curnia, Day	Entact	Health & Safety Officer	Y
Timothy Stadt, Day	Entact	Health and Safety Officer	Y
Roger Wagner, Night	Entact	Eastside, Superintendent	Y
Russell Kames	Entact	CAMU, Superintendit, Additional tasks, Western Hook.	Y
Lance Bruce, Nights	Entact	Health & Safety Officer	Y
Terry Harper, Night	Entact	CAMU, Superintendent	Y
Rick McIntire	Entact	CSP, Health & Safety	N
John Frazier, Nights	Entact	Health & Safety Officer	Y
Eli Blackburn	Entact	Aast Project Manager	Y
Scott Zattau, Day	Entact	Health & Safety Technician	Y
Jose Martinez, Night	Entact	Health & Safety Technician	Y
Dawn Breedlove, Night	Entact	Health & Safety Technician	Y
	Environmental Specialties, Inc.	Liner Crw., (1) Supt, 9 Laborers/ Seamers	N
	ABC Survey	Eastside/CAMU,	Y

Equipment	Vendor / Tag No.	Work Performed				
CAT D400E Dump Truck (10)		CAMU	-	-	-	-
JD D400 Dump Trucks (10)		Eastside	-	-	-	-
CAT 324D long stick excavator		Eastside	-	-	-	-
CAT D6R Dozer with disc. (1)		Eastside	-	-	-	-
CAT 345 excavators, (6)		Eastside and CAMU, Western Hook	-	-	-	-
CAT 330 Excavator (1)		CAMU	-	-	-	-
CAT 365 Excavator (1)		CAMU	-	-	-	-
CAT D6 LGP Dozer (1)		Eastside	-	-	-	-
Water Trucks (3)		Eastside	-	-	-	-
Case backhoe		CAMU	-	-	-	-
CAT 16H Grader		CAMU	-	-	-	-
CAT D6 Dozer		Eastside	-	-	-	-
Water Trucks (4)		CAMU	-	-	-	-
CAT D-6 Dozer, (3)		CAMU	-	-	-	-
CAT 14H Grader		CAMU	-	-	-	-
Gradall, forklift		CAMU	-	-	-	-
JLG		CAMU	-	-	-	-
Smooth drum Rollers, (3)		CAMU	-	-	-	-
Tenent Street Sweeper		Eastside and CAMU	-	-	-	-
Komatsu Loader		CAMU, Phase 1	-	-	-	-
Chieftain 1400 Powerscreener		CAMU	-	-	-	-

Material	Vendor	Today	UOM	Purpose	Delivery Verification			
					to date	Qty	Spec	Tags
GCL	CETCO	0	rolls	For CAMU, On site		1924		
Geocomposite	Agru	0	rolls	For CAMU, On site		2442		
Geomembrane	Agru	0	rolls	For CAMU, On site		558		

DAILY PRODUCTION & QUALITY CONTROL REPORT			
Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	17-Jun-09	338

Description of Work Executed Today

**Eastside Mixing and Drying Activity:**

**Day Shift:**

- SC-1, continued loading out wet material, hauling and spreading at WST ponds.
- PUH-7, continued loading out soils and hauling to Beta ditch staging area.
- PUG-8, continued loading out soils and hauling to Beta ditch staging area.
- PUC-8, excavating and stockpiling material.
- GES/Eagle continue well installation.
- Western Hook continued scraping ditches and stockpiling.
- D8 dozer continued discing and mixing areas drying out in various ponds.
- SW-12, pH: 6

**Night Shift:**

- Hauled material from Beta Ditch stockpile and SW-4 stockpile.

**CAMU Activity:**

**Day Shift**

- SE-1, Silt trench, continued loading out waste and hauling to Phase II for placement.
- Phase II, dozer and roller placing silt trench waste.
- NE-1 & NE-2, Silt trenches, continued backfilling and compacting.
- Phase IV, continued grading the cell floor, north and south slopes.
- Phase V, excavated overburden and hauled for backfill material to NE-1 and NE-2.
- Entest checked the water levels in the Phase I LCRS Sump and Vadose zone. Also Phase II LCRS Sump.
- GES collected water samples from the monitoring well next to Phase I Sump. Also from Phase II LCRS Sump.

**Night Shift:**

- Continued placing material in Phase IIIB.

**Embankment**

- Phase 1 embankment, complete.
- Phase 1 estimated cumulative embankment placed:
- Phase II embankment , complete.

**Sump/Vadose Monitoring** Phase 1: LCRS Sump: Measurement taken: (2.60) Water Pumped : (N/A).  
Vadose: Measurement taken: (0.64) Water Pumped: (N/A).

Phase II: LCRS Sump: Measurement taken: (.9) Water Pumped: (299 gal).  
Vadose: Measurement taken: (NA) Water pumped: (N/A).

**Inspections:** CAMU: Weston monitored sump access.

Eastside: Inspected perimeter fence. All secure.

**Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds)**

**Phase I**

Previous Daily Cumulative = 291,200 cy  
Operations layer placed (completed) for liner certification. = 21,662 0 cy  
Daily Day shift waste placed today: Phase IV,V scape & Phase IIIB trench excavation. 0 loads @ 20 cy/load (0 trucks) = 0 cy  
Daily Night shift placed today: 0 loads @ 18cy/load (0 trucks) = 0 cy  
**To Date Phase I estimated cumulative waste placed = 291,200 cy**

**Phase II**

Previous Daily Cumulative = 766,578 cy  
Operations layer placed (completed) for liner certification. = 37,188  
Daily Day shift waste placed today: Mohawk Drive (0) loads @ 18 cy/load (0) trucks = cy  
Daily Day shift waste placed today: Silt Trenches, (79) loads @ 18cy/load (4) trucks = 1,422 cy  
Daily Night shift placed today: (0) loads @ 18cy/load (0) trucks = cy  
**To Date Phase II estimated cumulative waste placed = 768,000 cy**

**Phase IIIA**

Previous Daily Cumulative = 184,104 cy  
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks = cy  
Operations layer placed (completed for liner certification = 21,276)  
Daily Day shift waste placed today: From Phase IIIB. (0) loads @ 18 cy/load (0) trucks = cy  
Daily Night shift waste placed today: (167) loads @ 18cy/load (19) trucks = cy  
**To Date Phase IIIA estimated cumulative waste placed = 184,104 cy**

**Phase IIIB**

Previous Daily Cumulative = 26,514 cy  
Operations layer placed (completed) for liner certification. = 21,978  
Daily Day shift waste placed today: From ?? (0) loads @ 18 cy/load (0) trucks = cy  
Daily Night shift waste placed today: (255) loads @ 18cy/load (17) trucks = 4,590 cy  
**To Date Phase IIIB estimated cumulative waste placed = 31,104 cy**

	<b>Estimated Waste at Completion (cy)</b>	<b>% Complete</b>
<b>Cummulative Total To Date All Phases =</b>	<b>1,274,408 cy</b>	<b>62.2%</b>

**Geosynthetics Placed**

	Previous	Placed	Cummulative
<b>Phase I (complete)</b>			
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
<b>Phase II (complete)</b>			
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	0	0	0
<b>Phase IIIA</b>			
GCL	221,000	0	221,000
Geomembrane	221,000	0	221,000
Geocomposite	221,000	0	221,000
Geotextile	20,000	0	20,000
<b>Phase IIIB</b>			
GCL	340,535	0	340,535
Geomembrane	340,535	0	340,535
Geocomposite	340,535	0	340,535
Geotextile	50,000	0	50,000
<b>Phase IV</b>			
GCL	0	0	0
Geomembrane	0	0	0
Geocomposite	0	0	0
Geotextile	0	0	0
<b>Phase V</b>			
GCL	0	0	0



## Basic Remediation Company

875 West Warm Springs Road  
Henderson, Nevada 89011

### DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
<b>6389</b> 0	<b>BRC Eastside Common Areas Soils Remediation</b> 0	17-Jun-09	<b>338</b>

### DAILY PHOTO LOG

Photo 1



Western Hook.

Photo 2



Western Hook.

Photo 3



CAMU: Phase IV, grading.

Photo 4



CAMU: SE-1, Slit trench.