

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	25-Jun-09	346

Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Lee Farris	lfarris@landwellco.com	702-567-0400
BRC PROJECT MANAGER	Ranjati Sahu	sahuron@earthlink.net	702-567-0400
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.com	970-260-5886
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolution.com	720-641-5666

Conditions				Temp (°F)	Wind	Add'l Readings	
AM	Cloudy	PM	Cloudy	Low	78	Precip. (in/hr)	0
				High	100	S	8 mph
Additional Weather Comments							

[illegible]

Name	Position	Trade / Work Performed	Y/N
Greg Corcoran	Design Engineer	Oversight	N
Dan Street	QA Manager	Oversight	N
Jim Cox	QA/QC Supervisor	Oversight	Y
Rebecca Flynn	Engineer	Oversight	N
Stuart Irwin	QA/QC Tech	Oversight	Y
Roland Derosier	QA/QC Tech	Oversight	Y
Carmon Liddell	QA/QC Tech	Oversight	Y
Victor Heredia	QA/QC Tech	Oversight	Y
Meghan Lithgow	QA/QC Tech	Oversight	Y

[illegible]

Name	Position	Trade / Work Performed	Y/N
Bob Meyer, ASW	Inspector	Liner Inspector,	Y
Devin Gordon, MGA	Oversight	For NDEP	Y
Dock Kim, ATC	Field Observation	For AIG	Y
Brian Rakvica	Inspector	NDEP	N
Steve Morrow, ASW	Inspector	Liner Inspector	N
PBS&J, Survey	Surveyors	Survey	N

Name	Company	Trade / Work Performed	Y/N
------	---------	------------------------	-----

Jeremy Schissler	Contact	Acting Project Manager	Y
Josh Carrol	Contact	Asst Project Manager	Y
Michael Carlson	Contact	Engineer	Y
Joe Cunilla, Day	Contact	Health & Safety Officer	Y
Timothy Stadt, Day	Contact	Health and Safety Officer	Y
Roger Wagner, Night	Contact	Eastside, Superintendent	Y
Russell Karnes	Contact	CAMU, Superintendent, Additional tasks, Western Hook.	Y
Lance Bruce, Nights	Contact	Health & Safety Officer	Y
Terry Harper, Night	Contact	CAMU, Superintendent	Y
Rick McIntire	Contact	CSP, Health & Safety	N
John Frazier, Nights	Contact	Health & Safety Officer	Y
Eli Blackburn	Contact	Asst Project Manager	Y
Scott Zattau, Day	Contact	Health & Safety Technician	Y
Jose Martinez, Night	Contact	Health & Safety Technician	Y
Dawn Breedlove, Night	Contact	Health & Safety Technician	Y
	Environmental Specialties, Inc.	Liner Crew, (1) Supt, 9 Laborers/ Seamers	Y
	ABC Survey	Eastside/CAMU,	N

Equipment	Vendor / Tag No.	Work Performed
CAT D400E Dump Truck (10)	CAMU	- - - -
JD D400 Dump Trucks (10)	Easteide	- - - -
CAT 324D long stick excavator	Easteide	- - - -
CAT D8R Dozer with disc, (1)	Easteide	- - - -
CAT 345 excavators, (8)	Easteide and CAMU, Western Hook	- - - -
CAT 330 Excavator (1)	CAMU	- - - -
CAT 365 Excavator (1)	CAMU	- - - -
CAT D6 LGP Dozer (1)	Easteide	- - - -
Water Trucks (3)	Easteide	- - - -
Case backhoe	CAMU	- - - -
CAT 16H Grader	CAMU	- - - -
CAT D8 Dozer	Easteide	- - - -
Water Trucks (4)	CAMU	- - - -
CAT D-6 Dozer, (3)	CAMU	- - - -
CAT 14H Grader	CAMU	- - - -
Gradall, forklift	CAMU	- - - -
JLG	CAMU	- - - -
Smooth drum Rollers, (3)	CAMU	- - - -
Tenent Street Sweeper	Easteide and CAMU	- - - -
Komatsu Loader	CAMU, Phase 1	- - - -
Chieftain 1400 Powerscreener	CAMU	- - - -

Material	Vendor	Today	UOM	Purpose	Delivery Verification		
					to date	Qty	Spec
GCL	CETCO	0	rolls	For CAMU, On site		2002	
Geocomposite	Agru	0	rolls	For CAMU, On site		2442	
Geomembrane	Agru	0	rolls	For CAMU, On site		558	

DAILY PRODUCTION & QUALITY CONTROL REPORT			
Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	25-Jun-09	346

Description of Work Executed Today

Eastside Mixing and Drying Activity:

Day Shift:

- Continued excavating and stockpiling material in PUD-8 and PUD9.
- Continued excavating and hauling wet material from SW-7. Material was spread out to dry.
- Beta ditch, continue power screening 1" & 6" minus soils.
- Continued to disc and push up dried material from the SW-7 and SC-1 ponds.
- Continued excavating material from HP-4 and PUG-8. Material was hauled to the Beta Ditch Stockpile.
- SW-12, pH: 6

Night Shift:

- Hauled material from the Beta Ditch, CTR-3 and PUC-5 stockpiles.

CAMU Activity:

Day Shift

- SE-2, Silt trench, continued loading out waste and hauling to Phase II for placement.
- Phase II, dozer and roller placing silt trench waste.
- Phase V, began grading the cell floor on the north.
- Phase IV, ESI began installing GCL and geomembrane on the south slope.
- Phase V: Continued backfilling and compacting SE-1 and SE-2.
- Hargis, well drilling and demobilization in Phase V is complete.

Night Shift

- Continued waste placement in Phase II and Phase IIIA

Embankment

- Phase I embankment, complete.
- Phase 1 estimated cumulative embankment placed:
- Phase II embankment , complete.

Sump/Vadose Monitoring Phase 1: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A).
Vadose: Measurement taken: (N/A) Water Pumped: (N/A).

Phase II: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A)
Vadose: Measurement taken: (N/A) Water pumped: (N/A).

Phase IIIB: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A)
Vadose: Measurement taken: (N/A) Water Pumped: (N/A)

Inspections: CAMU: Weston monitored sump access.

Eastside: Inspected perimeter fence.

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds)

Phase I

Previous Daily Cumulative = 291,200 cy
Operations layer placed (completed) for liner certification. = 21,662 0 cy
Daily Day shift waste placed today: Phase IV,V scape & Phase IIIB trench excavation. 0 loads @ 20 cy/load (0 trucks) = 0 cy
Daily Night shift placed today: 0 loads @ 18cy/load (0 trucks) = 0 cy
To Date Phase I estimated cumulative waste placed = 291,200 cy

Phase II

Previous Daily Cumulative = 777,432 cy
Operations layer placed (completed) for liner certification. = 37,188 cy

Daily Day shift waste placed today: Mohawk Drive (0) loads @ 18 cy/load (0) trucks = cy
Daily Day shift waste placed today: Silt Trenches, (54) loads @ 18cy/load (2) trucks = 972 cy
Daily Night shift placed today: (8) loads @ 18cy/load (8) trucks = 144 cy
To Date Phase II estimated cumulative waste placed = 778,548 cy

Phase IIIA

Previous Daily Cumulative = 196,758 cy
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks = cy

Operations layer placed (completed for liner certification = 21,276)
Daily Day shift waste placed today: From Phase IIIB. (0) loads @ 18 cy/load (0) trucks = cy
Daily Night shift waste placed today: (218) loads @ 18cy/load (20) trucks = 3,924 cy
To Date Phase IIIA estimated cumulative waste placed = 200,682 cy

Phase IIIB

Previous Daily Cumulative = 40,248 cy

Operations layer placed (completed) for liner certification. = 21,978 cy
Daily Day shift waste placed today: From ??. (0) loads @ 18 cy/load (0) trucks = cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks = cy
To Date Phase IIIB estimated cumulative waste placed = 40,248 cy

	Estimated Waste at Completion (cy)	% Complete
Cummulative Total To Date All Phases =	1,310,678 cy	63.9%

Geosynthetics Placed

	Previous	Placed	Cummulative
Phase I (complete)			
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
Phase II (complete)			
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	0	0	0
Phase IIIA			
GCL	221,000	0	221,000
Geomembrane	221,000	0	221,000
Geocomposite	221,000	0	221,000
Geotextile	20,000	0	20,000
Phase IIIB			
GCL	340,535	0	340,535
Geomembrane	340,535	0	340,535
Geocomposite	340,535	0	340,535
Geotextile	50,000	0	50,000
Phase IV			
GCL	0	0	0
Geomembrane	0	0	0
Geocomposite	0	0	0
Geotextile	0	0	0
Phase V			
GCL	45,000	55000	100,000

Basic Remediation Company

875 West Warm Springs Road
Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389 0	BRC Eastside Common Areas Soils Remediation 0	25-Jun-09	346

DAILY PHOTO LOG

Photo 1



CAMU: Phase 4 subgrade.

Photo 2



CAMU: Slit trench SE-2

Photo 3



East side: PUG-8 loadout.

Photo 4



East side: PUH-7 loadout.