

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	08-Jul-09	358

Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Lee Farris	lfarris@landwellco.com	702-567-0400
BRC PROJECT MANAGER	Ranjit Sahu	sahuron@earthlink.net	702-567-0400
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.com	970-260-8586
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolution.com	720-641-5866

Conditions				Temp (°F)	Wind	Add'l Readings	
AM	Sunny/Clear	PM	Sunny/Clear	Low 82		Precip. (in/dy)	0
				High 107	SW 15 mph	Humidity (%)	0
Additional Weather Comments							

[illegible]

Name	Position	Trade / Work Performed	Y/N
Greg Corcoran	Design Engineer	Oversight	N
Dan Street	QA Manager	Oversight	N
Jim Cox	QA/QC Supervisor	Oversight	Y
Rebecca Pynn	Engineer	Oversight	N
Stuart Irwin	QA/QC Tech	Oversight	Y
Roland Derosier	QA/QC Tech	Oversight	Y
Camron Liddell	QA/QC Tech	Oversight	Y
Victor Heredia	QA/QC Tech	Oversight	Y
Keith Schratte	QA/QC Tech	Oversight	Y

Name	Position	Trade / Work Performed	Y/N
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring	Y
Jill Dale, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N

Name	Position	Trade / Work Performed	Y/N
Bob Meyer, ASW	Inspector	Liner Inspector,	Y
Devin Gordon, MGA	Oversight	For NDEP	Y
Dock Kim, ATC	Field Observation	For AIG	Y
Brian Rakiva	Inspector	NDEP	N
Steve Morrow, ASW	Inspector	Liner Inspector	Y
PBS&J, Survey	Surveyors	Survey, 7A	N

[illegible]

Equipment	Vendor / Tag No.	Work Performed
CAT D400E Dump Truck (10)	CAMU	- - -
JD D400 Dump Trucks (10)	Eastside	- - -
CAT 324D long stick excavator	Eastside	- - -
CAT D6R Dozer with disc, (1)	Eastside	- - -
CAT 345 excavators, (5)	Eastside and CAMU, Western Hook	- - -
CAT 330 Excavator (1)	CAMU	- - -
CAT 365 Excavator (1)	CAMU	- - -
CAT D6 LGP Dozer (1)	Eastside	- - -
Water Trucks (3)	Eastside	- - -
Case backhoe	CAMU	- - -
CAT 16H Grader	CAMU	- - -
CAT D8 Dozer	Eastside	- - -
Water Trucks (4)	CAMU	- - -
CAT D-6 Dozer, (3)	CAMU	- - -
CAT 14H Grader	CAMU	- - -
Gradall, forklift	CAMU	- - -
JLG	CAMU	- - -
Smooth drum Rollers, (3)	CAMU	- - -
Tenert Street Sweeper	Eastside and CAMU	- - -
Komatsu Loader	CAMU, Phase 1	- - -
Cherlain 1400 Powerscreener	CAMU	- - -

Material	Vendor	Today	UOM	Purpose	Delivery Verification			
					to date	Qty	Spec	Tags
GCL	CETCO	0	rolls	For CAMU, On site		2271		
Geocomposite	Agru	0	rolls	For CAMU, On site		2442		
Geomembrane	Agru	0	rolls	For CAMU, On site		558		

Eastside Mixing and Drying Activity:

Day Shift:

- PUG-4, continued final scrape, loading out and hauling to beta ditch stockpile.
- PUG-5, continued excavating, loading out and hauling to beta ditch stockpile.
- SW-7, continued loading out wet material and hauling to HP-8 for drying.
- Southern RB, exploratory trenching continued along north side.
- D8 dozer sliced and pushed up dried material in various ponds.
- Western Hook, continued loading out material and hauling to CAMU, Phase II.

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	08-Jul-09	358

- SW-12, pH: 6.
- Night Shift:
- Hauled material from Beta ditch stockpile and HP-3/5 stockpiles.
CAMU Activity:
- Day Shift:
- SE-2, Silt trench, backfilling approved areas to realign haul road in order to resume slit trench removal.
- Phase II, placed waste from SE-2 slit trench and Western hook.
- Phase IIIA, dozer placed interim cover on south slope.
- Phase IV, continue backfilling anchor trenches.
- Phase IV, CSI continued to install geosynthetics.
- Phase V, continued grading cell floor.
- Entact checked the water levels in the Phase I LCRS sump and vadose zone. Also Phase II LCRS sump.
- GES collected water samples from the monitoring well next to Phase I. Also Phase II LCRS sump.
- Continued powerscreening 1" & 6" minus soils along clean haul rd on CAMU side.
- Night Shift:
- Continued placing material in Phase IIIB.
Embankment
- Phase 1 embankment, complete.
- Phase 1 estimated cumulative embankment placed:
- Phase II embankment, complete.
Sump/Vadose Monitoring: Phase I: LCRS Sump: Measurement taken: (1.70) Water Pumped: (N/A).
Vadose: Measurement taken: (0.60) Water Pumped: (N/A).
Phase II: LCRS Sump: Measurement taken: (1.9) Water Pumped: (716 gal).
Vadose: Measurement taken: (NA) Water pumped: (N/A).
Phase IIIB: LCRS Sump: Measurement taken: (NA) Water Pumped: (N/A).
Vadose: Measurement taken: (NA) Water Pumped: (N/A).
Inspections: CAMU I: Western monitored sump across

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds)

Phase I		
Previous Daily Cumulative =	291,200	cy
Operations layer placed (completed) for liner certification. = 21,662	0	cy
Daily Day shift waste placed today: Phase IV,V scape & Phase IIIB trench excavation. 0 loads @ 20		
cy/load (0 trucks) =	0	cy
Daily Night shift placed today: 0 loads @ 18cy/load (0 trucks) =	0	cy
To Date Phase I estimated cumulative waste placed =	291,200	cy
Phase II		
Previous Daily Cumulative =	800,524	cy
Operations layer placed (completed) for liner certification. = 37,188		cy
Daily Day shift waste placed today: Western Hook (86) loads @ 18 cy/load (10) trucks =	1,548	cy
Daily Day shift waste placed today: Slit Trenches, (0) loads @ 18cy/load (0) trucks =		cy
Daily Night shift placed today: (0) loads @ 18cy/load (0) trucks =		cy
To Date Phase II estimated cumulative waste placed =	802,072	cy
Phase IIIA		
Previous Daily Cumulative =	217,188	cy
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks =		cy
Operations layer placed (completed for liner certification = 21,276)		cy
Daily Day shift waste placed today: From Phase IIIB. (0) loads @ 18 cy/load (0) trucks =		cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =		cy
To Date Phase IIIA estimated cumulative waste placed =	217,188	cy
Phase IIIB		
Previous Daily Cumulative =	52,812	cy
Operations layer placed (completed) for liner certification. = 21,978		cy
Daily Day shift waste placed today: From ??, (0) loads @ 18 cy/load (0) trucks =		cy
Daily Night shift waste placed today: (318) loads @ 18cy/load (18) trucks =	5,724	cy
To Date Phase IIIB estimated cumulative waste placed =	58,536	cy
Phase IV		
Previous Daily Cumulative =	8,856	cy
Operations layer placed directly in Phase IV today: (0) loads @ 18 cy/load (0) trucks =		cy
Daily Day shift waste placed today: From ??, (0) loads @ 18 cy/load (0) trucks =		cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =		cy
To Date Phase IV estimated cumulative waste placed =	8,856	cy
Phase V		
Previous Daily Cumulative =		cy
Operations layer placed (completed) for liner certification. = ?		cy
Daily Day shift waste placed today: From ??, (0) loads @ 18 cy/load (0) trucks =		cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =		cy
To Date Phase V estimated cumulative waste placed =	0	cy

	Estimated Waste at	
	Completion	% Complete
Cumulative Total To Date All Phases =	(cy)	
1,377,852 cy	2,050,000	67.2%

Geosynthetics Placed

	Previous	Placed	Cumulative Placed
Phase I (complete)			
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
Phase II (complete)			
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	0	0	0
Phase IIIA			
GCL	221,000	0	221,000
Geomembrane	221,000	0	221,000
Geocomposite	221,000	0	221,000
Geotextile	20,000	0	20,000
Phase IIIB			
GCL	340,535	0	340,535
Geomembrane	340,535	0	340,535
Geocomposite	340,535	0	340,535
Geotextile	50,000	0	50,000
Phase IV			
GCL	407,000	43,000	450,000
Geomembrane	407,000	43,000	450,000
Geocomposite	250,000	10,000	260,000
Geotextile	2,000	0	2,000
Phase V			
GCL	0	0	0
Geomembrane	0	0	0
Geocomposite	0	0	0
Geotextile	0	0	0

Basic Remediation Company

875 West Warm Springs Road
Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389 0	BRC Eastside Common Areas Soils Remediation 0	08-Jul-09	358

DAILY PHOTO LOG

Photo 1



CAMU: Phase IV, liner deployment.

Photo 2



CAMU: Phase IV, liner installation.

Photo 3



Eastside: Southern rib, exploratory trenching.

Photo 4



CAMU: SE-2, Slit trench, remaining debris to the south.