

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	16-Jul-09	366

Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Lee Farris, on site.	lfarris@landwellco.com	702-567-0400
BRC PROJECT MANAGER	Ranjaji Sahu, on site.	sahuron@earthlink.net	702-567-0400
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.com	970-260-8586
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolutions.com	720-641-8866

Conditions				Temp (°F)		Wind		Add'l Readings	
AM	Sunny / Partly Cloudy	PM	Sunny / Partly Cloudy	Low	88			Precip. (in/Dy)	0
				High	110	SE	7 mph	Humidity (%)	0

[illegible]

Name	Position	Trade / Work Performed	Y/N
Greg Corcoran	Design Engineer	Oversight	Y
Dan Street	QA Manager	Oversight	Y
Jim Cox	QA/QC Supervisor	Oversight	N
Rebecca Flynn	Engineer	Oversight	N
Stuart Irwin	QA/QC Tech	Oversight	Y
Meghan Lithgow	QA/QC Tech	Oversight	Y
Camron Liddell	QA/QC Tech	Oversight	Y
Victor Heredia	QA/QC Tech	Oversight	Y
Keith Schratte	QA/QC Tech	Oversight	Y

Name	Position	Trade / Work Performed	Y/N
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N
Bucky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring,	Y
Jill Dale, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N

Name	Position	Trade / Work Performed	Y/N
Bob Meyer, ASW	Inspector	Liner Inspector,	Y
Devin Gordon, MGA	Oversight	For NDEP	Y
Dock Kim, ATC	Field Observation	For AIG	Y
Brian Raklica	Inspector	NDEP	N
Steve Morrow, ASW	Inspector	Liner Inspector	Y
PBS&J, Survey	Surveyors	Survey, 7A	N

[illegible][illegible]

Material	Vendor	Today	UOM	Purpose	Delivery Verification		
					to date	Qty	Spec
GCL	CETCO	0	rolls	For CAMU, On site		2271	
Geocomposite	Agru	0	rolls	For CAMU, On site		2442	
Geomembrane	Agru	0	rolls	For CAMU, On site		558	

WORK COMPLETED	
Description of Work Executed Today	
1	1.00
2	2.00
3	3.00
4	4.00
5	5.00
6	6.00
7	7.00
8	8.00
9	9.00
10	10.00
11	11.00
12	12.00
13	13.00
14	14.00
15	15.00
16	16.00
17	17.00
18	18.00
19	19.00
20	20.00
21	21.00
22	22.00
23	23.00
24	24.00
25	25.00
26	26.00
27	27.00
28	28.00
29	29.00
30	30.00
31	31.00
32	32.00
33	33.00
34	34.00
35	35.00
36	36.00
37	37.00
38	38.00
39	39.00
40	40.00
41	41.00
42	42.00
43	43.00
44	44.00
45	45.00
46	46.00
47	47.00
48	48.00
49	49.00
50	50.00
51	51.00
52	52.00
53	53.00
54	54.00
55	55.00
56	56.00
57	57.00
58	58.00
59	59.00
60	60.00
61	61.00
62	62.00
63	63.00
64	64.00
65	65.00
66	66.00
67	67.00
68	68.00
69	69.00
70	70.00
71	71.00
72	72.00
73	73.00
74	74.00
75	75.00
76	76.00
77	77.00
78	78.00
79	79.00
80	80.00
81	81.00
82	82.00
83	83.00
84	84.00
85	85.00
86	86.00
87	87.00
88	88.00
89	89.00
90	90.00
91	91.00
92	92.00
93	93.00
94	94.00
95	95.00
96	96.00
97	97.00
98	98.00
99	99.00
100	100.00

Landfill Mining and Drying Activity:

Day Shift:

- PUF-3 pond, excavating and loaded out, hauled to Beta ditch stockpile.
- SW-12 pond, continued mixing line and water with long stick excavator. Loading out hauling to CTR ponds to dry.
- PUF-4 pond, continue loadout, hauling to Beta ditch stockpile.
- PUE-6 pond, continue stockpiling.
- Western Hook, continued loading out material and hauling to CAMU, Phase IIIB.
- D8 dozer pushed up dried material in stockpiles for loading.

DAILY PRODUCTION & QUALITY CONTROL REPORT			
Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	16-Jul-09	366
<div>- SW-12 pH: 6.</div> <div>- Night Shift:</div> <div>- Hauled material from Beta Ditch stockpile and CTR -2 stockpile to Phase IIIB and Phase IV.</div> <div>- CAMU Activity:</div> <div>- Day Shift</div> <div>- Phase IV, push out operations layer.</div> <div>- Scrape dirty haul road east of Phase V.</div> <div>- Continue grading Phase V.</div> <div>- SE-1, backfill and compact.</div> <div>- RCP Storm pipe installation continued west from manhole # 3.</div> <div>- Phase IIIA, continued placing interim cover on south slope.</div> <div>- Entact installed exclusion zone fence on the north and south berm.</div> <div>- Night Shift:</div> <div>- Continued placing material in Phase IIIB.</div> <div>- Continued placing operations layer in Phase IV.</div> <div>- Embankment</div> <div>- Phase 1 embankment, complete.</div> <div>- Phase 1 estimated cumulative embankment placed:</div> <div>- Phase II embankment, complete.</div> <div>- Sump/Vadose Monitoring: Phase I: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A). Vadose: Measurement taken: (N/A) Water Pumped: (N/A).</div> <div>Phase II: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A). Vadose: Measurement taken: (N/A) Water pumped: (N/A).</div> <div>Phase IIIB: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A) Vadose: Measurement taken: (N/A) Water Pumped: (N/A)</div> <div>- Inspections: CAMU: Weston monitored sump access. N/A.</div> <div>- Fastlane: Inspected perimeter fence. All secure.</div>			

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds)

Phase I		
Previous Daily Cumulative =	291,200	cy
Operations layer placed (completed) for liner certification. = 21,662	0	cy
Daily Day shift waste placed today: Phase IV,V scape & Phase IIIB trench excavation. 0 loads @ 20 cy/load (0 trucks) =	0	cy
Daily Night shift placed today: 0 loads @ 18cy/load (0 trucks) =	0	cy
To Date Phase I estimated cumulative waste placed =	291,200	cy
Phase II		
Previous Daily Cumulative =	811,486	cy
Operations layer placed (completed) for liner certification. = 37,188		cy
Daily Day shift waste placed today: Western Hook (77) loads @ 18 cy/load (10) trucks =	1,386	cy
Daily Day shift waste placed today: Slit Trenches, (0) loads @ 18cy/load (0) trucks =		cy
Daily Night shift placed today: (0) loads @ 18cy/load (0) trucks =		cy
To Date Phase II estimated cumulative waste placed =	812,872	cy
Phase IIIA		
Previous Daily Cumulative =	217,188	cy
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks =		cy
Operations layer placed (completed for liner certification = 21,276)		cy
Daily Day shift waste placed today: From Phase IIIB. (0) loads @ 18 cy/load (0) trucks =		cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =		cy
To Date Phase IIIA estimated cumulative waste placed =	217,188	cy
Phase IIIB		
Previous Daily Cumulative =	82,602	cy
Operations layer placed (completed) for liner certification. = 21,978		cy
Daily Day shift waste placed today: From ?? (0) loads @ 18 cy/load (0) trucks =		cy
Daily Night shift waste placed today: (163) loads @ 18cy/load (13) trucks =	2,934	cy
To Date Phase IIIB estimated cumulative waste placed =	85,536	cy
Phase IV		
Previous Daily Cumulative =	20,430	cy
Operations layer placed directly in Phase IV today: (167) loads @ 18 cy/load (10) trucks =	3,006	cy
Daily Day shift waste placed today: From ?? (0) loads @ 18 cy/load (0) trucks =		cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =		cy
To Date Phase IV estimated cumulative waste placed =	23,436	cy
Phase V		
Previous Daily Cumulative =		cy
Operations layer placed (completed) for liner certification. = ?		cy
Daily Day shift waste placed today: From ?? (0) loads @ 18 cy/load (0) trucks =		cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =		cy
To Date Phase V estimated cumulative waste placed =	0	cy

		Estimated Waste at	
		Completion	% Complete
		(cy)	
Cumulative Total To Date All Phases =	1,430,232	2,050,000	69.8%

Geosynthetics Placed

	Previous	Placed	Cumulative Placed
Phase I (complete)			
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
Phase II (complete)			
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	0	0	0
Phase IIIA			
GCL	221,000	0	221,000
Geomembrane	221,000	0	221,000
Geocomposite	221,000	0	221,000
Geotextile	20,000	0	20,000
Phase IIIB			
GCL	340,535	0	340,535
Geomembrane	340,535	0	340,535
Geocomposite	340,535	0	340,535
Geotextile	50,000	0	50,000
Phase IV			
GCL	459,942	0	459,942
Geomembrane	459,942	0	459,942
Geocomposite	459,952	0	459,952
Geotextile	8,000	4,390	12,390
Phase V			
GCL	0	0	0
Geomembrane	0	0	0
Geocomposite	0	0	0
Geotextile	0	0	0

Basic Remediation Company

875 West Warm Springs Road
Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389 0	BRC Eastside Common Areas Soils Remediation 0	16-Jul-09	366

DAILY PHOTO LOG

Photo 1



CAMU: Phase IV, Anchor trench backfill.

Photo 2



CAMU: Phase IV.

Photo 3



CAMU: Phase IV, LCRS pipe installation.

Photo 4



CAMU: Phase IV, operations layer placement.