

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	23-Aug-09	404

Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Lee Farris	lfarris@landwellco.com	702-567-0400
BRC PROJECT MANAGER	Ranjati Sahu	sahuranj@earthlink.net	702-567-0400
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.com	970-260-5886
Construction Manager	Richard L Aubinor	Richard.L.aubinor@westonsolution.com	770-641-8660

Conditions				Temp (°F)	Wind	Add'l Readings	
AM	Cloudy	PM	Cloudy	Low 73		Precip. (in/dy.)	0
				High 90	S 10 mph	Humidity (%)	0
Additional Weather Comments							
Night Shift.							

[illegible]

Name	Position	Trade / Work Performed	Y/N
Greg Corcoran	Design Engineer	Oversight	N
Dan Street	QA Manager	Oversight	N
Jim Cox	QA/QC Supervisor	Oversight	N
Rebecca Flynn	Engineer	Oversight	N
Stuart Irwin	QA/QC Tech	Oversight	N
Roland Derosier	QA/QC Tech	Oversight	N
Camron Liddell	QA/QC Tech	Oversight	Y
Victor Heredia	QA/QC Tech	Oversight	N
Keith Schratte	QA/QC Tech	Oversight	N

[illegible]

Name	Position	Trade / Work Performed	Y/N
Bob Meyer, ASW	Inspector	Liner Inspector,	N
Devin Gordon, MGA	Oversight	For NDEP	N
Deek Kim, ATC	Field Observation	For AIG	N
Brian Raklica	Inspector	NDEP	N
Steve Morrow, ASW	Inspector	Liner Inspector	N
PBS&J, Survey	Surveyors	Survey	N

[illegible][illegible]

Material	Vendor	Today	UOM	Purpose	Delivery Verification			
					to date	Qty	Spec	Tags
GCL	CETCO	0	rolls	For CAMU, On site		2271		
Geocomposite	Agru	0	rolls	For CAMU, On site		2442		
Geomembrane	Agru	0	rolls	For CAMU, On site		558		

Eastside Mixing and Drying Activity:

Day Shift:

- No Activity.

- Night Shift:

- Hauled material from Beta Ditch, CTR-2, and PUE row stockpiles.

CAMEL Activity:

DAILY PRODUCTION & QUALITY CONTROL REPORT			
Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	23-Aug-09	404

CAMU Activity:			
- Day Shift			
- No Activity.			
- Night Shift			
- Placed material in Phase I, Phase II, Phase IIIB and Phase IV.			
Embankment			
- Phase I embankment, complete.			
- Phase I estimated cumulative embankment placed:			
- Phase II embankment , complete.			
Sump/Vadose Monitoring: Phase I: LCRS Sump: Measurement taken: (N/A) Water Pumped : (N/A). Vadose: Measurement taken: (N/A) Water Pumped: (N/A).			
Phase II: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A). Vadose: Measurement taken: (NA) Water pumped: (N/A).			
Phase IIIB: LCRS Sump: Measurement taken: (NA) Water Pumped: (N/A) Vadose: Measurement taken: (NA) Water Pumped: (N/A)			
Inspections: CAMU: N/A.			
Eastside:			

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds)

Phase I	
Previous Daily Cumulative =	300,018 cy
Operations layer placed (completed) for liner certification. = 21,662	0 cy
Daily Day shift waste placed today: Phase IV,V scape & Phase IIIB trench excavation. 0 loads @ 20 cy/load (0 trucks) =	0 cy
Daily Night shift placed today: (44) loads @ 18cy/load (8) trucks =	792 cy
To Date Phase I estimated cumulative waste placed =	300,810 cy
Phase II	
Previous Daily Cumulative =	861,796 cy
Operations layer placed (completed) for liner certification. = 37,188	0 cy
Daily Day shift waste placed today: From Western Hook (96) loads @ 18 cy/load (10) trucks =	0 cy
Daily Day shift waste placed today: Slit Trenches, (0) loads @ 18cy/load (0) trucks =	0 cy
Daily Night shift placed today: (138) loads @ 18cy/load (17) trucks =	2,484 cy
To Date Phase II estimated cumulative waste placed =	864,280 cy
Phase IIIA	
Previous Daily Cumulative =	222,174 cy
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks =	0 cy
Operations layer placed (completed for liner certification = 21,276)	0 cy
Daily Day shift waste placed today: From Phase IIIB. (0) loads @ 18 cy/load (0) trucks =	0 cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =	0 cy
To Date Phase IIIA estimated cumulative waste placed =	222,174 cy
Phase IIIB	
Previous Daily Cumulative =	174,690 cy
Operations layer placed (completed) for liner certification. = 21,978	0 cy
Daily Day shift waste placed today: (0) loads @ 18 cy/load (0) trucks =	0 cy
Daily Night shift waste placed today: (91) loads @ 18cy/load (15) trucks =	1,638 cy
To Date Phase IIIB estimated cumulative waste placed =	176,328 cy
Phase IV	
Previous Daily Cumulative =	67,050 cy
Operations layer placed (completed) for liner certification = 37,314	0 cy
Daily Day shift waste placed today: From ?? (0) loads @ 18 cy/load (0) trucks =	0 cy
Daily Night shift waste placed today: (42) loads @ 18cy/load (14) trucks =	756 cy
To Date Phase IV estimated cumulative waste placed =	67,806 cy
Phase V	
Previous Daily Cumulative =	0 cy
Operations layer placed (completed) for liner certification. = ?	0 cy
Daily Day shift waste placed today: From ?? (0) loads @ 18 cy/load (0) trucks =	0 cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =	0 cy
To Date Phase V estimated cumulative waste placed =	0 cy

Cumulative Total To Date All Phases =		1,631,398 cy	Estimated Waste at Completion (cy)	2,050,000	% Complete
					79.6%

Geosynthetics Placed

	Previous	Placed	Cumulative Placed
Phase I (complete)			
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
Phase II (complete)			
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	0	0	0
Phase IIIA			
GCL	221,000	0	221,000
Geomembrane	221,000	0	221,000
Geocomposite	221,000	0	221,000
Geotextile	20,000	0	20,000
Phase IIIB			
GCL	340,535	0	340,535
Geomembrane	340,535	0	340,535
Geocomposite	340,535	0	340,535
Geotextile	50,000	0	50,000
Phase IV			
GCL	459,942	0	459,942
Geomembrane	459,942	0	459,942
Geocomposite	459,952	0	459,952
Geotextile	12,390	0	12,390
Phase V			
GCL	420,000	0	420,000
Geomembrane	420,000	0	420,000
Geocomposite	0	0	0
Geotextile	0	0	0

DAILY PRODUCTION & QUALITY CONTROL REPORT			
Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	23-Aug-09	404

Debris Storage Area (complete)

CAMU Cover

Geosynthetic System Cumulative Total To Date All CAMU Phases	3,535,785	4,151,232	85.2%	6,534,075	54.1%
--	-----------	-----------	-------	-----------	-------

HEALTH & SAFETY	
Description of Health & Safety Actions Taken Today / Safety Inspections Conducted	
Safety Topic: Eastside Day: No Work. Day: No Work. CAMU & Eastside: Relay any safety issues during the night shift to the night safety official.	CAMU Night shift

CONSTRUCTION QUALITY ASSURANCE & QUALITY CONTROL	
Construction Quality Control Actions Taken Today / Quality Inspections Conducted	
Daily CQA Summary	Monitor waste placement into the CAMU of eastside material on the night shift.

ISSUES AND/OR ITEMS OF DISCUSSION
Discussion of Issues / Concerns / Conversations / Topics

[illegible]

Richard Laubinger, Construction Manager

Sunny/Clear	☀
Sunny / Party Cloudy	☀☁
Cloudy / Partly Sunny	☁☀
Cloudy	☁
Overcast	☁☁☁
Light Rain	☁☔
Rain	☔
Thunderstorms	☁⚡
Snow	❄

Basic Remediation Company

875 West Warm Springs Road
Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389 0	BRC Eastside Common Areas Soils Remediation 0	23-Aug-09	404

DAILY PHOTO LOG

Photo 1

3.5-Inch Width or 2.63-Inch Height

Night Shift, No Pictures.

Photo 2

3.5-Inch Width or 2.63-Inch Height

Photo 3

3.5-Inch Width or 2.63-Inch Height

Photo 4

3.5-Inch Width or 2.63-Inch Height