

DAILY PRODUCTION & QUALITY CONTROL REPORT			
Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	27-Sep-09	438

PROJECT POINTS OF CONTACT			
Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Lee Farris	<a href="mailto:lfarris@landwellco.com">lfarris@landwellco.com</a>	702-567-0400
BRC PROJECT MANAGER	Ranjati Sahu	<a href="mailto:sahuron@earthlink.net">sahuron@earthlink.net</a>	702-567-0400
CONST. PROJECT MANAGER	Dan Brennecke	<a href="mailto:Dan.Brennecke@westonsolutions.c">Dan.Brennecke@westonsolutions.c</a>	970-260-5886
Construction Manager	Richard Laubinger	<a href="mailto:Richard.Laubinger@westonsolution">Richard.Laubinger@westonsolution</a>	720-641-8860

WEATHER CONDITIONS						
Conditions			Temp (°F)	Wind	Add'l Readings	
AM	Sunny / Partly Cloudy	PM	Sunny / Partly Cloudy	Low 65 High 100	SE 7 mph	Precip. (inches) 0 Humidity (%) 0

Additional Weather Comments

Night Shift.

[illegible]

ON-SITE GEOSYNTEC PERSONNEL				
Name	Position	Trade / Work Performed	Y/N	
Greg Corcoran	Design Engineer	Oversight	N	
Dan Street	QA Manager	Oversight	N	
Jim Cox	QA/QC Supervisor	Oversight	N	
Rebecca Flynn	Engineer	Oversight	N	
Stuart Irwin	QA/QC Tech	Oversight	N	
Camron Liddell	QA/QC Tech	Oversight	Y	

ON-SITE SUPPORT PERSONNEL			
Name	Position	Trade / Work Performed	Y/N
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N

OVERSITE PERSONNEL			
Name	Position	Trade / Work Performed	Y/N
Bob Meyer, ASW	Inspector	Liner Inspector,	N
Devin Gordon, MGA	Oversight	For NDEP	N
Brian Rakiva	Inspector	NDEP	N
Steve Morrow, ASW	Inspector	Liner Inspector	N
PBS&J, Survey	Surveyors	Survey	N

<b>ON-SITE CONTRACTOR PERSONNEL</b>			
Name	Company	Trade / Work Performed	Y/N
Erik Gehring	Contact	Project Manager	N
Jeremy Schissler	Contact	Acting Project Manager	N
Josh Carson	Contact	Asst Project Manager, Eastside Manager	N
Michael Carlow	Contact	Engineer	N
Joe Curilla, Day	Contact	Health & Safety Officer	N
Timothy Stadt, Day	Contact	Health and Safety Officer	N
Roger Wagner, Night	Contact	Eastside, Superintendent	Y
Russell Karnes	Contact	CAMU, Superintendent, Western Hook	Y
Lance Bruce, Night	Contact	Health & Safety Officer	Y
Terry Harper, Night	Contact	CAMU, Superintendent	Y
Rick McInire	Contact	CSP, Health & Safety	Y
John Frazier, Night	Contact	Health & Safety Officer	N
B Blackburn	Contact	Asst Project Manager	N
Scott Zattau, Day	Contact	Health & Safety Technician	N
Jose Martinez, Night	Contact	Health & Safety Technician	Y
	Contact		
Environmental Specialties, Inc.		Liner Crew, (1) Supt. (10) Laborers/ Seamers	N
ABC Survey		Eastside/CAMU/Western Hook	N

ON-SITE EQUIPMENT				
Equipment	Vendor / Tag No.	Work Performed		
CAT D400E Dump Truck (10)		CAMU	-	-
JD D400 Dump Trucks (10)		Eastside	-	-
CAT 324D long stick excavator		Eastside	-	-
CAT D8R Dozer with disc, (1)		Eastside	-	-
CAT 345 Excavator, (8)		Eastside and CAMU, Western Hook	-	-
CAT 330 Excavator (1)		CAMU	-	-
CAT 365 Excavator (1)		CAMU	-	-
CAT D6 LGP Dozer (1)		Eastside	-	-
Water Trucks (3)		Eastside	-	-
Case backhoe		CAMU	-	-
CAT 16H Grader		CAMU	-	-
CAT D8 Dozer		Eastside	-	-
Water Trucks (4)		CAMU	-	-
CAT D-8 Dozer, (3)		CAMU	-	-
CAT 14H Grader		CAMU	-	-
Grapple, forklift		CAMU	-	-
JLG		CAMU	-	-
Smooth drum Rollers, (3)		CAMU	-	-
Tenent Street Sweeper		Eastside and CAMU	-	-
Komatsu Loader		CAMU, Phase 1	-	-
Cheftain 1400 Powerscreener		CAMU	-	-

MATERIAL HANDLING (ON-SITE DELIVERY / REMOVAL)							
Material	Vendor	Today	UOM	Purpose	Delivery Verification		
					to date	Qty	Score
GCL	CETCO	0	rolls	For CAMU, On site		2271	
Geomembrane	Agru	0	rolls	For CAMU, On site		2442	
Geomembrane	Agru	0	rolls	For CAMU, On site		558	

WORK COMPLETED	
<i>Description of Work Executed Today</i>	
<b><u>Eastside Mixing and Drying Activity:</u></b>	
<b><u>Day Shift:</u></b>	
- No Activity.	
<b><u>Night Shift:</u></b>	
- Hauled material from Beta Ditch and WST-3/4 stockpiles.	

DAILY PRODUCTION & QUALITY CONTROL REPORT			
Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	27-Sep-09	438
<b>CAMU Activity:</b>			
<b>- Day Shift</b>			
- No Activity.			
<b>- Night Shift</b>			
- Placed material in Phase I, Phase II, Phase IIIB and Phase IV.			
<b>Embankment</b>			
- Phase I embankment, complete.			
- Phase I estimated cumulative embankment placed:			
- Phase II embankment , complete.			
<b>Sump/Vadose Monitoring:</b>			
Phase I: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A).			
Vadose: Measurement taken: (N/A) Water Pumped: (N/A).			
Phase II: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A).			
Vadose: Measurement taken: (N/A) Water pumped: (N/A).			
Phase IIIB: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A)			
Vadose: Measurement taken: (N/A) Water Pumped: (N/A).			
<b>Inspections:</b> CAMU: N/A.			
Eastside: N/A.			

**Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds)**

<b>Phase I</b>	
Previous Daily Cumulative =	314,310 cy
Operations layer placed (completed) for liner certification. = 21,662	0 cy
Daily Day shift waste placed today: Phase IV,V scrape & Phase IIIB trench excavation. 0 loads @ 21 cy/load (0 trucks) =	0 cy
Daily Night shift placed today: (32) loads @ 18cy/load (7) trucks =	576 cy
<b>To Date Phase I estimated cumulative waste placed =</b>	<b>314,886 cy</b>
<b>Phase II</b>	
Previous Daily Cumulative =	1,008,910 cy
Operations layer placed (completed) for liner certification. = 37,188	0 cy
Daily Day shift waste placed today: From Western Hook (0) loads @ 18 cy/load (0) trucks =	0 cy
Daily Day shift waste placed today: Eastside Waste, (0) loads @ 18cy/load (0) trucks =	0 cy
Daily Night shift placed today: (126) loads @ 18cy/load (15) trucks =	2,268 cy
<b>To Date Phase II estimated cumulative waste placed =</b>	<b>1,011,178 cy</b>
<b>Phase IIIA</b>	
Previous Daily Cumulative =	222,174 cy
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks =	0 cy
Operations layer placed (completed for liner certification = 21,276)	0 cy
Daily Day shift waste placed today: From Phase IIIB. (0) loads @ 18 cy/load (0) trucks =	0 cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =	0 cy
<b>To Date Phase IIIA estimated cumulative waste placed =</b>	<b>222,174 cy</b>
<b>Phase IIIB</b>	
Previous Daily Cumulative =	200,898 cy
Operations layer placed (completed) for liner certification. = 21,978	0 cy
Daily Day shift waste placed today: (0) loads @ 18 cy/load (0) trucks =	0 cy
Daily Night shift waste placed today: (105) loads @ 18cy/load (16) trucks =	1,890 cy
<b>To Date Phase IIIB estimated cumulative waste placed =</b>	<b>202,788 cy</b>
<b>Phase IV</b>	
Previous Daily Cumulative =	89,334 cy
Operations layer placed (completed) for liner certification = 37,314	0 cy
Daily Day shift waste placed today: From ?? (0) loads @ 18 cy/load (0) trucks =	0 cy
Daily Night shift waste placed today: (53) loads @ 18cy/load (14) trucks =	954 cy
<b>To Date Phase IV estimated cumulative waste placed =</b>	<b>90,288 cy</b>
<b>Phase V</b>	
Previous Daily Cumulative =	40,284 cy
Operations layer placed (completed) for liner certification = 40,284	0 cy
Daily Day shift waste placed today: From ?? (0) loads @ 18 cy/load (0) trucks =	0 cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =	0 cy
<b>To Date Phase V estimated cumulative waste placed =</b>	<b>40,284 cy</b>

<b>Cumulative Total To Date All Phases =</b>		<b>1,881,598 cy</b>	<b>Estimated Waste at Completion (cy)</b>	<b>% Complete</b>
			2,400,000	78.4%

**Geosynthetics Placed**

	Previous	Placed	Cumulative Placed
<b>Phase I (complete)</b>			
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
<b>Phase II (complete)</b>			
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	0	0	0
<b>Phase IIIA</b>			
GCL	221,000	0	221,000
Geomembrane	221,000	0	221,000
Geocomposite	221,000	0	221,000
Geotextile	20,000	0	20,000
<b>Phase IIIB</b>			
GCL	340,535	0	340,535
Geomembrane	340,535	0	340,535
Geocomposite	340,535	0	340,535
Geotextile	50,000	0	50,000
<b>Phase IV</b>			
GCL	459,942	0	459,942
Geomembrane	459,942	0	459,942
Geocomposite	459,952	0	459,952
Geotextile	12,390	0	12,390
<b>Phase V</b>			
GCL	558,653	0	558,653
Geomembrane	558,653	0	558,653
Geocomposite	558,653	0	558,653
Geotextile	15,925	0	15,925



Basic Remediation Company

875 West Warm Springs Road  
Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389 0	BRC Eastside Common Areas Soils Remediation 0	27-Sep-09	438

DAILY PHOTO LOG

Photo 1

3.5-Inch Width or 2.63-Inch Height

Night Shift: No Pictures.

Photo 2

3.5-Inch Width or 2.63-Inch Height

Photo 3

3.5-Inch Width or 2.63-Inch Height

Photo 4

3.5-Inch Width or 2.63-Inch Height