

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	25-Oct-09	466

Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Lee Farris	<a href="mailto:lfarris@landwellco.com">lfarris@landwellco.com</a>	702-567-0400
BRC PROJECT MANAGER	Ranjati Sahu	<a href="mailto:sahuranj@earthlink.net">sahuranj@earthlink.net</a>	702-567-0400
CONST. PROJECT MANAGER	Dan Brennecke	<a href="mailto:Dan.Brennecke@westonsolutions.com">Dan.Brennecke@westonsolutions.com</a>	970-260-5886
Construction Manager	Richard I. Aubinger	<a href="mailto:Richard.I.aubinger@westonsolution.com">Richard.I.aubinger@westonsolution.com</a>	770-641-8660

Conditions				Temp (°F)	Wind	Add'l Readings	
AM	Cloudy / Partly Sunny	PM	Sunny / Partly Cloudy	Low <b>61</b>		Precip. (in/dy)	<b>0</b>
				High <b>76</b>	NE <b>7mph</b>	Humidity (%)	<b>0</b>
Additional Weather Comments							
Night Shift.							

[illegible]

Name	Position	Trade / Work Performed	Y/N
Greg Corcoran	Design Engineer	Oversight	N
Dan Street	QA Manager	Oversight	N
Jim Cox	QA/QC Supervisor	Oversight	N
Rebecca Pynn	Engineer	Oversight	N
Stuart Irwin	QA/QC Tech	Oversight	N
Camron Liddell	QA/QC Tech	Oversight	Y
Graciano Malana	QA/QC Tech	Oversight	N

Name	Position	Trade / Work Performed	Y/N	
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N	
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N	

Name	Position	Trade / Work Performed	Y/N
Bob Meyer, ASW	Inspector	Liner Inspector,	N
Devin Gordon, MGA	Oversight	For NDEP	N
Brian Rakvica	Inspector	NDEP	N
Steve Morrow, ASW	Inspector	Liner Inspector	N
PBS&J, Survey	Surveyors	Survey	N

[illegible]

Equipment	Vendor / Tag No.	Work Performed			
CAT D400E Dump Truck (10)		CAMU	-	-	-
JD D400 Dump Trucks (10)		Eastside	-	-	-
CAT 324D long stick excavator		Eastside	-	-	-
CAT D8R Dozer with disc, (1)		Eastside	-	-	-
CAT 345 excavators, (8)		Eastside, CAMU and Galleria	-	-	-
CAT 330 Excavator (1)		CAMU	-	-	-
CAT 365 Excavator (1)		CAMU	-	-	-
CAT D6 LGP Dozer (1)		Eastside	-	-	-
Water Trucks (3)		Eastside	-	-	-
Case backhoe		CAMU	-	-	-
CAT 16H Grader		CAMU	-	-	-
CAT D8 Dozer		Eastside	-	-	-
Water Trucks (4)		CAMU	-	-	-
CAT D-6 Dozer, (3)		CAMU	-	-	-
CAT 14H Grader		CAMU	-	-	-
Grashtail, forklift		CAMU	-	-	-
JLG		CAMU	-	-	-
Smooth drum Rollers, (3)		CAMU	-	-	-
Tenent Street Sweeper		Eastside and CAMU	-	-	-
Komatsu Loader		CAMU and Eastside.	-	-	-
Cherlain 1400 Powerscreener		CAMU	-	-	-

Material	Vendor	Today	UOM	Purpose	Delivery Verification			
					to date	Qty	Spec	Tags
GCL	CETCO	0	rolls	For CAMU, On site		2271		
Geocomposite	Agru	0	rolls	For CAMU, On site		2448		
Geomembrane	Agru	0	rolls	For CAMU, On site		552		

**Eastside Mixing and Drying Activity:**

**Day Shift:**

- No Activity.

**Night Shift:**

- Hauled material from PUA-10 and Beta Ditch stockpiles.

DAILY PRODUCTION & QUALITY CONTROL REPORT			
Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	25-Oct-09	466
<b>CAMU Activity:</b>			
<b>- Day Shift</b>			
- No Activity.			
<b>- Night Shift</b>			
- Placed material in Phase II, Phase IIIB and Phase IV.			
<b>Embankment</b>			
- Phase I embankment, complete.			
- Phase I estimated cumulative embankment placed:			
- Phase II embankment , complete.			
<b>Sump/Vadose Monitoring:</b>			
Phase I: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A).			
Vadose: Measurement taken: (N/A) Water Pumped: (N/A).			
Phase II: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A).			
Vadose: Measurement taken: (N/A) Water pumped: (N/A).			
Phase IIIB: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A)			
Vadose: Measurement taken: (N/A) Water Pumped: (N/A).			
Phase V: LCRS Sump: Measurement taken: (N/A). Water Pumped: (N/A).			
<b>Inspections:</b> CAMU: N/A.			
Eastside: N/A.			

**Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds)**

<b>Phase I</b>	
Previous Daily Cumulative =	341,454 cy
Operations layer placed (completed) for liner certification. = 21,662	0 cy
Daily Day shift waste placed today: Galleria/Eastside, (0) loads @ 20 cy/load (0) trucks =	cy
Daily Night shift placed today: (0) loads @ 18cy/load (0) trucks =	cy
<b>To Date Phase I estimated cumulative waste placed =</b>	<b>341,454 cy</b>
<b>Phase II</b>	
Previous Daily Cumulative =	1,038,700 cy
Operations layer placed (completed) for liner certification. = 37,188	cy
Daily Day shift waste placed today: Galleria Scrape, (0) loads @ 18 cy/load (0) trucks =	cy
Daily Day shift waste placed today: Eastside Waste, (0) loads @ 18cy/load (0) trucks =	cy
Daily Night shift placed today: (1) loads @ 18cy/load (1) trucks =	18 cy
<b>To Date Phase II estimated cumulative waste placed =</b>	<b>1,038,718 cy</b>
<b>Phase IIIA</b>	
Previous Daily Cumulative =	222,174 cy
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks =	cy
Operations layer placed (completed for liner certification = 21,276)	cy
Daily Day shift waste placed today: (0) loads @ 18 cy/load (0) trucks =	cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =	cy
<b>To Date Phase IIIA estimated cumulative waste placed =</b>	<b>222,174 cy</b>
<b>Phase IIIB</b>	
Previous Daily Cumulative =	294,018 cy
Operations layer placed (completed) for liner certification. = 21,978	cy
Daily Day shift waste placed from: Galleria/Eastside (0) loads @ 18 cy/ld (0) trucks =	cy
Daily Night shift waste placed today: (152) loads @ 18cy/load (17) trucks =	2,736 cy
<b>To Date Phase IIIB estimated cumulative waste placed =</b>	<b>296,754 cy</b>
<b>Phase IV</b>	
Previous Daily Cumulative =	167,706 cy
Operations layer placed (completed) for liner certification = 37,314	cy
Daily Day shift waste placed today: (0) loads @ 18 cy/load (0) trucks =	cy
Daily Night shift waste placed today: (222) loads @ 18cy/load (19) trucks =	3,996 cy
<b>To Date Phase IV estimated cumulative waste placed =</b>	<b>171,702 cy</b>
<b>Phase V</b>	
Previous Daily Cumulative =	49,356 cy
Operations layer placed (completed) for liner certification = 40,284	cy
Daily Day shift waste placed today: From: (0) loads @ 18 cy/load (0) trucks =	cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =	cy
<b>To Date Phase V estimated cumulative waste placed =</b>	<b>49,356 cy</b>

		<b>Estimated Waste at</b>	
		<b>Completion</b>	<b>% Complete</b>
		<b>(cy)</b>	
<b>Cumulative Total To Date All Phases =</b>	<b>2,120,158 cy</b>	2,400,000	88.3%

**Geosynthetics Placed**

	Previous	Placed	Cumulative Placed
<b>Phase I (complete)</b>			
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
<b>Phase II (complete)</b>			
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	0	0	0
<b>Phase IIIA</b>			
GCL	221,000	0	221,000
Geomembrane	221,000	0	221,000
Geocomposite	221,000	0	221,000
Geotextile	20,000	0	20,000
<b>Phase IIIB</b>			
GCL	340,535	0	340,535
Geomembrane	340,535	0	340,535
Geocomposite	340,535	0	340,535
Geotextile	50,000	0	50,000
<b>Phase IV</b>			
GCL	459,942	0	459,942
Geomembrane	459,942	0	459,942
Geocomposite	459,952	0	459,952
Geotextile	12,390	0	12,390
<b>Phase V</b>			
GCL	558,653	0	558,653
Geomembrane	558,653	0	558,653
Geocomposite	558,653	0	558,653
Geotextile	15,925	0	15,925



Basic Remediation Company

875 West Warm Springs Road  
Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389 0	BRC Eastside Common Areas Soils Remediation 0	25-Oct-09	466

DAILY PHOTO LOG

Photo 1

3.5-Inch Width or 2.63-Inch Height

Night Shift: No Pictures.

Photo 2

3.5-Inch Width or 2.63-Inch Height

Photo 3

3.5-Inch Width or 2.63-Inch Height

Photo 4

3.5-Inch Width or 2.63-Inch Height