

D.	AILY PRODUCTION & QUALITY CONTROL REPO	RT	
Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	02-Nov-09	474

PROJECT POINTS OF CONTACT								
Position	Name	E-Mail Address	Phone No.					
BRC PROJECT MANAGER	Lee Farris	Ifarris@landwellco.com	702-567-0400					
BRC PROJECT MANAGER	Ranajit Sahu	sahuron@earthlink.net	702-567-0400					
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.c	970-260-5886					
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolution	720-641-8660					

WEAT	HER CONDITIONS								
	Con	ditions		Ten	1p (F)	W	ind	Add'l F	Readings
AM	Sunny/Clear	PM	S(Cl	Low	51			Precip. (In/Dy.)	0
Am	Suriny/Clear	P MI		High	80	SSW		Humidity (%)	0
Additions	al Weather Comments								

Name	Position	Trade / Work Performed	Y/N
Dick Laubinger	Construction Manager	Construction Management Services.	Y
Dan Brennecke	Project Manager. CM	Construction Management Services.	N
Richard Davis	Project Engineer	Construction Management Services.	Y
Chris White	Assist. Const. Mgr	Construction Management Services.	Y
Kevin Cooke	Assist. Const. Mgr	Construction Management Services.	Y
June Laubinger	Admin Assistant	Construction Management Services.	Y

ON-SITE GEOSYNTE	C PERSONNEL			
Name	Position	Trade / Work Performed	Y/N	
Greg Corcoran	Design Engineer	Oversight	N	
Dan Street	QA Manager	Oversight	Y	
Jim Cox	QA/QC Supervisor	Oversight	N	
Rebecca Flynn	Engineer	Oversight	N	
Stuart Irwin	QA/QC Tech	Oversight	Y	
Camon Liddell	QA/QC Tech	Oversight	Y	
Graciano Malana	QA/QC Tech	Oversight	Y	

Name	Position	Trade / Work Performed	Y/N	
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N	
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring,	N	

OVERSITE PERSONNEL				
Name	Position	Trade / Work Performed	Y/N	
Bob Meyer, ASW	Inspector	Liner Inspector,	Y	
Devin Gordon, MGA	Oversight	For NDEP	Y	
Brian Rakvica	Inspector	NDEP	N	
Steve Morrow, ASW	Inspector	Liner Inspector	N	
PBS&J, Survey	Surveyors	Survey	N	

PBS&J, Survey	Surveyors	Survey	N	
ON-SITE CONTRACTO	R PERSONNEL			
Name	Company	Trade / Work Performed	Y/N	
Erik Gehringer	Entact	Project Manager	N	
Jeremy Schissler	Entact	Acting Project Manager	N	
Josh Carrol	Entact	Asst Project Manager, Eastside Manager	Y	
Michael Carlson	Entact	Engineer	Y	
Joe Curilla, Day	Entact	Health & Safety Officer	Y	
Timothy Stadt, Day	Entact	Health and Safety Officer	Y	
Roger Wagner, Night	Entact	Eastside, Superintendent	Y	
Russell Karnes	Entact	CAMU, Superintendent, Western Hook.	Y	
Lance Bruce, Night	Entact	Health & Safety Officer	Y	
Terry Harper, Night	Entact	CAMU, Superintendent	Y	
Rick McIntire	Entact	CSP, Health & Safety	N	
John Frazier , Night	Entact	Health & Safety Officer	Y	
Eli Blackburn	Entact	Asst Project Manager	Y	
Scott Zattau, Day	Entact	Health & Safety Technician	Y	
Jose Martinez, Night	Entact	Health & Safety Technician	Y	
Dawn Breedlove	Entact	Health & Safety Technician	Y	
	Environmental Specialties, Inc.	Liner Crew, (1) Supt, (10) Laborers/ Seamers	N	
	ABC Survey	Eastside/CAMU/Western Hook	N	T

Equipment	Vendor / Tag No.			Work Performed				
	vendor / Tag No.			TOTA I CITOTILICA				$\vdash$
CAT D400E Dump Truck (10)		CAMU			-	-	-	
JD D400 Dump Trucks (10)		Eastsid				-	-	_
CAT 324D long stick excavator		Eastsid			-	-	-	
CAT D8R Dozer with disc, (1)		Eastsid				-	-	
CAT 345 excavators, (8)			e, CAM	J and Galleria		-	-	
CAT 330 Excavator (1)		CAMU				-	-	L
CAT 365 Excavator (1)		CAMU				-	-	1
CAT D6 LGP Dozer (1)		Eastsid						
Water Trucks (3)		Eastsid	е					
Case backhoe		CAMU						
CAT 16H Grader		CAMU						
CAT D8 Dozer		Eastsid	е					
Water Trucks (4)		CAMU						
CAT D-6 Dozer, (3)		CAMU						
CAT 14H Grader		CAMU						
Gradall, forklift		CAMU						
JLG		CAMU						
Smooth drum Rollers, (3)		CAMU						
Tenent Street Sweeper		Eastsid	e and C	AMU				
Komatsu Loader		CAMU	and Eas	tside.				
Chieftain 1400 Powerscreener		CAMU						1
						-		1
								<b>i</b> —
MATERIAL HANDLING (ON-S	ITE DELIVERY / REMOVAL)							
		To do	11011	B	_	Delivery	Verificatio	n
Material	Vendor	Today	UOM	Purpose	to date	Otv	Spec	Tags

MATERIAL HANDLING (ON-SITE DELIVERY / REMOVAL)									
Material	Vendor	Today	LIOM	Purpose	Delivery Verification			n	
material	vendor	Today	OOM	ruipose	to date	Qty	Spec	Tags	
GCL	CETCO	0	rolls	For CAMU, On site		2271			
Geocomposite	Agru	0	rolls	For CAMU, On site		2442			
Geomembrane	Agru	0	rolls	For CAMU, On site		558			

WORK COMPLETED

### Eastside Mixing and Drying Activity:

Day Shift.

- Continued secavating top of berms and slopes in SW ponds

- Continued secavating and stockpiling material in CTR-2, CTR-3 and CTR-4.

- Continued excavating and loading out IP-5 berms in OTR trucks, hauling to CAMU for placement.

- Continued fans acraping excavation at WST-5, boating and hauling to the Beta Ditch stockpile.

- Galleria scrape, continued scraping and loading OTR trucks, hauling to CAMU for placement.

Ver 1.1 11/07 1 of 4

Project No./Contract No.	Project Title / Location		Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation		02-Nov-09	474
- Night Shift: - Hauled material from PUA-1	), CTR-2 and Beta Ditch stockpiles.			
CAMU Activity:				
- Day Shift - Placed material from Galleria - Continued grading and west - Phase IIIA, continued placing - Entact monitored Phase I, Pi - Night Shift: - Placed material in Phase IV  Embankment - Phase I embankment, comp - Phase I embankment dumulatin	slope on Phase II. Cover soil on geocomposite. asse II, Phase IIIB and Phase V sumps. and Phase V.			
- Phase II embankment , comp Sump/Vadose Monitoring:	elete.  Phase 1: LCRS Sump: Measurement taken: (1.7) Water Pumped: (N/A)			
	Vadose: Measurement taken: (1.7) Water Pumped: (N/A			
ı	Phase II: LCRS Sump: Measurement taken: (2.7) Water Pumped: (N/A Vadose: Measurement taken: (N/A Water pumped: (N/A			
1	Phase IIIB: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/ Vadose: Measurement taken: (N/A) Water Pumped: (N/A)			
ı	Phase V: LCRS Sump: Measurement taken: (N/A). Water Pumped: (N/A)	۹).		
Inspections: CAMU: N/A.				
Eastside: N/A.				

DAILY PRODUCTION & QUALITY CONTROL REPORT

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds) Phase I 347,700 cv Previous Daily Cumulative = Operations layer placed (completed) for liner certification. = 21,662 Daily Day shift waste placed today: Galleria/Eastside, (0) loads @ 20 cy/load (0) trucks =

Daily Night shift placed today: (0) loads @ 18cy/load (0) trucks =

To Date Phase I estimated cumulative waste placed = 347,700 cy Phase II
Previous Daily Cumulative =
Operations layer placed (completed) for liner certification. = 37,188 1,055,584 CV Daily Day shift waste placed today: Galleria Scrape, (0) loads @ 18 cy/load (0) trucks = Daily Day shift waste placed today: Eastside Waste, (0) loads @ 18cy/load (0) trucks = Daily Night shift placed today: (0) loads @ 18cy/load (0) trucks = су To Date Phase II estimated cumulative waste placed = 1,055,584 cy Previous Daily Cumulative =
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks = 222,174 cy cy Operations layer placed (completed for liner certification = 21,276) Operations ages practed (conspected for liner definitionation = 2,7,216)
Daily Day shift waste placed today: (0) loads @ 18 cylload (0) trucks =
Daily Night shift waste placed today: (0) loads @ 18cylload (0) trucks =
To Date Phase IIIA estimated cumulative waste placed = cy 222,174 cy Previous Daily Cumulative = 304,332 cy Operations layer placed (completed) for liner certification. = 21,978
Daily Day shift waste placed from: GalletialEssistie (0) loads @ 18 cyld (0) trucks =
Daily Night shift waste placed today: (0) loads @ 18cyload (0) trucks =
To Date Phase IIIB estimated cumulative waste placed = су су 304,332 cy Phase IV
Previous Daily Cumulative = 195,408 cy су Operations layer placed (completed) for liner certification = 37,314
Daily Day shift waste placed today: (0) loads @ 18 cylload (0) trucks =
Daily Night shift waste placed today: (186) loads @ 18cylload (19) trucks =
To Date Phase IV estimated cumulative waste placed = су 3,348 <sup>Cy</sup> 198,756 cy Phase V Previous Daily Cumulative = 66,304 cy Operations layer placed (completed) for liner certification = 40,284
Daily Day shift waste placed from: Galleriaffastiside (283) loads @ 18 cylload (20) trucks =
Daily Night shift waste placed today: (195) loads @ 18 cylload (18) frucks =
To Date Phase V estimated cumulative waste placed = су 4,680 cy

Geosynthetics Placed			
Phase I (complete)	Previous	Placed	Cumulative Place
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
Phase II (complete)			
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	Ö	0	Ó
Phase IIIA			
GCI	221,000	0	221,000
Geomembrane	221,000	0	221,000
Geocomposite	221,000	ō	221,000
Geotextile	20,000	0	20,000
Phase IIIB			
GCI	340.535	0	340.535
Geomembrane	340.535	0	340.535
Geocomposite	340.535	0	340.535
Geotextile	50,000	0	50,000
Phase IV			
GCI	459.942	0	459.942
Geomembrane	459.942	0	459,942
Geocomposite	459.952	0	459,952
Geotextile	12,390	ō	12,390
Phase V			
GCI	558.653	0	558,653
Geomembrane	558.653	0	558,653
Geocomposite	558.653	ŏ	558,653
Geotextile	15,925	ō	15,925

Ver 1.1 11/07 2 of 4

DAILY PRODUCTION & QUALITY CONTROL REPORT					
Project No./Contract No.	Project Title / Location	Day of Report	Report No.		
6389	BRC Eastside Common Areas Soils Remediation	02-Nov-09	474		

BMI North GCL Geomembrane Geocomposite

BMI South GCL Geomembrane Geocomposite 177,000 177,000 177,000

### Debris Storage Area (complete)

12,000 CAMU Cover GCL Geomembrane Geocomposite 205,500 205,500 205,500

Total Geosynthetics for CAMU Basic Scope (sf) (sf) Total Geosynthetics for CAMU Basic Scope Scope +Option Scope

% Complete of Basic Scope + Option Scope 59.4% Geosynthetic System Cumulative Total To Date All CAMU Phases 4,151,232 93.5% 3,879,938 6,534,075

HEALTH & SAFETY

Safety Topic:
Eastside Day: Discussed: Job Task Review.
CAMU Day: Discussed: Job Task Review.
Night shift CAMU & Eastside: Discussed: Safety Drill, identify unsafe acts on a handout.

CONSTRUCTION QUALITY ASSURANCE & QUALITY CONTROL

Date: Cons. Nummer;

Monitor waster placement in the CAMU of Galleria and Eastside material during the day shift.

Monitor waster placement into the CAMU of Galleria and Eastside material during the day shift.

Monitor waster placement into the CAMU of Eastside material during the right shift.

Monitor the installation of cover soil for CAMU dosure on Phase III.

Perform density testing as requested by Finatt on interfirm cover.

Perform eastside waste sampling as requested by Entact.

ISSUES AND/OR ITEMS OF DISCUSSION

SITE VISITORS

Richard Laubinger, Construction Manager

2-Nov-09

Weather Table

Sunny/Clear 9 Sunny / Party Cloudy શ Cloudy / Partly Sunny m Cloudy <u>Ω</u> M, Overcast Light Rain η<sub>o</sub> Rain  $\frac{m}{m}$  $\mathcal{H}$ Thunderstorms

&

Ver 1.1 11/07 3 of 4

# **Basic Remediation Company** 875 West Warm Springs Road Henderson, Nevada 89011

## **DAILY PRODUCTION & QUALITY CONTROL REPORT**

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	02-Nov-09	474
0	0	02-1100-09	

### **DAILY PHOTO LOG**

Photo 1



CAMU: Phase IIIA.

Photo 2



CAMU: Phase I.

Photo 3



CAMU: Phase IV.

Photo 4



CAMU: Phase V.

Ver 1.1 11/07 4 of 4