

DAILY PRODUCTION & QUALITY CONTROL REPORT				
Project No./Contract No.	Project Title / Location	Day of Report	Report No.	
6389	BRC Eastside Common Areas Soils Remediation	08-Dec-09	509	

PROJECT POINTS OF CONTACT					
Position	Name	E-Mail Address	Phone No.		
BRC PROJECT MANAGER	Lee Farris, Site tour.	Ifarris@landwellco.com	702-567-0400		
BRC PROJECT MANAGER		sahuron@earthlink.net	702-567-0400		
CONST. PROJECT MANAGER	Dan Brennecke, Site tour.	Dan.Brennecke@westonsolutions.c	970-260-5886		
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolution	720-641-8660		

WEAT	HER CONDITIONS								
	Cond	litions		Ten	1p (F)	W	ind	Add'l F	Readings
AM	Common / Denter Clauster	PM	Common (Parato Clause)	Low	28			Precip. (In/Dy.)	0
Am	Sunny / Party Cloudy	r-m	Sunny / Party Cloudy	High	51	S		Humidity (%)	0
Addition	al Weather Comments								

Position	Trade / Work Performed	Y/N
Construction Manager	Construction Management Services.	Y
Project Manager. CM	Construction Management Services.	Y
Project Engineer	Construction Management Services.	Y
Assist. Const. Mgr	Construction Management Services.	Y
Assist. Const. Mgr		Y
Admin Assistant	Construction Management Services.	Y
	Construction Manager Project Manager. CM Project Engineer Assist. Const. Mgr Assist. Const. Mgr	Construction Manager Construction Management Services. Project Manager. CM Construction Management Services. Project Engineer Construction Management Services. Assist. Const. Mgr Construction Management Services. Assist. Const. Mgr Construction Management Services.

Name	Position	Trade / Work Performed	Y/N
Greg Corcoran	Design Engineer	Oversight	N
Dan Street	QA Manager	Oversight	Y
Jim Cox	QA/QC Supervisor	Oversight	N
Rebecca Flynn	Engineer	Oversight	N
Stuart Irwin	QA/QC Tech	Oversight	Y
Camon Liddell	QA/QC Tech	Oversight	Y
Graciano Malana	QA/QC Tech	Oversight	Y

Name	Position	Trade / Work Performed	Y/N	
		Air Monitoring	.,,,,	
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N	
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring,	Y	

OVERSITE PERSONNE	<u></u>			
Name	Position	Trade / Work Performed	Y/N	
Bob Meyer, ASW	Inspector	Liner Inspector,	Y	
Devin Gordon, MGA	Oversight	For NDEP	Y	
Brian Rakvica	Inspector	NDEP	N	
Steve Morrow, ASW	Inspector	Liner Inspector	N	
PBS&J, Survey	Surveyors	Survey	N	
ON-SITE CONTRACTOR	R PERSONNEL			

PBS&J, Survey	Surveyors	Survey	N	
ON-SITE CONTRACTO	R PERSONNEL			
Name	Company	Trade / Work Performed	Y/N	
Erik Gehringer	Entact	Project Manager	Y	
Jeremy Schissler	Entact	Acting Project Manager	N	
Josh Carrol	Entact	Asst Project Manager, Eastside Manager	Y	
Michael Carlson	Entact	Engineer	Y	
Joe Curilla, Day	Entact	Health & Safety Officer	Y	-
Timothy Stadt, Day	Entact	Health and Safety Officer	Y	П
Roger Wagner, Night	Entact	Eastside, Superintendent	Y	-
Russell Karnes	Entact	CAMU, Superintendent, Western Hook.	Y	
Lance Bruce, Night	Entact	Health & Safety Officer	Y	
Terry Harper, Night	Entact	CAMU, Superintendent	Y	
Rick McIntire	Entact	CSP, Health & Safety	N	П
John Frazier , Night	Entact	Health & Safety Officer	Y	
Eli Blackburn	Entact	Asst Project Manager	Y	
Scott Zattau, Day	Entact	Health & Safety Technician	Y	
Jose Martinez, Night	Entact	Health & Safety Technician	Y	
Dawn Breedlove	Entact	Health & Safety Technician	Y	П
	Environmental Specialties, Inc.	Liner Crew, (1) Supt, (10) Laborers/ Seamers, Demobilized.	N	Г
	ABC Survey	Eastside/CAMU/Western Hook	N	

ON-SITE EQUIPMENT								
Equipment	Vendor / Tag No.			Work Performed				
CAT D400E Dump Truck (10)		CAMU			-	-	-	-
JD D400 Dump Trucks (10)		Eastsid	le		-	-	-	-
CAT 324D long stick excavator		Eastsid	le		-	-	-	-
CAT D8R Dozer with disc, (1)		Eastsid	le			-	-	-
CAT 345 excavators, (8)		Eastsid	e, CAM	U and Galleria		-	-	-
CAT 330 Excavator (1)		CAMU				-	-	-
CAT 365 Excavator (1)		CAMU				-	-	-
CAT D6 LGP Dozer (1)		Eastsid	Eastside					-
Water Trucks (5)		Eastsid	le					-
Case backhoe		CAMU						-
CAT 16H Grader		CAMU						-
CAT D8 Dozer		Eastsid	le					-
Water Trucks (4)		CAMU						-
CAT D-6 Dozer, (3)		CAMU						-
CAT 14H Grader		CAMU	CAMU					-
Gradall, forklift		CAMU						-
JLG		CAMU						-
Smooth drum Rollers, (3)		CAMU						-
Tenent Street Sweeper		Eastsid	e and C	AMU				-
Komatsu Loader		CAMU	and Eas	stside.				-
Chieftain 1400 Powerscreener		CAMU						-
								-
MATERIAL HANDLING (ON-	SITE DELIVERY / REMOVAL)							
Material	Vendor	Today	UOM	Purpose			Verification	
GCI	CETCO	0	rolls	For CAMU. On site	to date	Qty 2271	Spec	Tags
Geocomposite	Agru	0	rolls	For CAMU, On site	_	2442		-
Geomembrane	Agru	0	rolls	For CAMU, On site		558		<u> </u>
Geomembrane	rigio		IUIIS	or Grand, off site		J30		

Eastside Mixing and Drying Activity:

Day Shift:
- Continued excavating and stockpilling material in PUB-9, PUC-8, HP ponds, CTR-1 and CTR-4.
- Continued final scrape of SW and HP ponds, hauling material to the Beta Ditch stockpile.
- Continued Galleria scrape, stockpiling Parcel I and 2.

Ver 1.1 11/07

- Night Shift:
- Hauled material from PUA-10, PUB-9, PUC-8 and Beta Ditch stockpiles.
- Work was shut down approx 10:30 pm due to weather.

1 of 4

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	08-Dec-09	509
- Work was shut down appro	c. 10:30 pm, due to weather.		
CAMU Activity:			
- Day Shift - Graded waste in Phase I, P - Placed interim cover on Ph	hase II, Phase IIIB and Phase IV. sse I and Phase II.		
Night Shift: Placed material in Phase III Work was shut down appro			
Embankment - Phase 1 embankment, com - Phase 1 estimated cumulat - Phase II embankment , con	ve embankment placed:		
Sump/Vadose Monitoring:	Phase 1: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A) Vadose: Measurement taken: (N/A) Water Pumped: (N/A).		
	Phase II: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A). Vadose: Measurement taken: (N/A) Water pumped: (N/A).		
	Phase IIIB: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A) Vadose: Measurement taken: (N/A) Water Pumped: (N/A).		
Inspections: CAMU: N/A.	Phase V: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A) Vadose: Measurement taken: (N/A) Water pumped: (N/A)		
Eastside: Fen	ce perimeter inspected, all secure.		

DAILY PRODUCTION & QUALITY CONTROL REPORT

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds) Phase I 372.886 cv Previous Daily Cumulative = Operations layer placed (completed) for liner certification. = 21,662 Daily Day shift waste placed today: Galleria/Eastside, (0) loads @ 17 cy/load (0) trucks =

Daily Night shift placed today: (0) loads @ 2fcy/load (0) trucks =

To Date Phase I estimated cumulative waste placed = 372,886 cy Phase II
Previous Daily Cumulative =
Operations layer placed (completed) for liner certification. = 37,188 958,365 CV Daily Day shift waste placed today: Galleria Scrape, (0) loads @ 17 cy/load (0) trucks = Daily Day shift waste placed today: Eastside Waste, (0) loads @ 17cy/load (0) trucks = Daily Night shift placed today: (0) loads @ 21 cy/load (0) trucks = су To Date Phase II estimated cumulative waste placed = 958,365 cy Previous Daily Cumulative =
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks = 222,174 cy cy Operations layer placed (completed for liner certification = 21,276) Operations ages placed (completed unline certification = 2,7,27s)
Daily Days hift waste placed today: (0) loads @ 21cylload (0) trucks =
Daily Night shift waste placed today: (0) loads @ 21cylload (0) trucks =
To Date Phase IIIA estimated cumulative waste placed = cy 222,174 cy Previous Daily Cumulative = 377,366 cy Operations layer placed (completed) for liner certification. = 21,978
Daily Day shift waste placed from: Galleria/Eastside (0) loads @ 17 cyld (0) trucks =
Daily Night shift waste placed today: (27) loads @ 21cyldoad (8) trucks =
To Daile Phase IIIB estimated cumulative waste placed = су су 567 CY 377,933 cy Phase IV
Previous Daily Cumulative = 289,262 cy су Operations layer placed (completed) for liner certification = 37,314
Daily Day shift waste placed today: (0) loads @ 17 cylload (0) trucks =
Daily Night shift waste placed today: (92) loads @ 21cylload (17) trucks =
To Date Phase IV estimated cumulative waste placed = су 291,194 cy Phase V Previous Daily Cumulative = 197.785 cv су Operations layer placed (completed) for liner certification = 40,284
Daily Day shift waste placed from: Galleria/Eastside (0) loads @ 17 cy/load (0) trucks = cy Daily Night shift waste placed today: (2) loads @ 2 tcy/load (1) trucks =
To Date Phase V estimated cumulative waste placed = 42 cy 197,827 cy 10/31/09 Volume Adjustment to Correlate with Eastside Excavation Survey 261,799 cy

Phase I (complete)	Previous	Placed	Cumulative Place
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
Phase II (complete)			
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	0	0	0
Phase IIIA			
GCL	221.000	0	221.000
Geomembrane	221,000	0	221.000
Geocomposite	221,000	0	221,000
Geotextile	20,000	0	20,000
Phase IIIB			
GCL	340,535	0	340,535
Geomembrane	340.535	0	340.535
Geocomposite	340.535	0	340.535
Geotextile	50,000	0	50,000
Phase IV			
GCL	459.942	0	459.942
Geomembrane	459,942	0	459,942
Geocomposite	459.952	0	459.952
Geotextile	12,390	Ö	12,390
Phase V			
GCI	558,653	0	558.653

Ver 1.1 11/07 2 of 4

Project No./Contract No.		Proje	ect Title / Loca	ition	Day of Report	Report
6389	BRO	Eastside Com	08-Dec-09	509		
Geomembrane Geocomposite		558,653 558,653	0	558,653 558.653		
Geotextile		15,925	ō	15,925		
MI North						
GCL		1,111,468	0	1,111,468		
Geomembrane Geocomposite		1,111,468 1,111,468	0	1,111,468 1,111,468		
MI South						
GCL		177,000	0	177,000		
Geomembrane		177,000	0	177,000		
Geocomposite		177,000	0	177,000		

Geomembrane	12,000	0	12,000
CAMU Cover GCL	394,514	0	394,514
Geomembrane	394,514	0	394,514
Geocomposite	397,000	0	397,000

		Total Geosynthetics for CAMU Basic Scope (sf)	% Complete of Basic Scope	Total Geosynthetics for CAMU Basic Scope +Option Scope	of Basic Scope + Option Scope
Geosynthetic System Cumulative Total To Date All CAMU Phases	4,068,952	4,151,232	98.0%	6,534,075	62.3

HEALTH & SAFETY Description of Health & Safety Actions 7 alsen Today / Safety Inspections Conducted Safety Todic: Eaststide Day: Discussed: Proper decon and hygiene. CAMU Day: Discussed: Proper decon and hygiene. Night shift CAMU & Eastside: Discussed: Cold weather and ice.

CONSTRUCTION QUALITY ASSURANCE & QUALITY CONTROL Description of Quality Control Actions Taken Today / Quality Impediations Conducted Dailty COA Summary Monitored waste placement into the CAMU of Eastside material on the night shift. Monitored placement of interim cover at the CAMU on the day shift.

iscussion of Issues / Concerr	s / Conversations / Topics		
light shift haul shut down	approx. 10:30 pm due to free	zing conditions.	

SITE VISITORS			
Name	Organization	Purpose of Visit	
Dave Sadoff	AIG	Site Tour	Т
Dave Sadoff Rex Heppe	ATC	Site Tour	
			 <u> </u>
			-
			 -
			 1
			\Box
			-
			Т

Report Prepared By / Title Date Prepared Signat
Richard Laubinger, Construction Manager 8-Dec-09

Weather Table
Sunny/Clear

Sunny / Party Cloudy

Cloudy / Partly Sunny

Cloudy

Overcast

Light Rain

Wo

Rain

©

©

Rain

Thunderstorms)(
Snow &;

Ver 1.1 11/07 3 of 4

Basic Remediation Company 875 West Warm Springs Road Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	08-Dec-09	509
0	0	06-Dec-09	509

DAILY PHOTO LOG





Eastside: Galleria scrape, Parcel 2.

Photo 2



CAMU: Phase IIIB, interim cover.

Photo 3



CAMU: Phase IV, north slope, interim cover placement.

Photo 4



Ver 1.1 11/07 4 of 4