

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	26-Jan-10	553

Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Lee Farris	lfarris@landwellco.com	702-567-0400
BRC PROJECT MANAGER	Ranjit Sahu	sahuron@earthlink.net	702-567-0400
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.com	970-260-8586
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolution.com	720-641-5866

Conditions				Temp (F)		Wind		Add'l Readings	
AM	Cloudy / Partly Sunny	PM	Cloudy / Partly Sunny	Low	39			Precip. (in/Dy.)	0
				High	56	W	3mph	Humidity (%)	0

[illegible]

Name		Position	Trade / Work Performed	Y/N
Greg Corcoran		Design Engineer	Oversight	N
Dan Street		QA Manager	Oversight	N
Jim Cox		QA/QC Supervisor	Oversight	Y
Rebecca Flynn		Engineer	Oversight	N
Camron Littlefield		QA/QC Tech	Oversight	N
Graciano Malina		QA/QC Tech	Oversight	N
Victor Heredia		QA/QC Tech	Oversight	N
John Duncan		QA/QC Tech	Oversight	Y

Name	Position	Trade / Work Performed	Y/N	
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N	
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring	Y	

Name	Position	Trade / Work Performed	Y/N
Bob Meyer, ASW	Inspector	Liner Inspector.	Y
Devin Gordon, MGA	Oversight	For NDEP	Y
Brian Rakivca	Inspector	NDEP	N
Steve Morrow, ASW	Inspector	Liner Inspector	N
PBS&J, Survey	Surveyors	Survey	N

Name	Company	Trade / Work Performed	Y/N
Erik Gehring	Contact	Project Manager	N
ElI Blackburn	Contact	Asst Project Manager	Y
Josh Carroll	Contact	Asst Project Manager, Eastside Manager	Y
Michael Carlson	Contact	Engineer	Y
Joe Curllis Day	Contact	Health & Safety Officer	Y
Timothy Stald, Day	Contact	Health and Safety Officer	N
Roger Wagner, Night	Contact	Eastside, Superintendent	Y
Russell Karnes	Contact	CAMU, Superintendent, Western Hook.	Y
Lance Bruce, Night	Contact	Health & Safety Officer	Y
Terry Harper, Night	Contact	CAMU, Superintendent	Y
Rick McIntire	Contact	CSP, Health & Safety	N
Scott Zattau, Day	Contact	Health & Safety Officer	Y
Jose Martinez, Night	Contact	Health & Safety Officer	Y
Dawn Breedlove	Contact	Health & Safety Technician	Y
	Environmental Specialties, Inc. ABC Survey	Liner Crew. (1) Supt., (10) Laborers/ Seamens mobilized, Eastside/CAMU/Western Hook	Y N

Equipment	Vendor / Tag No.	Work Performed
CAT D40G Dump Truck (10)	CAMU	- - -
JD D400 Dump Trucks (10)	Eastside	- - -
CAT 324D long stick excavator	Eastside	- - -
CAT D8R Dozer with disc, (1)	Eastside	- - -
CAT 345 excavators, (4)	Eastside and CAMU,	- - -
CAT 330 Excavator (1)	CAMU	- - -
Inlckett 330LX Excavator (1)	CAMU	- - -
CAT 06 LSP Dozer (1)	Eastside	-
Water Trucks (3)	Eastside	-
Case 580 backhoe	CAMU	-
12,000 gal Water Towers (3)	CAMU and Eastside.	-
CAT 05 Dozer	Eastside	-
Water Trucks (3)	CAMU	-
CAT D-6 Dozer, (3)	CAMU	-
CAT 14H Grader	CAMU	-
Rock Crusher	CAMU	-
Kawasaki Loader	CAMU	-
Smooth drum Rollers, (3)	CAMU	-
Tenent Street Sweeper	Eastside and CAMU	-
Komatsu Loader	CAMU and Eastside.	-
Chelmin 1400 Powerscreener	CAMU	-

Material	Vendor	Today	UOM	Purpose	Delivery Verification			
					to date	Qty	Spec	Tags
GCL	CETCO	0	rolls	For CAMU, On site		2271		
Geocomposite	Agru	0	rolls	For CAMU, On site		2448		
Geomembrane	Agru	0	rolls	For CAMU, On site		552		

Description of Work Executed Today	
1	1.0000
2	2.0000
3	3.0000
4	4.0000
5	5.0000
6	6.0000
7	7.0000
8	8.0000
9	9.0000
10	10.0000
11	11.0000
12	12.0000
13	13.0000
14	14.0000
15	15.0000
16	16.0000
17	17.0000
18	18.0000
19	19.0000
20	20.0000
21	21.0000
22	22.0000
23	23.0000
24	24.0000
25	25.0000
26	26.0000
27	27.0000
28	28.0000
29	29.0000
30	30.0000
31	31.0000
32	32.0000
33	33.0000
34	34.0000
35	35.0000
36	36.0000
37	37.0000
38	38.0000
39	39.0000
40	40.0000
41	41.0000
42	42.0000
43	43.0000
44	44.0000
45	45.0000
46	46.0000
47	47.0000
48	48.0000
49	49.0000
50	50.0000
51	51.0000
52	52.0000
53	53.0000
54	54.0000
55	55.0000
56	56.0000
57	57.0000
58	58.0000
59	59.0000
60	60.0000
61	61.0000
62	62.0000
63	63.0000
64	64.0000
65	65.0000
66	66.0000
67	67.0000
68	68.0000
69	69.0000
70	70.0000
71	71.0000
72	72.0000
73	73.0000
74	74.0000
75	75.0000
76	76.0000
77	77.0000
78	78.0000
79	79.0000
80	80.0000
81	81.0000
82	82.0000
83	83.0000
84	84.0000
85	85.0000
86	86.0000
87	87.0000
88	88.0000
89	89.0000
90	90.0000
91	91.0000
92	92.0000
93	93.0000
94	94.0000
95	95.0000
96	96.0000
97	97.0000
98	98.0000
99	99.0000
100	100.0000

Night Shift

DAILY PRODUCTION & QUALITY CONTROL REPORT			
Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	26-Jan-10	553

- Night Shift: - Hauled material from Beta Ditch stockpiles. Shut down approximately 1AM due to rain.			
CAMU Activity:			
- Day Shift - Continued screening 1" and 6" minus soils at 200,000 cy stockpile. - Continued placing final cover soils on Phase I and Phase II. - Graded haul roads. - Continued placing material from Eastside in Phase V. - Phase I and Phase II continued repairing subgrade on top for liner installation. - ESI liner crew, installing geosynthetics on Phase I and Phase II. - Entact continued to monitor sumps and pump water from Phase V.			
- Night Shift: - Placed material in Phase V. Shut down approximately 1AM due to rain.			
Embankment - Phase I embankment, complete. - Phase 1 estimated cumulative embankment placed: - Phase II embankment, complete.			
Sump/Vadose Monitoring:			
Phase I:	LCRS Sump: Measurement taken: (1.225)	Water Pumped: (N/A).	
	Vadose: Measurement taken: (0.583)	Water Pumped: (N/A).	
Phase II:	LCRS Sump: Measurement taken: (2.308)	Water Pumped: (N/A).	
	Vadose: Measurement taken: (N/A)	Water pumped: (N/A).	
Phase IIIB: LCRS Sump:	Measurement taken: (N/A)	Water Pumped: (N/A).	
	Vadose: Measurement taken: (N/A)	Water Pumped: (N/A).	
Phase V:	LCRS Sump: Measurement taken: (2.958)	Water Pumped: (3,500 gal).	
	Vadose: Measurement taken: (N/A)	Water removed: (N/A).	

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds)

Phase I		
Previous Daily Cumulative =	372,886	cy
Operations layer placed (completed) for liner certification. = 21,662	0	cy
Daily Day shift waste placed today: Galleria/Eastside, (0) loads @ 17 cy/load (0) trucks =		cy
Daily Night shift placed today: (0) loads @ 21cy/load (0) trucks =		cy
To Date Phase I estimated cumulative waste placed =	372,886	cy
Phase II		
Previous Daily Cumulative =	1,072,405	cy
Operations layer placed (completed) for liner certification. = 37,188		cy
Daily Day shift waste placed today: Galleria Scrape, (0) loads @ 17 cy/load (0) trucks =		cy
Daily Day shift waste placed today: Eastside Waste, (0) loads @ 17cy/load (0) trucks =		cy
Daily Night shift placed today: (0) loads @ 21 cy/load (0) trucks =		cy
To Date Phase II estimated cumulative waste placed =	1,072,405	cy
Phase IIIA		
Previous Daily Cumulative =	222,174	cy
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks =		cy
Operations layer placed (completed for liner certification = 21,276)		cy
Daily Day shift waste placed today: (0) loads @ 17 cy/load (0) trucks =		cy
Daily Night shift waste placed today: (0) loads @ 21cy/load (0) trucks =		cy
To Date Phase IIIA estimated cumulative waste placed =	222,174	cy
Phase IIIB		
Previous Daily Cumulative =	439,547	cy
Operations layer placed (completed) for liner certification. = 21,978		cy
Daily Day shift waste placed from: Galleria/Eastside (0) loads @ 17 cy/lld (0) trucks =		cy
Daily Night shift waste placed today: (0) loads @ 21cy/load (0) trucks =		cy
To Date Phase IIIB estimated cumulative waste placed =	439,547	cy
Phase IV		
Previous Daily Cumulative =	437,669	cy
Operations layer placed (completed) for liner certification = 37,314		cy
Daily Day shift waste placed today: (0) loads @ 17 cy/load (0) trucks =		cy
Daily Night shift waste placed today: (0) loads @ 21cy/load (0) trucks =		cy
To Date Phase IV estimated cumulative waste placed =	437,669	cy
Phase V		
Previous Daily Cumulative =	360,666	cy
Operations layer placed (completed) for liner certification = 40,284		cy
Daily Day shift waste placed from: Eastside, (167) loads @ 17 cy/load (10) trucks =	2,839	cy
Daily Night shift waste placed today: (214) loads @ 21cy/load (19) trucks =	4,494	cy
To Date Phase V estimated cumulative waste placed =	367,999	cy
11/01/09 Volume Adjustment to Correlate with CAMU Placement Survey	123,750	cy

Cumulative Total To Date All Phases =	Estimated Waste at Completion	
	(cy)	% Complete
	3,036,430	2,900,000 104.7%

Geosynthetics Placed

	Previous	Placed	Cumulative Placed
Phase I (complete)			
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
Phase II (complete)			
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	0	0	0
Phase IIIA			
GCL	221,000	0	221,000
Geomembrane	221,000	0	221,000
Geocomposite	221,000	0	221,000
Geotextile	20,000	0	20,000
Phase IIIB			
GCL	340,535	0	340,535
Geomembrane	340,535	0	340,535
Geocomposite	340,535	0	340,535
Geotextile	50,000	0	50,000
Phase IV			
GCL	459,942	0	459,942
Geomembrane	459,942	0	459,942
Geocomposite	459,952	0	459,952
Geotextile	12,390	0	12,390
Phase V			
GCL	558,653	0	558,653

Basic Remediation Company

875 West Warm Springs Road
Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389 0	BRC Eastside Common Areas Soils Remediation 0	26-Jan-10	553

DAILY PHOTO LOG

Photo 1



Eastside: Beta ditch, additional scrape to the south.

Photo 2



CAMU: Phase I and Phase II, geosynthetics.

Photo 3



CAMU: Phase I and Phase II, geosynthetics.

Photo 4



CAMU: Phase I and Phase II, top. 1" final cover placement..