

DAILY PRODUCTION & QUALITY CONTROL REPORT				
Project No./Contract No.	Project Title / Location	Day of Report	Report No.	
6389	BRC Eastside Common Areas Soils Remediation	12-Feb-10	570	

PROJECT POINTS OF CONTACT					
Position	Name	E-Mail Address	Phone No.		
BRC PROJECT MANAGER	Lee Farris	Ifarris@landwellco.com	702-567-0400		
BRC PROJECT MANAGER	Ranajit Sahu	sahuron@earthlink.net	702-567-0400		
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.c	970-260-5886		
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolution	720-641-8660		

WEAT	HER CONDITIONS								
	Cor	ditions		Ten	1p (F)	W	ind	Add'l F	teadings
AM	Sunny/Clear	PM	Sunny/Clear	Low	42			Precip. (In/Dy.)	0
Am	Suriny/Clear	PM	Sunny/Clear	High	63	NE	3mph	Humidity (%)	0
Addition	al Weather Comments								

ON-SITE WESTON PERSO	NNEL			
Name	Position	Trade / Work Performed	Y/N	
Dick Laubinger	Construction Manager	Construction Management Services.	Υ	
Dan Brennecke	Project Manager. CM	Construction Management Services.	N	
Chris White	Assist. Const. Mgr	Construction Management Services.	Y	
Kevin Cooke	Assist. Const. Mgr	Construction Management Services.	Y	
June Laubinger	Admin Assistant	Construction Management Services.	Y	

Position	Trade / Work Performed	Y/N
Design Engineer	Oversight	N
QA Manager	Oversight	Y
QA/QC Supervisor	Oversight	N
Engineer	Oversight	N
QA/QC Tech	Oversight	Y
	Design Engineer QA Manager QA/QC Supervisor Engineer QA/QC Tech QA/QC Tech QA/QC Tech	Design Engineer Oversight OA Minager Oversight OACIC Supervisor Oversight Engineer Oversight OACIC Tech Oversight

Name	Position	Trade / Work Performed	Y/N	
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N	
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring,	N	

OVERSITE PERSONNEL				
Name	Position	Trade / Work Performed	Y/N	
Bob Meyer, ASW	Inspector	Liner Inspector,	Y	
Devin Gordon, MGA	Oversight	For NDEP	Y	
	Inspector	NDEP	N	
Steve Morrow, ASW	Inspector	Liner Inspector	N	
				i

&J, Survey	Surveyors	Survey	N	l
-SITE CONTRACTOR	R PERSONNEL			
Name	Company	Trade / Work Performed	Y/N	
Gehringer	Entact	Project Manager	N	
Blackburn	Entact	Asst Project Manager	Y	
n Carrol	Entact	Asst Project Manager, Eastside Manager	Y	
nael Carlson	Entact	Engineer	Y	
Curilla, Day	Entact	Health & Safety Officer	Y	
othy Stadt, Day	Entact	Health and Safety Officer	N	
er Wagner, Night	Entact	Eastside, Superintendent	Y	
sell Karnes	Entact	CAMU, Superintendent, Western Hook.	Y	
ce Bruce, Night	Entact	Health & Safety Officer	Y	
y Harper, Night	Entact	CAMU, Superintendent	Y	
McIntire	Entact	CSP, Health & Safety	N	
tt Zattau, Day	Entact	Health & Safety Officer	Y	
Martinez, Night	Entact	Health & Safety Officer	Y	
n Breedlove	Entact	Health & Safety Technician	Y	
				-
	Facility and Consideration	Liner Crew, (1) Supt, (10) Laborers/ Seamers, mobilized.	Y	
	ABC Survey	Eastside/CAMU/Western Hook	N	

ON-SITE EQUIPMENT								
Equipment	Vendor / Tag No.			Work Performed				
CAT D400E Dump Truck (9)		CAMU	CAMU			-	-	-
JD D400 Dump Trucks (8)		Eastsid	le			-	-	-
Chieftain 1400 Powerscreener		CAMU			-	-	-	-
Komatsu Loader		CAMU				-	-	-
CAT 345 excavators, (3)		Eastsid	e and C	AMU.		-	-	-
CAT 330 Excavator (1)		CAMU				-	-	-
Linkbelt 330LX Excavator (1)		CAMU				-	-	-
CAT D6 LGP Dozer (1)		Eastsid	e					-
Water Trucks (3)		Eastsid	le					-
Case 580 backhoe		CAMU						-
12,000 gal Water Towers (3)		CAMU	and Eas	stside.				-
CAT D5 Dozer		Eastsid	e					-
Water Trucks (3)		CAMU						-
CAT D-6 Dozer, (3)		CAMU						-
CAT 14H Grader		CAMU						-
Rock Crusher		CAMU						-
Kawasaki Loader		CAMU	CAMU					-
Smooth drum Rollers, (3)		CAMU						-
Tenent Street Sweeper		Eastsid	e and C	AMU				-
								-
								-
								-
MATERIAL HANDLING (ON	-SITE DELIVERY / REMOVAL)							
Material	Vendor	Today	UOM	Purpose			Verification	
GCI	CETCO	0	rolls	For CAMU. On site	to date	Qty 2271	Spec	Tags
Geocomposite	Agru	0	rolls	For CAMU, On site	_	2442		\vdash
Geomembrane	Agru	0	rolls	For CAMU, On site		558	-	
CCOMEMBIANC	1.0		JUNE			550		

Geomembrane Agru

WORK COMPLETED

Description of Whyte From

Eastside Mixing and Drying Activity:

Day Shift:

- Continued final scrape east/west Beta ditch floor, south of SC-1 ponds and south of HP ponds. Hauling to Beta Ditch stockpile.

- GES/Eagle continued sampling in 78.

- Sizing tires, for placement in the CAMU. Sorting miscellaneous steel in soil pile.

- Night Shift: - Hauled material from the Beta ditch stockpiles.

Project No./Contract No.	Project Title / Location	Day of Report	Report No
6389	BRC Eastside Common Areas Soils Remediation	12-Feb-10	570
	L		
AMU Activity:			
Day Shift			
	g 1" and 6" minus soils at 200,000 cy stockpile.		
	osynthetics on ramp and west slope of Phase II and Phase I. er soils on Phase I, Phase II and Phase IIIB.		
Placed interim cover alon			
Graded waste in Phase IV			
North BMI landfill, grading intact monitored sumps.			
ntact monitored sumps.			
light Shift:			
Placed material in Phase	IV and Phase V.		
mbankment			
hase 1 embankment, co	molete		
	ative embankment placed:		
Phase II embankment , co	implete.		
ump/Vadose Monitoring			
ampi vadose monitoring	Phase 1: LCRS Sump: Measurement taken: (1.283) Water Pumped: (N/A).		
	Vadose: Measurement taken: (0.583) Water Pumped: (N/A).		
	Phase II: LCRS Sump: Measurement taken: (2.450) Water Pumped: (N/A).		
	Vadose: Measurement taken: (N/A) Water pumped: (N/A).		
	Phase IIIB: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A).		
	Vadose: Measurement taken: (N/A) Water Pumped: (N/A).		
	Phase V: LCRS Sump: Measurement taken: (2.267) Water pumped: (625 gal).		
	Vadose: Measurement taken: (N/A) Water Pumped: (N/A).		
enections: CAMII: N/A			
spections: CAMU: N/A.			

DAILY PRODUCTION & QUALITY CONTROL REPORT

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds) Phase I 372.886 cv Previous Daily Cumulative = Operations layer placed (completed) for liner certification. = 21,662 Daily Day shift waste placed today: Galleria/Eastside, (0) loads @ 17 cy/load (0) trucks =

Daily Night shift placed today: (0) loads @ 21cy/load (0) trucks =

To Date Phase I estimated cumulative waste placed = 372,886 cy Phase II
Previous Daily Cumulative =
Operations layer placed (completed) for liner certification. = 37,188 1,072,405 CV Daily Day shift waste placed today: Galleria Scrape, (0) loads @ 17 cy/load (0) trucks = Daily Day shift waste placed today: Eastside Waste, (0) loads @ 17cy/load (0) trucks = Daily Night shift placed today: (0) loads @ 21 cy/load (0) trucks = су To Date Phase II estimated cumulative waste placed = 1,072,405 cy Previous Daily Cumulative =
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks = 222,174 cy cy Operations layer placed (completed for liner certification = 21,276) Operations ages placed (completed on time certification = 2,276)
Daily Days hift waste placed today: (0) loads @ 21cylload (0) trucks =
Daily Night shift waste placed today: (0) loads @ 21cylload (0) trucks =
To Date Phase IIIA estimated cumulative waste placed = cy 222,174 cy Previous Daily Cumulative = 439,547 cy Operations layer placed (completed) for liner certification. = 21,978
Daily Day shift waste placed from: GalletialEssistie (0) loads @ 17 cyld (0) trucks =
Daily Night shift waste placed today: (0) loads @ 21cyload (0) trucks =
To Date Phase IIIB estimated cumulative waste placed = су су 439,547 cy Phase IV
Previous Daily Cumulative = 463,457 cy су Operations layer placed (completed) for liner certification = 37.314
Daily Day shift waste placed today: (0) loads @ 17 cylload (0) trucks =
Daily Night shift waste placed today: (156) loads @ 21cylload (12) trucks =
To Date Phase IV estimated cumulative waste placed = су 466,733 cy Phase V Previous Daily Cumulative = 454.324 cv Operations layer placed (completed) for liner certification = 40,284
Daily Day shift waste placed from: Eastside, (0) loads @ 17 cylload (0) trucks =
Daily Night shift waste placed today. (197) loads @ 21 cylload (14) trucks =
TO Date Phase V estimated cumulative waste placed = су cy 11/01/09 Volume Adjustment to Correlate with CAMU Placement Survey 12/31/09 Volume Adjustment to Correlate with CAMU Placement Survey 123,750 cy 56,834 cy

Geosynthetics Placed

Phase I (complete)	Previous	Placed	Cumulative Placed
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
Phase II (complete)			
GCI	498,468	0	498.468
Geomembrane	498,468	o o	498.468
Geocomposite	520,592	0	520.592
Geotextile	0	o o	0
Phase IIIA			
GCL	221,000	0	221,000
Geomembrane	221,000	0	221,000
Geocomposite	221,000	0	221,000
Geotextile	20,000	0	20,000
Phase IIIB			
GCI	340,535	0	340.535
Geomembrane	340,535	0	340.535
Geocomposite	340,535	0	340.535
Geotextile	50.000	ō	50.000
Phase IV			
GCI	459.942	0	459.942
Geomembrane	459,942	0	459,942
	459,942	0	459,942
Geocomposite Geotextile	12.390	0	459,952 12.390
Georganie	12,390	J	12,390

Ver 1.1 11/07 2 of 4

Project No./Contract No.		Proje	ect Title / Loca	tion	Day of Report	Report N
6389	BRO	Eastside Com	mon Areas	Soils Remediation	12-Feb-10	570
GCL		558,653	0	558,653		
Geomembrane		558,653	0	558,653		
Geocomposite		558,653	0	558,653		
Geotextile		15,925	0	15,925		
MI North						
GCI		1,111,468	0	1,111,468		
Geomembrane		1,111,468	ō	1,111,468		
Geocomposite		1,111,468	Ö	1,111,468		
MI South						
GCL		177.000	0	177.000		
Geomembrane		177,000	0	177,000		
Geocomposite		177,000	0	177,000		

Geomembrane	12,000	0	12,000
CAMU Cover	1.007.400	31.000	1.038.40
Geomembrane	1,007,400	31,000	1,038,40
Geocomposite	881,400	0	881,400

		Total Geosynthetics for CAMU Basic Scope (sf)	% Complete of Basic Scope	Total Geosynthetics for CAMU Basic Scope +Option Scope	of Basic Scope + Option Scope
Geosynthetic System Cumulative Total To Date All CAMU Phases	4,724,838	4,151,232	88.8%	6,534,075	72.3

HEALTH & SAFETY	
Description of Health & Safety Actions Taken Today / Safety Inspections Conducted	
Safety Topic:	
Eastside Day: Discussed: Safe usage of pressure washers.	
CAMU Day:. Discussed: Safe usage of pressure washers.	
Night shift CAMU & Eastside: Stay alert, watch for increased traffic.	

CONSTRUCTION QUALITY ASSURANCE & QUALITY CONTROL

Construction County Central Actions Table Traby Chally Ingelform Conducted Daily CoA Summary Monitor waste placement of eastside material in the CAMU on the night shift. Monitor installation of interim cover at the CAMU. Monitor installation of final cover at the CAMU. Monitor installation of final cover at the CAMU. Monitor installation of final cover at the CAMU.

ISSUES AND/OR ITEMS OF DISCUSSION
Discussion of Issues / Concerns / Conversations / Topics
A vehicle drove onto the CAMU site and was immediately escorted off. Trespassers were warned. BRC notified.

VISITORS					
Name	Organization	Purpose of Visit			
					Г
					Г
	1				
					Г
					T
	<u> </u>				1
					₽
	-				⊢
	1		1	l	1

Richard Laubinger, Construction Manager 12-Feb-10

Weather Table

Sunny/Clear 69 Ω Mp <u>α</u> Sunny / Party Cloudy Cloudy / Partly Sunny Cloudy M, % ₩ H Light Rain Rain Thunderstorms & Snow

> 3 of 4 Ver 1.1 11/07

Basic Remediation Company 875 West Warm Springs Road Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	10 Fab 10	E70
0	0	12-Feb-10	570

DAILY PHOTO LOG

Photo 1



CAMU: Phase I and Phase II ramp and west slope.

Photo 2



CAMU: Power screening operation.

Photo 3



CAMU: North BMI landfill, grading.

Photo 4



CAMU: North BMI landfill, grading.

Ver 1.1 11/07 4 of 4