

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	28-Feb-10	586

Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Lee Farris	<a href="mailto:lfarris@landwellco.com">lfarris@landwellco.com</a>	702-567-0400
BRC PROJECT MANAGER	Ranjit Sahu	<a href="mailto:sahuron@earthlink.net">sahuron@earthlink.net</a>	702-567-0400
CONST. PROJECT MANAGER	Dan Brennecke	<a href="mailto:Dan.Brennecke@westonsolutions.com">Dan.Brennecke@westonsolutions.com</a>	970-260-8586
Construction Manager	Richard Laubinger	<a href="mailto:Richard.Laubinger@westonsolution.com">Richard.Laubinger@westonsolution.com</a>	720-641-5866

Conditions				Temp (°F)		Wind		Add'l Readings	
AM	Overcast	PM	Cloudy	Low	43	NE	4mph	Precip. (in/hr.)	0
				High	66			Humidity (%)	0

Additional Weather Comments

Night Shift

[illegible]

Name		Position	Trade / Work Performed	Y/N
Greg Corcoran	Design Engineer	Oversight		N
Dan Street	QA Manager	Oversight		N
Jim Cox	QA/QC Supervisor	Oversight		N
Rebecca Flynn	Engineer	Oversight		N
Camron Liddell	QA/QC Tech	Oversight		N
Gracianno Malina	QA/QC Tech	Oversight		Y
Victor Heredia	QA/QC Tech	Oversight		N

Name	Position	Trade / Work Performed	Y/N	
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N	
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N	

Name	Position	Trade / Work Performed	Y/N
Bob Meyer, ASW	Inspector	Liner Inspector,	N
Devin Gordon, MGA	Oversight	For NDEP	Y
Brian Rakivica	Inspector	NDEP	N
Steve Morrow, ASW	Inspector	Liner Inspector	N
PBS&J, Survey	Surveyors	Survey	N

[illegible][illegible]

Material	Vendor	Today	UOM	Purpose	Delivery Verification		
					to date	Qty	Spec
GCL	CETCO	0	rolls	For CAMU, On site		2271	
Geocomposite	Agru	0	rolls	For CAMU, On site		2442	
Geomembrane	Agru	0	rolls	For CAMU, On site		558	

**Eastside Activity:**

**Day Shift:**

- No Activity.

**Night Shift:**

- Hauled material from the Beta Ditch and main haul road stockpiles.

DAILY PRODUCTION & QUALITY CONTROL REPORT			
Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	28-Feb-10	586

<b>CAMU Activity:</b>			
<b>- Day Shift</b>			
- No Activity.			
<b>- Night Shift</b>			
- Placed material in Phase V.			
<b>Embankment</b>			
- Phase I embankment, complete.			
- Phase I estimated cumulative embankment placed:			
- Phase II embankment , complete.			
<b>Sump/Vadose Monitoring:</b>			
Phase I: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A).			
Vadose: Measurement taken: (N/A) Water Pumped: (N/A).			
Phase II: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A).			
Vadose: Measurement taken: (N/A) Water pumped: (N/A).			
Phase IIIB: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A).			
Vadose: Measurement taken: (N/A) Water Pumped: (N/A).			
Phase V: LCRS Sump: Measurement taken: (N/A) Water pumped: (N/A).			
Vadose: Measurement taken: (N/A) Water Pumped: (N/A).			
<b>Inspections:</b> CAMU: N/A.			
Eastside: N/A.			

**Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds)**

<b>Phase I</b>	
Previous Daily Cumulative =	372,886 cy
Operations layer placed (completed) for liner certification. = 21,662	0 cy
Daily Day shift waste placed today: Galleria/Eastside, (0) loads @ 17 cy/load (0) trucks =	cy
Daily Night shift placed today: (0) loads @ 21cy/load (0) trucks =	cy
To Date Phase I estimated cumulative waste placed =	372,886 cy
<b>Phase II</b>	
Previous Daily Cumulative =	1,072,405 cy
Operations layer placed (completed) for liner certification. = 37,188	cy
Daily Day shift waste placed today: Galleria Scrape, (0) loads @ 17 cy/load (0) trucks =	cy
Daily Day shift waste placed today: Eastside Waste, (0) loads @ 17cy/load (0) trucks =	cy
Daily Night shift placed today: (0) loads @ 21 cy/load (0) trucks =	cy
To Date Phase II estimated cumulative waste placed =	1,072,405 cy
<b>Phase IIIA</b>	
Previous Daily Cumulative =	222,174 cy
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks =	cy
Operations layer placed (completed for liner certification = 21,276)	cy
Daily Day shift waste placed today: (0) loads @ 17 cy/load (0) trucks =	cy
Daily Night shift waste placed today: (0) loads @ 21cy/load (0) trucks =	cy
To Date Phase IIIA estimated cumulative waste placed =	222,174 cy
<b>Phase IIIB</b>	
Previous Daily Cumulative =	439,547 cy
Operations layer placed (completed) for liner certification. = 21,978	cy
Daily Day shift waste placed from: Galleria/Eastside (0) loads @ 17 cy/d (0) trucks =	cy
Daily Night shift waste placed today: (0) loads @ 21cy/load (0) trucks =	cy
To Date Phase IIIB estimated cumulative waste placed =	439,547 cy
<b>Phase IV</b>	
Previous Daily Cumulative =	483,323 cy
Operations layer placed (completed) for liner certification = 37,314	cy
Daily Day shift waste placed today: (0) loads @ 17 cy/load (0) trucks =	cy
Daily Night shift waste placed today: (0) loads @ 21cy/load (0) trucks =	cy
To Date Phase IV estimated cumulative waste placed =	483,323 cy
<b>Phase V</b>	
Previous Daily Cumulative =	535,972 cy
Operations layer placed (completed) for liner certification = 40,284	cy
Daily Day shift waste placed from: Eastside, (0) loads @ 17 cy/load (0) trucks =	cy
Daily Night shift waste placed today: (343) loads @ 21cy/load (14) trucks =	7,203 cy
To Date Phase V estimated cumulative waste placed =	543,175 cy
11/01/09 Volume Adjustment to Correlate with CAMU Placement Survey	123,750 cy
12/31/09 Volume Adjustment to Correlate with CAMU Placement Survey	56,834 cy

		Estimated Waste at	
		Completion	% Complete
		(cy)	
Cumulative Total To Date All Phases =	3,314,094 cy	2,900,000	114.3%

**Geosynthetics Placed**

<b>Phase I (complete)</b>	Previous	Placed	Cumulative Placed
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
<b>Phase II (complete)</b>			
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	0	0	0
<b>Phase IIIA</b>			
GCL	221,000	0	221,000
Geomembrane	221,000	0	221,000
Geocomposite	221,000	0	221,000
Geotextile	20,000	0	20,000
<b>Phase IIIB</b>			
GCL	340,535	0	340,535
Geomembrane	340,535	0	340,535
Geocomposite	340,535	0	340,535
Geotextile	50,000	0	50,000
<b>Phase IV</b>			
GCL	459,942	0	459,942
Geomembrane	459,942	0	459,942
Geocomposite	459,952	0	459,952
Geotextile	12,390	0	12,390
<b>Phase V</b>			



Basic Remediation Company

875 West Warm Springs Road  
Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389 0	BRC Eastside Common Areas Soils Remediation 0	28-Feb-10	586

DAILY PHOTO LOG

Photo 1

3.5-Inch Width or 2.63-Inch Height

Night Shift: No Pictures.

Photo 2

3.5-Inch Width or 2.63-Inch Height

Photo 3

3.5-Inch Width or 2.63-Inch Height

Photo 4

3.5-Inch Width or 2.63-Inch Height