

**BRC EASTSIDE SOILS REMEDIATION & CAMU CONSTRUCTION**  
**WEEKLY PROGRESS STATUS REPORT**  
**April 14, 2010**

**1. Safety Issue Highlights**

- No issues

**2. Quality Issue Highlights**

- Geosyntec continued monitoring Northwest basin riprap installation.
- Geosyntec monitored placement of final cover on Phase IV and Phase V.
- Geosyntec monitored ESI liner crew installing geosynthetics on north and south BMI landfill.
- Geosyntec monitored Type II installation in Northeast equalization Basin.

**3. Last Week's Accomplishment Highlights**

- Eastside, closed pending sampling results.
- Phase IV, Entact continued placing final cover soils on top
- Phase IV, began grading access ramp on north slope.
- Phase IV, continue placing final cover soils on North slope and on top.
- Phase V, Entact continue placing interim cover on south slope.
- Final cover, continued final grading and rolling on Phase I, Phase II, Phase IIIB, and Phase IV.
- Drainage Channel, continue excavation East Drainage Channel.
- Gravel mulch, continued placing gravel mulch on west slope, Phase I, and Phase IV north slope.
- BMI South, ESI continued installing geosynthetics on north perimeter, south perimeter, west perimeter, and channel.
- BMI South, place final cover soil.
- BMI North, grading and preparing subgrade on south perimeter.
- BMI North, ESI began installing geosynthetics on south perimeter.
- Northwest basin, continue installing riprap in basin.
- Northeast equalization basin, installed Type II material.
- Sumps, continued monitoring.
- Relocated overburden and spoils on Parcel C & D.

**4. Schedule Highlights for Next Week and Next Three Weeks**

- Continue installing gravel mulch on side slopes.
- Continue placing final cover soils on Phase IV.
- Complete final grading on Phase IIIB, Phase IV and Phase V, north slope.
- BMI south, geosynthetic installation, cover soil installation, soil binder/gravel mulch installation.
- BMI north, subgrade preparation, geosynthetic installation, cover soil installation.
- Northwest basin, install riprap and install grout.

- Northeast Retention Basin, install type II material and riprap.
- Phase IIIB embankment, install grout in riprap.
- East perimeter channel, excavation, grading and aggregate base installation.
- Continue sump monitoring in CAMU.

**1. Submittal Log Issues:**

- **No Issues.**

**2. RFI Issues:**

- **No Issues.**

**3. Action Items:**

- **None.**



CAMU: BMI North, south perimeter liner.



CAMU: BMI North, south perimeter, geosynthetics.



CAMU: BMI North, began south perimeter liner.



CAMU: Northwest Basin, riprap installation.