

DAILY PRODUCTION & QUALITY CONTROL REPORT

| Project No./Contract No. | Project Title / Location | Day of Report | Report No. |
|--------------------------|--|---------------|------------|
| 6389 | BRC Eastside Common Areas Soils Remediation | 12-Aug-08 | 46 |

PROJECT POINTS OF CONTACT

| Position | Name | E-Mail Address | Phone No. |
|------------------------|-------------------|--|--------------|
| BRC PROJECT MANAGER | Lee Farris | lfarris@landwellco.com | 702-567-0400 |
| BRC PROJECT MANAGER | Ranajit Sahu | sahuron@earthlink.net | 702-567-0400 |
| CONST. PROJECT MANAGER | Dan Brennecke | Dan.Brennecke@westonsolutions.com | 970-260-5886 |
| Construction Manager | Richard Laubinger | Richard.Laubinger@westonsolutions.com | 720-641-8660 |

WEATHER CONDITIONS

| Conditions | | | | Temp (°F) | | Wind | | Add'l Readings | |
|---|-------------|----|-----------------------|-----------|----|------|------|-----------------|--------------|
| AM | Sunny/Clear | PM | Sunny / Partly Cloudy | Low | 78 | SW | 6mph | Precip. (in/hr) | Humidity (%) |
| Additional Weather Comments Calm to 5 mph. | | | | | | | | | |

ON-SITE WESTON PERSONNEL

| Name | Position | Trade / Work Performed | Y/N |
|----------------|----------------------|-----------------------------------|-----|
| Dick Laubinger | Construction Manager | Construction Management Services. | Y |
| Dan Brennecke | Project Manager, CM | Construction Management Services. | Y |
| Dave Gertz | Project Engineer | Construction Management Services. | Y |
| June Laubinger | Admin Assistant | Construction Management Services. | Y |

ON-SITE GEOSYNTEC PERSONNEL

| Name | Position | Trade / Work Performed | Y/N |
|-----------------|--------------------|------------------------|-----|
| Wayne Wofford | QA/QC Tech | Oversight | Y |
| Brent Barbacane | QA/QC Tech | Oversight | Y |
| Jim Cox | QA/QC Supervisor | Oversight | N |
| Greg Corcoran | Engineer of Record | Oversight | N |
| Rebecca Flynn | Engineer | Oversight | Y |
| Camon Liddell | QA/QC Tech | Oversight | Y |

ON-SITE SUPPORT PERSONNEL

| Name | Position | Trade / Work Performed | Y/N |
|----------------------------|---------------------------|--|-----|
| Doug Herlocker, Tetra Tech | Air Monitoring Specialist | Air Monitoring | Y |
| Becky Dano, Tetra Tech | Air Monitoring Specialist | Air Monitoring | Y |
| Jerry Fauchaux, Tetra Tech | Air Monitoring Specialist | Air Monitoring | Y |
| Linda Nations, BRC | BRC, QA Oversight | Site Monitoring, Progress and Security | Y |

OVERSITE PERSONNEL

| Name | Position | Trade / Work Performed | Y/N |
|------------------------|-------------------|--|-----|
| Scott McKeag, McGinley | Oversight | For NDEP | N |
| Devin Gordon, McGinley | Oversight | For NDEP | Y |
| Dock Kim, ATC | Field Observation | For AIG | Y |
| Ron Perry, ASW | Inspector | For NDEP, CAMU Subgrade and Liner Inspection | N |
| PBS&J, Survey | Surveyors | | N |

ON-SITE CONTRACTOR PERSONNEL

| Name | Company | Trade / Work Performed | Y/N |
|-----------------|--------------------------------|---|-----|
| Erik Geringer | Entact | Project Manager | Y |
| Josh Carrol | Entact | Asst Project Manager | Y |
| Russ Karnes | Entact | Eastside, Superintendent | Y |
| Michael Carlson | Entact | Engineer | N |
| Joe Curilla | Entact | Health & Safety Officer | Y |
| Michael Parker | Entact | Health and Safety Technician | Y |
| | Entact | 18 Equipment Operators & Truck Drivers | Y |
| Ed Long | Entact | CAMU, Superintendent | Y |
| | American Asphalt | Earthwork Superintendent | Y |
| | American Asphalt | 11 Equipment Operators & Truck Drivers, | Y |
| Don Cadwell | KDC Company | | N |
| | Environmental Specialties, Inc | Liner Superintendent | Y |
| | Environmental Specialties, Inc | 12 Liner laborers | Y |
| | Kenney Survey | CAMU | Y |

DAILY PRODUCTION & QUALITY CONTROL REPORT

| Project No./Contract No. | Project Title / Location | Day of Report | Report No. |
|--------------------------|---|---------------|------------|
| 6389 | BRC Eastside Common Areas Soils Remediation | 12-Aug-08 | 46 |

| | | | | |
|--|--|--|--|--|
| | | | | |
| | | | | |
| | | | | |
| | | | | |

ON-SITE EQUIPMENT

| Equipment | Vendor / Tag No. | Work Performed | | | | | |
|-------------------------------|------------------|----------------|---|---|---|---|---|
| CAT D400E Dump Truck (1) | | Eastside | - | - | - | - | - |
| JD D400 Dump Trucks (4) | | Eastside | | - | - | - | - |
| CAT 324D long stick excavator | | CAMU | - | - | - | - | - |
| CAT D8R Dozer with disc | | Eastside | | - | - | - | - |
| CAT 345 excavator | | Eastside | | - | - | - | - |
| CAT 330 Excavator | | Eastside | | - | - | - | - |
| Case double pan scrapers. | | Eastside | | - | - | - | - |
| CAT D6 LGP Dozer (2) | | Eastside | | | | | - |
| Water Trucks (2) | | Eastside | | | | | - |
| 637/631 Cat Scrapers (6) | | CAMU | | | | | - |
| CAT 16H Grader | | CAMU | | | | | - |
| CAT D-10 Dozer | | CAMU | | | | | - |
| CAT Water Wagon | | CAMU | | | | | - |
| CAT D-6 Dozer | | CAMU | | | | | - |
| CAT 14H Grader | | CAMU | | | | | - |
| Gradall | | CAMU | | | | | - |
| Bobcat Skidsteer | | CAMU | | | | | - |
| JLG | | CAMU | | | | | - |
| CAT D4 dozer | | CAMU | | | | | - |
| | | | | | | | - |
| | | | | | | | - |
| | | | | | | | - |

MATERIAL HANDLING (ON-SITE DELIVERY / REMOVAL)

| Material | Vendor | QTY | UOM | Purpose | Delivery Verification | | | |
|------------------|--------|-----|-------|----------|-----------------------|-----|------|------|
| | | | | | Condn | Qty | Spec | Tags |
| GCL | CETCO | 0 | rolls | For CAMU | | | | |
| Geocomposite | Agro | 0 | rolls | For CAMU | | | | |
| Woven Geotextile | | 0 | rolls | For CAMU | | | | |

WORK COMPLETED

Description of Work Executed Today

Eastside Mixing and Drying Activity:

- Loading out wet material from SW-4 using 345 excavator. (4) haul trucks hauling to beta ditch stockpile. 163 loads, (3,260) cy.
- Leveled material from SW-4 on staging area and beta ditch using D6 dozer..
- D8 Dozer diking wet pond material that is spread over the dry ponds.
- Versatile tractor and pans transporting dried material from various ponds and spreading at stockpile. 34 loads, (1,020) cy.
- SW-6, 345 excavator loading out additional discolored soils below liner. (0) loads = (1,518) cy. No Activity.
- Sewer Realignment Remediation scraping (7) loads, (154) cy. 1 truck.

CAMU Activity:

Excavation

- Phase 2 Excavation, 631/637 scrapers - (3100) cy - 3 scrapers.
- Western Ditch, continue screening operation.
- Entact maintained 12" clean soil cap over west haul rd and bypass rd.
- Phase I, (0) cy daily.. (TBD) cumulative.

Embankment

- Phase 1 embankment, complete.
- Phase 1 estimated cumulative embankment placed: 0 cy

Waste Placement

- Phase 1 estimated daily waste placed: 0 cy
- Phase 1 estimated cumulative waste placed: 0 cy

Geosynthetics

- Phase 1 liner installed final panels on floor.
- Phase 1 GCL placed: sf daily, 306,567 sf cumulative
- Phase 1 Geomembrane: sf daily, 328,858 sf cumulative
- Phase 1 Geocomposite: 0 sf daily, 0 sf cumulative
- Phase 1 Geotextile: 0 sf daily, 0 sf cumulative

Other: Sewer Realignment: Remediation work with excavator on floor continued, GES took samples.

DAILY PRODUCTION & QUALITY CONTROL REPORT

| Project No./Contract No. | Project Title / Location | Day of Report | Report No. |
|--------------------------|---|---------------|------------|
| 6389 | BRC Eastside Common Areas Soils Remediation | 12-Aug-08 | 46 |
| | | | |

Perimeter Fence Inspection and Repair.

HEALTH & SAFETY

Description of Health & Safety Actions Taken Today / Safety Inspections Conducted

Entact H&S Tailgates

Morning: Hazardous Recognition.

ESI, Liner Crew: Heat on Liner, Skin protection.

Afternoon: Hydration, drink fluids.

American Asphalt Tailgates

Morning: Slope Safety..

Safety Incidents: None.

| QUALITY CONTROL | |
|-----------------|------|
| 1 | 100% |
| 2 | 100% |
| 3 | 100% |
| 4 | 100% |
| 5 | 100% |
| 6 | 100% |
| 7 | 100% |
| 8 | 100% |
| 9 | 100% |
| 10 | 100% |
| 11 | 100% |
| 12 | 100% |
| 13 | 100% |
| 14 | 100% |
| 15 | 100% |
| 16 | 100% |
| 17 | 100% |
| 18 | 100% |
| 19 | 100% |
| 20 | 100% |
| 21 | 100% |
| 22 | 100% |
| 23 | 100% |
| 24 | 100% |
| 25 | 100% |
| 26 | 100% |
| 27 | 100% |
| 28 | 100% |
| 29 | 100% |
| 30 | 100% |
| 31 | 100% |
| 32 | 100% |
| 33 | 100% |
| 34 | 100% |
| 35 | 100% |
| 36 | 100% |
| 37 | 100% |
| 38 | 100% |
| 39 | 100% |
| 40 | 100% |
| 41 | 100% |
| 42 | 100% |
| 43 | 100% |
| 44 | 100% |
| 45 | 100% |
| 46 | 100% |
| 47 | 100% |
| 48 | 100% |
| 49 | 100% |
| 50 | 100% |
| 51 | 100% |
| 52 | 100% |
| 53 | 100% |
| 54 | 100% |
| 55 | 100% |
| 56 | 100% |
| 57 | 100% |
| 58 | 100% |
| 59 | 100% |
| 60 | 100% |
| 61 | 100% |
| 62 | 100% |
| 63 | 100% |
| 64 | 100% |
| 65 | 100% |
| 66 | 100% |
| 67 | 100% |
| 68 | 100% |
| 69 | 100% |
| 70 | 100% |
| 71 | 100% |
| 72 | 100% |
| 73 | 100% |
| 74 | 100% |
| 75 | 100% |
| 76 | 100% |
| 77 | 100% |
| 78 | 100% |
| 79 | 100% |
| 80 | 100% |
| 81 | 100% |
| 82 | 100% |
| 83 | 100% |
| 84 | 100% |
| 85 | 100% |
| 86 | 100% |
| 87 | 100% |
| 88 | 100% |
| 89 | 100% |
| 90 | 100% |
| 91 | 100% |
| 92 | 100% |
| 93 | 100% |
| 94 | 100% |
| 95 | 100% |
| 96 | 100% |
| 97 | 100% |
| 98 | 100% |
| 99 | 100% |
| 100 | 100% |

Description of Quality Control Actions Taken Today / Quality Inspections Conducted

Daily CQA Summary

Monitored installation of GCL and Liner final panels on floor.

Liner Crew performed QC testing on liner.

Inspected 12" capped haul roads for degradation. All areas ok.

Dust: Met requirements.

Deviations from CQA Plan

None

ISSUES AND/OR ITEMS OF DISCUSSION

Discussion of Issues / Concerns / Conversations / Topics

CAMU: Burrowing Owls area, Sighting again today (3).

SITE VISITORS

[illegible]

Report Prepared By / Title

Date Prepared

Signature

Dick Laubinger, Construction Manager

12-Aug-08

Basic Remediation Company

875 West Warm Springs Road
Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

| Project No./Contract No. | Project Title / Location | Day of Report | Report No. |
|--------------------------|---|---------------|------------|
| 6389 0 | BRC Eastside Common Areas Soils Remediation 0 | 12-Aug-08 | 46 |

DAILY PHOTO LOG

Photo 1



CAMU, Phase 2, Excavation.

Photo 2



Eastside, Sewer Realignment scraping..

Photo 3



CAMU, Phase 2, slope construction.

Photo 4



CAMU, Western Ditch Screening operation..