

## **DAILY PRODUCTION & QUALITY CONTROL REPORT**

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	<b>BRC Eastside Common Areas Soils Remediation</b>	06-Oct-08	04
		06-Oct-08	94

PROJECT POINTS OF COI	NTACT		
Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Lee Farris	Ifarris@landwellco.com	702-567-0400
BRC PROJECT MANAGER	Ranajit Sahu	sahuron@earthlink.net	702-567-0400
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.c	970-260-5886
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolution	720-641-8660

VEATHE	R CONDITIONS				_			
	C	onditions		Tem	p (ii)	V	/ind	Add'l Readings
AM	0/01	PM	Surani/Olasa	Low	59			Precip. (n Dr)
Am	Sunny/Clear	F-101	Sunny/Clear	High	83	5	5mph	Humidity (%)

AM 0 -5 mph from the South, PM, Winds 5- 10 mph from the North.

Name	Position	Trade / Work Performed	YaN
Dick Laubinger	Construction Manager	Construction Management Services.	Y
Dan Brennecke	Project Manager, CM	Construction Management Services.	N
Dave Goertz	Project Engineer	Construction Management Services.	Y
Richard Davis	Project Engineer	Construction Management Services.	Y
Chris White	Assist. Const. Mgr	Construction Management Services.	Y
	Assist. Const. Mgr	Construction Management Services.	
June Laubinger	Admin Assistant	Construction Management Services.	Y

Name	Position	Trade / Work Performed	Y/N
Greg Corcoran	Engineer of Record	Oversight	N
Dan Street	QA Manager	Oversight	Y
Jim Cox	QA/QC Supervisor	Oversight	N
Robecca Flynn	Engineer	Oversight	N
Wayne Wofford	QA/QC Tech	Oversight	Y
Brent Barbacane	QA/QC Tech	Oversight	N
ON-SITE SUPPORT F	ERSONNEL	THE RESERVE TO SERVE SHOW THE PARTY OF THE P	
Name	Position	Trade / Work Performed	Y/N

Name	Position	Trade / Work Performed	Y/N
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring,	N
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring,	Y
Jerry Faucheux, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N

Position	Trade / Work Performed	Y/N
Oversight	For NDEP	N
Oversight	For NDEP	Y
Field Observation	For AIG	Y
Inspector	Liner Inspector	N
Surveyors	Surveying, QA	N
Inspector	NDEP	N
	Oversight Oversight Field Observation Inspector Surveyors	Oversight For NDEP Oversight For NDEP Field Observation For AIG Inspector Liner Inspector Surveyors Surveying, QA

Brian Rakvica	Inspector	NDEP	N
ON-SITE CONTRACT	OR PERSONNEL		The same is a
Name	Company	Trade / Work Performed	Y/N
Erik Geringer	Entact	Project Manager	Y
Josh Carrol	Entact	Asst Project Manager	N
Russ Karnes	Entact	Eastside, Superintendent	Y
Michael Carlson	Entact	Engineer	Y
Joe Curilla	Entact	Health & Safety Officer	Y
Timothy Stadt	Entact	Health and Safety Technician	Y
	Entact	26 Equipment Operators & Truck Drivers	Y
Ed Long	Entact	CAMU, Superintendent	Y
Adam Calveledge	Entact	Health & Safety Officer	Y
			Y
Rick McIntire	Entact	CSP, Safety	N
	American Asphalt	1 Equipment operators	Y
	American Asphalt	1 Superintendent	Y
	Environmental Specialties,Inc	Liner Superintendent	N

Ver 1.1 11/07 1 of 4

## **DAILY PRODUCTION & QUALITY CONTROL REPORT**

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	06-Oct-08	94

Environmental Specialities,inc	Laborers/ Seamers	N
Kenney Survey	CAMU	Y
ABC Survey	Eastside/CAMU	Y
	Kenney Survey	The state of the s

Equipment	Vendor / Tag No.	Work Performed	-	_		
CAT D400E Dump Truck (2)		CAMU	-	-	-	
JD D400 Dump Trucks (6)		Eastside		-		
CAT 324D long stick excavator		CAMU				
CAT D8R Dozer with disc		Eastside		-	-	-
CAT 345 excavator		Eastside		-		
CAT 330 Excavator		Eastside				
Case double pan scrapers.		Eastside		-	-	
CAT D6 LGP Dozer (2)		Eastside				
Water Trucks (2)		Eastside				
637/631 Cat Scrapers (6)		CAMU				
CAT 16H Grader		CAMU				
CAT D-10 Dozer		CAMU	- 11			₹.
CAT Water Wagon		CAMU				10.
CAT D-6 Dozer		CAMU				Yi
CAT 14H Grader		CAMU				
Gradall		CAMU				-
JLG		CAMU				
IR Smooth drum Roller		Eastside and CAMU				
Tenent Street Sweeper		Eastside and CAMU				
						11.
						0.5
						100

MATERIAL HANDLING	ON-SITE DELIVERY / REMOVA	L)	100			77.7	100	
Material	Vendor	OTY	QTY UOM Purpose		Delivery Verification			
siateriai	venuor	MIT	UOM	rurpose	Condtn	Oty	Spec	Tags
GCL	CETCO	39	rolls	For CAMU				
Geocomposite	Agru	0	rolls	For CAMU				
Geomembrane	Agru	0	rolls	For CAMU				

## WORK COMPLETED

#### Eastside Mixing and Drying Activity:

- Loaded out wet soils from SW-11 with CAT 345 excavator (4) trucks hauled 130 loads @ 20 cy/load = 2,600 cy, Spreading at dry ponds.
- D6 dozer spread wet material at dry ponds...
- D8 dozer and disk working wet material previously placed at dry ponds.
- Tractor and pans 69 loads @ 30 cylloads = 2,070 cy prepared material. (1) tractor hauling to the staging area. Watered haul Rds and Maintained them with (2), 4,000 gal Water trucks and (1), 14H Motorgrader.
- Continued pumping water from SC-1 to SW-12.
- 324 CAT Longstick excavator mixed wet sediments into the dry ponds.
- D6N pushed up prepared material on dry ponds. Continued. Conducted dust monitoring.

#### CAMU Activity:

#### Excavation .

-Continued screenining 6" minus material for future cover soil and engineered fill..
-Phase IIIA, 345 excavator continued loading (4), 40 ton dump trucks hauled 196 loads @22cy/load = 4,312 cy - to 200,000 yd stockpile.

Second water truck continued supporting excavation.

D6 dozer spread soils on top of 200,000 yd stockpile.

#### Embankment

- Phase 1 embankment, complete.
- Phase 1 estimated cummulative embankment placed: 0 cy

#### Waste Placement

- Phase 1 estimated daily waste placed: 0 cy
- Phase 1 estimated cummulative waste placed: 0 cy
- Phase 1 Operations Layer placed. completed.

Geosynthetics. Estimated cummulative installed quantity by Phase.

- Phase 1 GCL placed: 0 sf daily, 307,372 sf cummulative. Phase 1 Geomembrane:0 sf daily, 307,372 sf cummulative
- Phase 1 Geocomposite: 0 sf daily, 307,372 sf cummulative.

#### **DAILY PRODUCTION & QUALITY CONTROL REPORT** Project No./Contract No. Project Title / Location Day of Report Report No. 6389 **BRC Eastside Common Areas Soils Remediation** 06-Oct-08

Phase 1 Geotextile: (0) sf daily. 69,340 sf cummulative.

Other: Work performed at Office Trailers: Electricians installed H post.

		FTV

ety Actions Taken Today / Safety Inspections Conducted

Entact H&S Tallqates
Safety Topic Eastside: Loose clothing around moving parts or equipment can get caught, etc.

Safety Topic CAMU: Discussed the location of the nearest hospital and housekeeping.

Safety Incidents: None.

#### CONSTRUCTION QUALITY ASSURANCE & QUALITY CONTROL

Dally CQA Summary.

Monitored site activities as described in the Plan of the Day.

Monitored site activities as described in the Plan of the Day.

Monitored site haul road maintenance and construction of new 12" capped haul roads.

Provide oversight at the CAMU regarding screening of native soils at the site stockpiles for the production of engineered fill.

Monitored Phase IIIA excavation and haul.

Continue to establish an onsite soil laboratory at the Eastside.

Monitored inventory and delivery of 39 rolls of GCL.

ISSUES .	AND/OR	ITEMS C	F DISCU	SSION

ITE VISITORS					
Name	Organization	Purpose of Visit			

Report Prepared By / Title

Date Prepared

Signature

Dick Laubinger, Construction Manager

6-Oct-08

Ver 1.1 11/07

# Basic Remediation Company 875 West Warm Springs Road


Henderson, Nevada 89011

# **DAILY PRODUCTION & QUALITY CONTROL REPORT**

Project No./Contract No.	Project Title / Location	Day of Report	Report No.	
6389	BRC Eastside Common Areas Soils Remediation	06 Oct 09	04	
0	0	06-Oct-08	94	

## DAILY PHOTO LOG

Photo 1



#### Photo 2



Photo 3



Photo 4



Ver 1.1 11/07 4 of 4