Basic Remediation Company 875 West Warm Springs Road Henderson, Nevada 89011



DAILY PRODUCTION & QUALITY CONTROL REPORT Report No. Project No./Contract No. Project Title / Location Day of Report 6389 **BRC Eastside Common Areas Soils Remediation** 05-Jan-09 176

PROJECT POINTS OF COM	NTACT		
Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Lee Farris	Ifarris@landwellco.com	702-567-0400
BRC PROJECT MANAGER	Ranajit Sahu	sahuron@earthlink.net	702-567-0400
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.c	970-260-5886
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolution	720-641-8660

	Condi	itions		Tem	p (F)	W	ind	Add'l Reading	gs
AM	011(Dth0	PM	0	Low	32		-	Precip. (In/Dy.)	
AW	Cloudy / Partly Sunny	I IVI	Sunny/Clear	High	47	WNW	7mph	Humidity (%)	

Calm in AM to approx 10 mph in PM.

Name	Position	Trade / Work Performed	Y/N
Dick Laubinger	Construction Manager	Construction Management Services.	Y
Dan Brennecke	Project Manager. CM	Construction Management Services.	N
Richard Davis	Project Engineer	Construction Management Services.	Y
Chris White	Assist. Const. Mgr	Construction Management Services.	Y
Wayne Hodgson	Assist. Const. Mgr	Construction Management Services.	Y
Kevin Cooke	Assist. Const. Mgr	Construction Management Services.	Y
June Laubinger	Admin Assistant	Construction Management Services.	Y

ON-SITE GEOSYNTEC PE	ERSONNEL	POTO DE LA COMPANSA DEL COMPANSA DE LA COMPANSA DEL COMPANSA DE LA COMPANSA DEL COMPANSA DEL COMPANSA DE LA COMPANSA DE LA COMPANSA DE LA COM	
Name	Position	Trade / Work Performed	Y/N
Greg Corcoran	Design Engineer	Oversight	N
Dan Street	QA Manager	Oversight	Y
Jim Cox	QA/QC Supervisor	Oversight	N
Robecca Flynn	Engineer	Oversight	N
Wayne Wofford	QA/QC Tech	Oversight	Y
Roland Derosier	QA/QC Tech	Oversight	Y
Camon Liddell	QA/QC Tech	Oversight	Υ
Jeremy Osborn	QA/QC Tech	Oversight	N
Victor Heredia	QA/QC Tech	Oversight	Υ
ON-SITE SUPPORT PERS	SONNEL		
Name	Position	Trade / Work Performed	Y/N
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring	Y
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring,	Y
Jerry Faucheux, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N
OVERSITE PERSONNEL			
Name	Position	Trade / Work Performed	
Mark Eizman, ASW		Trade, Work I Stjormod	
		Liner Inspector	Y/N
	Inspector	Liner Inspector	Y
Devin Gordon, McGinley	Oversight	For NDEP	Y
Devin Gordon, McGinley Dock Kim, ATC	Oversight Field Observation	For NDEP For AIG	Y Y Y
Devin Gordon, McGinley Dock Kim, ATC Joe Ludlow, ASW	Oversight Field Observation Inspector	For NDEP For AIG Liner Inspector	Y Y Y N
Devin Gordon, McGinley Dock Kim, ATC	Oversight Field Observation Inspector Inspector	For NDEP For AIG	Y Y Y N N
Devin Gordon, McGinley Dock Kim, ATC Joe Ludlow, ASW Steve Morrow, ASW Brian Rakvica	Oversight Field Observation Inspector Inspector Inspector	For NDEP For AIG Liner Inspector Liner Inspector NDEP	Y Y Y N N Y
Devin Gordon, McGinley Dock Kim, ATC Joe Ludlow, ASW Steve Morrow, ASW Brian Rakvica PBS&J, Survey	Oversight Field Observation Inspector Inspector Surveyors	For NDEP For AIG Liner Inspector Liner Inspector	Y Y Y N N
Devin Gordon, McGinley Dock Kim, ATC Joe Ludlow, ASW Steve Morrow, ASW Brian Rakvica PBS&J, Survey	Oversight Field Observation Inspector Inspector Surveyors	For NDEP For AIG Liner Inspector Liner Inspector NDEP	Y Y Y N N Y
Devin Gordon, McGinley Dock Kim, ATC Joe Ludlow, ASW Steve Morrow, ASW Brian Rakvica PBS&J, Survey ON-SITE CONTRACTOR Name	Oversight Field Observation Inspector Inspector Inspector Surveyors PERSONNEL	For NDEP For AIG Liner Inspector Liner Inspector NDEP Surveying, QA	Y Y Y N N N
Devin Gordon, McGinley Dock Kim, ATC Joe Ludlow, ASW Steve Morrow, ASW Brian Rakvica PBS&J, Survey ON-SITE CONTRACTOR Name	Oversight Field Observation Inspector Inspector Inspector Surveyors PERSONNEL Company	For NDEP For AIG Liner Inspector Liner Inspector NDEP Surveying, QA Trade / Work Performed	Y Y Y Y N N N Y N N Y N
Devin Gordon, McGinley Dock Kim, ATC Joe Ludlow, ASW Steve Morrow, ASW Brian Rakvica PBS&J, Survey ON-SITE CONTRACTOR Name Erik Geringer	Oversight Field Observation Inspector Inspector Inspector Surveyors PERSONNEL Company	For NDEP For AIG Liner Inspector Liner Inspector NDEP Surveying, QA Trade / Work Performed Project Manager	Y Y Y Y N N N Y N N Y N N Y N N Y N Y N
Devin Gordon, McGinley Dock Kim, ATC Joe Ludlow, ASW Steve Morrow, ASW Brian Rakvica PBS&J, Survey ON-SITE CONTRACTOR Name Erik Geringer Josh Carrol	Oversight Field Observation Inspector Inspector Surveyors PERSONNEL Company Entact Entact	For NDEP For AIG Liner Inspector Liner Inspector NDEP Surveying, QA Trade / Work Performed Project Manager Asst Project Manager	Y Y Y Y N N N N Y N N N N Y N N N N N N
Devin Gordon, McGinley Dock Kim, ATC Joe Ludlow, ASW Steve Morrow, ASW Brian Rakvica PBS&J, Survey ON-SITE CONTRACTOR Name Erik Geringer Josh Carrol Russ Karnes	Oversight Field Observation Inspector Inspector Inspector Surveyors PERSONNEL Company Entact Entact Entact	For NDEP For AIG Liner Inspector Liner Inspector NDEP Surveying, QA Trade / Work Performed Project Manager Asst Project Manager Eastside, Superintendent	Y Y Y Y Y N N Y N N Y N Y N Y Y N Y Y N Y Y N Y Y N Y Y N Y Y Y N Y

26 Equipment Operators & Truck Drivers

CAMU, Superintendent

Health & Safety Officer

CAMU, Superintendent

CSP, Safety CSP, Safety

Ver 1.1 11/07 1 of 4

Entact

Entact

Entact

Entact

Entact

Converse

Ed Long

Lance Bruce

Terry Harper

Rick McIntire

Dale Walsh

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location Day of Report		Report No.	
6389	BRC Eastside Co	mmon Areas Soils Remediation	176	
Eli Blackburn	Entact	Asst Project Manager	Т	Υ
	Environmental Specialties,Inc	1 Liner Superintendent		Υ
	Environmental Specialties,Inc	12 Laborers/ Seamers		Y
	Kenney Survey	CAMU		N

Eastside/CAMU, Mohawk Drive.

ON-SITE EQUIPMENT		en e			
Equipment	Vendor / Tag No.	Work Performed	_		
CAT D400E Dump Truck (10)		CAMU	 +	-	-
JD D400 Dump Trucks (9)		Eastside	 + :		-
CAT 324D long stick excavator		CAMU	 +	<u> </u>	-
CAT D8R Dozer with disc		Eastside	 		
CAT 345 excavator, (3)		Eastside	 +		-
CAT 345 excavator, (3)		Eastside	 +	-	-
		Eastside	 	-	
Case double pan scrapers.			 -	-	-
CAT D6 LGP Dozer (1)		Eastside	 		-
Water Trucks (2)		Eastside	 		-
637/631 Cat Scrapers (2)		CAMU	 		-
CAT 16H Grader		CAMU			-
CAT D-10 Dozer		CAMU			-
CAT Water Trucks (2)		CAMU			-
CAT D-6 Dozer, (2)		CAMU			-
CAT 14H Grader		CAMU			-
Gradall		CAMU			-
JLG		CAMU			-
IR Smooth drum Roller		CAMU, Phase 1			-
Tenent Street Sweeper		Eastside and CAMU			-
Bomag Smooth drum Roller		CAMU, Phase 1			-
Chieftain 1400 Powerscreener		CAMU, screening 1"& 6" minus			
			 +	-	-
			 -	-	
			 -	-	

MATERIAL HANDLIN	${\sf G}$ (ON-SITE DELIVERY / REMOVA	AL)						
Material	Vendor	Today	UOM	Purpose	Delivery	Delivery Verification		
Wateriai	velidoi	Today	bday dow Fulpose	to date Qty	Spec	Tags		
GCL	CETCO	77	rolls	For CAMU, On site	583			
Geocomposite	Agru	0	rolls	For CAMU, On site	599			
Geomembrane	Agru	0	rolls	For CAMU, On site	192			

WORK COMPLETED

Eastside Mixing and Drying Activity:

- Day Shift:
- Hauled material from Mohawk Drive Scrape.
- Prepare for night hauling.
- Night Shift:
- Continued hauling material from HP-3/HP-2 and PUC-3.

CAMU Activity:

- · Day Shift:
- Placed material in Phase I from Mohawk Drive Scrape.
- ESI continued placing GCL and Geomembrane on North BMI Landfill.

ABC Survey

- Continued excavating contaminated soil from NW Detention Basin/Phase IIIB trench and placing in Phase I.
- Continued screening cover soils from North BMI Landfill from 200,000 cy stockpile.

 Continued hauling/placing 1" and 6" minus cover soils on North BMI Landfill.

Night Shift:

Placed material in Phase II.

Embankment

- Phase 1 embankment, complete.
- Phase 1 estimated cummulative embankment placed: 0 cy
- Phase II embankment , complete.

Waste Placement

- Phase 1 estimated daily waste placed, Mohawk Drive: 57 loads @ 15 cy/load = 855 cy. (12 trucks).
 - daily waste placed, Phase IIIB trench: 88 loads @ 20 cy/load = 1,760 cy. (4 trucks).
- night shift placed: (0) loads @ 18cy/load = cy.

 Phase 1 estimated cummulative waste placed: 280,660 cy. Western Ditch, NE Equilization, Eastside beta stockpile, Phase IIIB and PUA-4.PUB-3,HP-3, Mohawk Drive.
- Phase 1 Operations Layer placed. completed. Cumulative total: 21,662
- Phase 2 estimated night shift placed: 163 loads @ 18cy/load = 2,934 cy.

 Phase 2 Operations Layer placed. daily: 0 cy. Cumulative total: 37,188 cy.

 Phase 2 estimated cummulative waste placed: 40,122 cy. OPS Layer, PUC-3.

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	05-Jan-09	176
		05-3411-09	176

Geosynthetics. Estimated cummulative installed quantity by Phase.

Phase 1 GCL placed:0 sf daily, 307,372 sf cummulative

Phase 1 Geomembrane:0 sf daily, 307,372 sf cummulative

Phase 1 Geocomposite: 0 sf daily, 3,372 sf cummulative.

Phase 1 Geotextile: (0) sf daily. 69,340 sf cummulative.

-Phase 2 GCL placed: (0) sf daily, 498,468 sf cummulative.

-Phase 2 Geomenbrane: (0) sf daily, 498,468 sf cummulative. -Phase 2 Geocomposite: (0) sf daily, 520,592 sf cummulative.

-BMI North Landfill GCL placed: (65,000) sf daily, 590,838 sf cummulative.

-BMI North Landfill Geomembrane: (65,000) sf daily, 590,838 sf cummulative.

-BMI North Landfill Geocomposite: (0) sf daily, (345,000) sf cummulative.

HEALTH & SAFETY

Entact H&S Tailgates

Safety Topic: Eastside, Mohawk Drive. Truck driver briefing, speeds on public roads. School Zone active today. Operators communication.

Safety Topic: CAMU, Day: Proper spotting of over the road haul trucks in phase I. Climbing on equipment during icy conditions.

Eastside and CAMU, Night: Low temperatures possible slippery conditions, at decon, trackout areas and roadway.

Safety Incidents: None. Hazardous Recognition. Night haul shut down due to icy conditions at 3:30 am.

Dust Incidents: None.

CONSTRUCTION QUALITY ASSURANCE & QUALITY CONTROL

Daily CQA Summary.

Monitored waste placement of mohawk drive scrape into phase I. (Day shift).

Monitored waste placement of impacted materials from Phase IIIB trench excavation into Phase I. (Day Shift). Monitored waste placement of Eastside material into phase II. (Night Shift).

Monitor installation of geosynthetics at the North BMI Landfill.

Monitor screening of 1" and 6" minus protective cover soils

Monitor installation of protective cover soils at the North BMI Landfill.

Continue review of and updating of project documents and database to facilitate reporting.

ISSUES AND/OR ITEMS OF DISCUSSION

Entact, Hazardous Recognition, Night haul shut down at 3:30 AM due to icy conditions.

VISITORS			
Name	Organization	Purpose of Visit	
			1_
***************************************			_
			+
			+
			+
			$^{+}$
			†
			T
			T

Report Prepared By / Title

Date Prepared

Signature

Richard Laubinger, Construction Manager

5-Jan-09

Ver 1.1 11/07 3 of 4

Basic Remediation Company 875 West Warm Springs Road Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	05 Jan 00	476
0	0	05-Jan-09	176

DAILY PHOTO LOG

Photo 1



CAMU: Phase IIIB trench excavation continued from NW Detention basin.

Photo 2



Mohawk Drive: Scrape loadout, final day.

Photo 3



CAMU: Screening operation at 200,000 cy stockpile.

Photo 4



Ver 1.1 11/07 4 of 4