

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	09-Mar-09	239

PROJECT POINTS OF CONTACT

Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Lee Harris	lharris@landwellco.com	702-567-0400
BRC PROJECT MANAGER	Renee Salts	rsalts@earthlink.net	702-567-0400
CONSULTANT PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.com	970-260-6888
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolutions.com	720-641-8660

WEATHER CONDITIONS

Conditions		Temp (F)	Wind	Aditl Readings
AM	Sunny/Clear	Low 45 High 65	SW 25mph	Precip. (in) 0.0 Humidity (%)
Additional Weather Comments: Winds 15 - 30 mph.				

ON-SITE WESTON PERSONNEL

Name	Position	Trade / Work Performed	Y/N
Dick Laubinger	Construction Manager	Construction Management Services.	Y
Dan Brennecke	Project Manager, CM	Construction Management Services.	N
Richard Davis	Project Engineer	Construction Management Services.	Y
Chris White	Asst. Const. Mgr	Construction Management Services.	Y
Wayne Hodgson	Asst. Const. Mgr	Construction Management Services.	Y
Kevin Cowie	Asst. Const. Mgr	Construction Management Services.	Y
Jane Laubinger	Admin Assistant	Construction Management Services.	Y

ON-SITE GEOSYNTEC PERSONNEL

Name	Position	Trade / Work Performed	Y/N
Greg Corcoran	Design Engineer	Oversight	N
Dan Street	QA Manager	Oversight	Y
Jim Cox	QA/QC Supervisor	Oversight	N
Rebecca Flynn	Engineer	Oversight	N
Sam Campbell-Nelson	QA/QC Tech	Oversight	Y
Roland Derost	QA/QC Tech	Oversight	Y
Camron Liddell	QA/QC Tech	Oversight	N
Jeremy Osborn	QA/QC Tech	Oversight	Y
Victor Heredia	QA/QC Tech	Oversight	Y

ON-SITE SUPPORT PERSONNEL

Name	Position	Trade / Work Performed	Y/N
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring	Y
Jerry Fauscheux, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N

OVERSITE PERSONNEL

Name	Position	Trade / Work Performed	Y/N
Mark Eizman, ASW	Inspector	Linear Inspector	Y
Davin Gordon, McKinley	Oversight	For NDEP	Y
Dock Kim, ATC	Field Observation	For AIG	Y
Joe Ludlow, ASW	Inspector	Linear Inspector	N
Steve Morrow, ASW	Inspector	Linear Inspector	N
Brian Rakic	Inspector	NDEP	N
PBS&J, Survey	Surveyors	Survey	N

ON-SITE CONTRACTOR PERSONNEL

Name	Company	Trade / Work Performed	Y/N
Erk Geringer	Entact	Project Manager	N
Jeremy Schilzer	Entact	Acting Project Manager	Y
Josh Carroll	Entact	Asst Project Manager	Y
Michael Carlson	Entact	Engineer	Y
Joe Curilla	Entact	Health & Safety Officer	Y
Timothy Stadt	Entact	Health and Safety Technician	N
		48 Equipment Operators & Truck Drivers	Y
Ed Long	Entact	CAMU, Superintendent	Y
Lance Bruce	Entact	Health & Safety Officer	Y
Terry Harper	Entact	CAMU, Superintendent	Y
Rick McIntire	Entact	CSP, Safety	N
Dale Walsh	Converse	CSP, Safety	N
Eli Blackburn	Entact	Asst Project Manager	Y
	Environmental Specialties, Inc	1 Liner Superintendent	N
	Environmental Specialties, Inc	12 Laborers/ Seamers	N
Carol McIntire	Entact	Health & Safety Officer	Y
Roger Wagner	Entact	Eastside, Superintendent, Night Shift	Y
	ABC Survey	Eastside/CAMU, Mohawk Drive	N
	Foundation Pile, Inc.	Demobilized.	N

ON-SITE EQUIPMENT

Equipment	Vendor / Tag No.	Work Performed				
CAT D400E Dump Truck (10)		CAMU	-	-	-	-
JD D400 Dump Trucks (9)		Eastside				-
CAT 320D long stick excavator		Eastside	-	-	-	-
CAT D8R Dozer with disc		Eastside	-	-	-	-
CAT 345 excavators, (6)		Eastside and CAMU	-	-	-	-
CAT 330 Excavator		CAMU	-	-	-	-
Casa double pan scrapers.		Eastside, demobilized.	-	-	-	-
CAT D6 LGP Dozer (1)		Eastside				-
Water Trucks (2)		Eastside				-
JD450 Dozer		CAMU				-
CAT 16H Grader		CAMU				-
CAT D-10 Dozer		CAMU				-
Water Trucks (2)		CAMU				-
CAT D-8 Dozer, (2)		CAMU				-
CAT 14H Grader		CAMU				-
Gradall		CAMU				-
JLG		CAMU				-
IR Smooth drum Roller		CAMU, Phase 1				-
Tennet Street Sweeper		Eastside and CAMU				-
Bomag Smooth drum Roller		CAMU, Phase 1				-
Challinor 1400 Powerscreener		Eastside, screening 1" & 6" minus				-
(1) Crane		Sheet pile driving. Installed, (1) Crane remains.				-

MATERIAL HANDLING (ON-SITE DELIVERY / REMOVAL)

Material	Vendor	Today	UOM	Purpose	Inventory Verification
GCL	CETCO	0	rolls	For CAMU, On site	1288

DAILY PRODUCTION & QUALITY CONTROL REPORT					
Project No./Contract No.	Project Title / Location		Day of Report	Report No.	
6389	BRC Eastside Common Areas Soils Remediation		09-Mar-09	239	
Geocomposite	Agro	0 rolls	For CAMU, On site	2292	
Geomembrane	Agro	0 rolls	For CAMU, On site	448	

WORK COMPLETED	
Description of Work Completed Today	
Eastside Mixing and Drying Activity... Day Shift: - Power screening operations layer material in the beta ditch. - SW-7 loading out wet material and hauling to PUE-4. - Continued pushing up previously spread material in WST ponds. - PUD-3 scraping and loading soils hauling to beta ditch. Night Shift: - Continued hauling material from beta ditch. - Hauled operations layer 1" minus from stockpile at HP-3. - Hauled material from SW-2 stockpile. CAMU Activity... Day Shift: - NW-2 silt trench, excavator loading out haul trucks. - NW-3 silt trench, concrete breaker worked on yellow/green material periodically. - RCP 42" storm drain pipe, continued pipe installation and backfill. - Worked on haul truck modifications. Night Shift: - Continued to place material in Phase II. Embankment - Phase I embankment, complete. - Phase I estimated cumulative embankment placed: 0 cy - Phase II embankment, complete. Other: Inspections: Eastside perimeter fence, found (3) openings, reported to fence contractor.	

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds)

Phase I		
Previous Daily Cumulative =		291,200 cy
Operations layer placed (completed) for liner certification. =	21,662	0 cy
Daily Day shift waste placed today: Phase IV,V scape & Phase IIIB trench excavation. 0 loads @ 20 cy/load (0 trucks) =		0 cy
Daily Night shift placed today: 0 loads @ 18cy/load (0 trucks) =		0 cy
To Date Phase I estimated cumulative waste placed =		291,200 cy
Phase II		
Previous Daily Cumulative =		367,574 cy
Operations layer placed (completed) for liner certification. =	37,188	0 cy
Daily Day shift waste placed today: NW Basin to Findley property (54) loads @ 18 cy/load (2) trucks =		972 cy
Daily Day shift waste placed today: Silt Trenches, (63) loads @ 18cy/load (4) trucks =		1,134 cy
Daily Night shift placed today: (239) loads @ 18cy/load (19) trucks =		4,302 cy
To Date Phase II estimated cumulative waste placed =		373,982 cy
Phase IIIA		
Previous Daily Cumulative =		21,492 cy
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks =		0 cy
Operations layer staged in Phase IIIA for day placement (ongoing) for liner certification: (0) loads @ 18 cy/load (0) trucks =		0 cy
Daily Day shift waste placed today: (0) loads @ 18 cy/load (0) trucks =		0 cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =		0 cy
To Date Phase IIIA estimated cumulative waste placed =		21,492 cy

Cumulative Total To Date All Phases =	686,674 cy	Estimated Waste at Completion (cy)	2,050,000	% Complete	33.5%
--	-------------------	---	------------------	-------------------	--------------

Geosynthetics Placed

Phase I (complete)	Previous	Placed	Cumulative
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
Phase II (complete)			
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	0	0	0
Phase IIIA			
GCL	221,000	0	221,000
Geomembrane	221,000	0	221,000
Geocomposite	221,000	0	221,000
Geotextile	20,000	0	20,000
Phase IIIB			
GCL	0	0	0
Geomembrane	0	0	0
Geocomposite	0	0	0
Geotextile	0	0	0
Phase IV			
GCL	0	0	0
Geomembrane	0	0	0
Geocomposite	0	0	0
Geotextile	0	0	0
Phase V			
GCL	0	0	0
Geomembrane	0	0	0
Geocomposite	0	0	0
Geotextile	0	0	0

Basic Remediation Company

875 West Warm Springs Road
Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389 0	BRC Eastside Common Areas Soils Remediation 0	09-Mar-09	239

DAILY PHOTO LOG

Photo 1



CAMU: Phase II.

Photo 2



CAMU: Phase II.

Photo 3



CAMU: Slit trench area.

Photo 4



CAMU: Storm drain pipe.