

Project No./Contract No.	Project Title - Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	13-Mar-09	243

Position	Name	E-Mail Address	Phone No.
ERC PROJECT MANAGER	Lee Farris	lfarris@landwellco.com	702-567-0400
ERC PROJECT MANAGER	Ranjit Sahu	sahur@earthlink.net	702-567-0400
CONST. PROJECT MANAGER	Dan Brennecke	danbrennecke@westonsolutions.com	970-260-5868
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolutions.com	720-641-8666

Conditions				Temp (°F)		Wind		Add'l Readings	
AM	Sunny/Clear	PM	Sunny/Clear	Low	40			Prep. (mm)	
				High	61	NE	5mph	Humidity (%)	

Calm to light winds

Name	Position	Trade / Work Performed	Y/N
Dick Laubinger	Construction Manager	Construction Management Services.	Y
Gan Brinewicks	Project Manager, CM	Construction Management Services.	N
Richard Davis	Project Engineer	Construction Management Services.	Y
Chris White	Assist. Const. Mgr	Construction Management Services.	Y
Wayne Hodgson	Assist. Const. Mgr	Construction Management Services.	N
Kevin Cooke	Assist. Const. Mgr	Construction Management Services.	Y
Juno Laubinger	Admin Assistant	Construction Management Services.	Y

Stress	Position	Trade / Work Performed	Y/N
Greg Concomin	Design Engineer	Oversight	N
Dan Straot	QA Manager	Oversight	N
Jim Cox	QA/QC Supervisor	Oversight	Y
Rebecca Flynn	Engineer	Oversight	N
Sam Campbell-Nelson	QA/QC Tech	Oversight	Y
Robard Browner	QA/QC Tech	Oversight	Y
Canon Liddell	QA/QC Tech	Oversight	Y
Victor Horedia	QA/QC Tech	Oversight	Y

Name	Position	Trade / Work Performed	Y/N
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring	Y
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N
Jerry Faucheur, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N

Stems	Position	Trade / Work Performed	Y or N
Mark Ezman, ASW	Inspector	Liner Inspector	N
Devon Gordon, McKinley	Overnight	For NDEP	Y
Joek Kim, ATC	Field Observation	For AIG	N
Joe Ludlow, ASW	Inspector	Liner Inspector	N
Steve Morring, ASW	Inspector	Liner Inspector	N
Brian Raivica	Inspector	NDEP	N
PR&J, Survey	Surveyors	Survey, NW basin trench remediation.	Y

Home	Company	Trade / Work Performed	%
Erik Geringer	Enfact	Project Manager	N
Jeremy Schlosser	Enfact	Acting Project Manager	Y
Josh Carroll	Enfact	Asst Project Manager	Y
Michael Carlson	Enfact	Engineer	Y
Joo Curitiba	Enfact	Health & Safety Officer	N
Timothy Stalt	Enfact	Health and Safety Technician	Y
	Enfact	4B Equipment Operators & Truck Drivers	Y
Ed Long	Enfact	CAMU, Superintendent	Y
Lance Bruce	Enfact	Health & Safety Officer	Y
Terry Harper	Enfact	CAMU, Superintendent	Y
Rick McFarlin	Converse	CSP, Safety	Y
Dale Walsh	Converse	CSP, Safety	Y
Eli Blackburn	Enfact	Asst Project Manager	N
	Environmental Specialties, Inc	1 Liner Superintendent	N
	Environmental Specialties, Inc	12 Laborers/ Seamers	N
Carol McIndie	Enfact	Health & Safety Officer	Y
Roger Wagner	ABC Survey	Eastside, Superintendent, Night Shift	Y
	Foundation Pile, Inc.	Eastside/CAMU, Mohawk Drive	N
		Demobilized.	N

[illegible]

Material	Vendor	Today	UOM	Purpose	Delivery Verification			
					In date	Qty	Spec	Unit
GCL	CETCO	0	rolls	For CAMU, On site		1288		

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No. Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	13-Mar-09	243

Geocomposite	Agro	0	rolls	For CAMU, On site	2292
Geomembrane	Agro	0	rolls	For CAMU, On site	448

WORK COMPLETED

Responsible of Work / Supervisor / Today

Eastside Mixing and Drying Activity

Day Shift:

- Decon power screener and mobilized to CAMU.
- SW-7, loading out wet material and hauling to PUF-8.
- SW-2, mixing and stockpiling material.
- Scraped portion of haul rd south of PUA-4.
- PUA-4, Scraping floor east to west.

Night Shift:

- Continued hauling material from beta ditch.
- Continued hauling material from SW-2 stockpile.

CAMU Activity

Day Shift:

- NW-3 silt trench, excavator continued loading out trash and gravel, small pyrophoric material/vent.
- NW-1, West end excavator continued remediation southwest from original trench.
- RCP 42" storm drain pipe, continued pipe installation and backfill.
- Phase IIIB, began excavating west slope, loading out and placing north rebuilding berm.
- Continue grading NE Equalization Basin.

Night Shift:

- Continued to place material in Phase II.

Embankment

- Phase I embankment, complete.
- Phase I estimated cumulative embankment placed: 0 cy
- Phase II embankment, complete.

Other:

Inspections: CAMU:

- NW-3, trash, gravel and pyrophoric substance flared up.
- NW-1, white and gray material with some gravel continues southwest.

Eastside:

- PUA-4 scraping, called out by Entact operator, Weston directed operator to remove small area of suspect material.
- Approximately 8' below original excavation.

- Eastside: Perimeter fence remains complete.

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds)

Phase I

Previous Daily Cumulative =	291,200	cy
Operations layer placed (completed) for liner certification. = 21,662	0	cy
Daily Day shift waste placed today: Phase IV,V scape & Phase IIIB trench excavation. 0 loads @ 20 cy/load (0 trucks) =	0	cy
Daily Night shift placed today: 0 loads @ 18cy/load (0 trucks) =	0	cy
To Date Phase I estimated cumulative waste placed =	291,200	cy

Phase II

Previous Daily Cumulative =	394,754	cy
Operations layer placed (completed) for liner certification. = 37,188	0	cy
Daily Day shift waste placed today: NW Basin (0) loads @ 18 cy/load (0) trucks =	0	cy
Daily Day shift waste placed today: Silt Trenches, (80) loads @ 18cy/load (4) trucks =	1,440	cy
Daily Night shift placed today: (284) loads @ 18cy/load (19) trucks =	5,112	cy
To Date Phase II estimated cumulative waste placed =	401,306	cy

Phase IIIA

Previous Daily Cumulative =	21,492	cy
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks =	0	cy
Operations layer staged in Phase IIIA for day placement (ongoing) for liner certification: (0) loads @ 18 cy/load (0) trucks =	0	cy
Daily Day shift waste placed today: (0) loads @ 18 cy/load (0) trucks =	0	cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =	0	cy
To Date Phase IIIA estimated cumulative waste placed =	21,492	cy

Cumulative Total To Date All Phases =	713,998	cy	Estimated Waste at Completion (cy)	2,050,000	% Complete	34.8%
--	----------------	-----------	---	------------------	-------------------	--------------

Geosynthetics Placed

Phase I (complete)	Previous	Placed	Cumulative
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
Phase II (complete)	Previous	Placed	Cumulative
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	0	0	0
Phase IIIA	Previous	Placed	Cumulative
GCL	221,000	0	221,000
Geomembrane	221,000	0	221,000
Geocomposite	221,000	0	221,000
Geotextile	20,000	0	20,000
Phase IIIB	Previous	Placed	Cumulative
GCL	0	0	0
Geomembrane	0	0	0
Geocomposite	0	0	0
Geotextile	0	0	0
Phase IV	Previous	Placed	Cumulative
GCL	0	0	0
Geomembrane	0	0	0
Geocomposite	0	0	0
Geotextile	0	0	0
Phase V	Previous	Placed	Cumulative
GCL	0	0	0
Geomembrane	0	0	0
Geocomposite	0	0	0
Geotextile	0	0	0

Basic Remediation Company

875 West Warm Springs Road
Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389 0	BRC Eastside Common Areas Soils Remediation 0	13-Mar-09	243

DAILY PHOTO LOG

Photo 1



CAMU: Slit trench, NW-1 additional excavation, southwest.

Photo 2



CAMU: Slit trench, NW-3.

Photo 3



CAMU: Phase IIIB,

Photo 4



CAMU: Slit trench, NW-3.