

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	20-Mar-09	250

PROJECT POINTS OF CONTACT

Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Lee Faris	lfaris@landwellco.com	702-567-0400
BRC PROJECT MANAGER	Ranjit Sahu	sahuron@earthlink.net	702-567-0400
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.com	970-260-5686
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolutions.com	720-641-8660

WEATHER CONDITIONS

Conditions	Temp (°F)	Wind	Advt Readings
AM: Sunny/Clear	Low: 53 High: 81	Wind: S 12mph	Precip: 0.00" Humidity: 44%
Calculated Weather Summary: Calm to 12 mph.			

ON-SITE WESTON PERSONNEL

Name	Position	Trade / Work Performed	Y/N
Dick Laubinger	Construction Manager	Construction Management Services.	Y
Dan Brennecke	Project Manager, CM	Construction Management Services.	N
Richard Davis	Project Engineer	Construction Management Services.	Y
Chris White	Assist. Const. Mgr	Construction Management Services.	Y
Wayne Hodgson	Assist. Const. Mgr	Construction Management Services.	Y
Kevin Cooke	Assist. Const. Mgr	Construction Management Services.	Y
Jane Laubinger	Admin Assistant	Construction Management Services.	Y

ON-SITE GEOSYNTEC PERSONNEL

Name	Position	Trade / Work Performed	Y/N
Greg Corcoran	Design Engineer	Oversight	N
Dan Street	QA Manager	Oversight	Y
Jim Cox	QA/QC Supervisor	Oversight	N
Roberta Flynn	Engineer	Oversight	N
Sam Campbell-Nelson	QA/QC Tech	Oversight	Y
Roland Derosier	QA/QC Tech	Oversight	Y
Camron Liddell	QA/QC Tech	Oversight	Y
Victor Heredia	QA/QC Tech	Oversight	Y

ON-SITE SUPPORT PERSONNEL

Name	Position	Trade / Work Performed	Y/N
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N
Becky Diano, Tetra Tech	Air Monitoring Specialist	Air Monitoring	Y
Jerry Fauchaux, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N

OVERSITE PERSONNEL

Name	Position	Trade / Work Performed	Y/N
Mark Eizman, ASW	Inspector	Linear Inspector	Y
Devin Gordon, McGinley	Oversight	For NDEP	Y
Dock Kim, ATC	Field Observation	For AIG	N
Joe Ludlow, ASW	Inspector	Linear Inspector	N
Steve Morrow, ASW	Inspector	Linear Inspector	N
Brian Rakvica	Inspector	NDEP	N
PBS&J, Survey	Surveyors	Survey, NW basin trench remediation.	N

ON-SITE CONTRACTOR PERSONNEL

Name	Company	Trade / Work Performed	Y/N
Erik Geringer	Entact	Project Manager	Y
Jeremy Schlesler	Entact	Acting Project Manager	Y
Josh Carroll	Entact	Asst Project Manager	Y
Michael Carlson	Entact	Engineer	Y
Joe Carilla	Entact	Health & Safety Officer	Y
Timothy Stadt	Entact	Health and Safety Technician	Y
	Entact	48 Equipment Operators & Truck Drivers	Y
Ed Long	Entact	CAMU, Superintendent	Y
Lance Bruce	Entact	Health & Safety Officer	Y
Terry Harper	Entact	CAMU, Superintendent	Y
Pick McIntire	Entact	CSP, Safety	N
Dale Walsh	Converse	CSP, Safety	N
El Blackburn	Entact	Asst Project Manager	Y
	Environmental Specialties, Inc	1 Liner Superintendent	N
	Environmental Specialties, Inc	12 Laborers/ Seamers	N
Carol McIntire	Entact	Health & Safety Officer	Y
Roger Wagner	Entact	Eastside, Superintendent, Night Shift.	Y
	ABC Survey	Eastside/CAMU	N
	Foundation Pile, Inc.	Demobilized.	N

ON-SITE EQUIPMENT

Equipment	Vendor / Tag No.	Work Performed	Y/N
CAT D400E Dump Truck (10)		CAMU	-
JD D400 Dump Trucks (9)		Eastside	-
CAT 324D long stick excavator		Eastside	-
CAT D6R Dozer with disc		Eastside	-
CAT 345 excavators, (5)		Eastside and CAMU	-
CAT 330 Excavator		CAMU	-
Case double pan scrapers.		Eastside, demobilized.	-
CAT D6 LGP Dozer (1)		Eastside	-
Water Trucks (2)		Eastside	-
JD450 Dozer		CAMU	-
CAT 16H Grader		CAMU	-
CAT D-10 Dozer		CAMU	-
Water Trucks (3)		CAMU	-
CAT D-6 Dozer, (3)		CAMU	-
CAT 14H Grader		CAMU	-
Gradall		CAMU	-
JLG		CAMU	-
IR Smooth drum Roller		CAMU, Phase 1	-
Tenent Street Sweeper		Eastside and CAMU	-
Bomag Smooth drum Roller		CAMU, Phase 1	-
Chieftain 1400 Powerscreener		CAMU, screening 1 1/2" minus	-
(1) Crane		Sheet pile driving. Installed, (1)Crane remains.	-

MATERIAL HANDLING / ON-SITE DELIVERY / REMOVAL

Material	Vendor	Today	UOM	Purpose	Inventory Variation
GCL	CEYCO	0	rolls	For CAMU, On site	1288

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title - Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	20-Mar-09	250
Geocomposite	Agru	0 rolls	For CAMU, On site
Geomembrane	Agru	0 rolls	For CAMU, On site

WORK COMPLETED

Observations of Work Executed Today

Eastside Mixing and Drying Activity:

Day Shift:

- Continued final scrape in PUA-6, hauled to SW-2.
- Continued hauling and spreading wet material from SW-7 to HP-3.
- SW-7, mixing with long stick excavator.
- Continued mixing and stockpiling material in SW-2 and HP-3.
- Pushing out wet material onto the dry ponds and HP-3.
- Applied Chemo to roads and stockpiles.
- Farming wet material that has been spread out to dry with the D8 dozer and disc.

Night Shift:

- Continued hauling material from the Beta ditch and SW-2/HP-3 stockpiles.

CAMU Activity:

Day Shift

- Continued excavating east end of Silt trench, NW-1, loading and hauling white/gray and gravel material to Phase II.
- Continued excavating to the east in Silt trench, SW-2, loading and hauling trash, steel and gravel to Phase II.
- Prepared RCP machine area and site for possible rain.
- Continued screening 1" and 6" soils stockpiling in berm along entrance haul rd.
- Hauled and placed 6" minus soils to BM North.
- Phase IIIB continued excavating west slope and grading floor.
- Phase IIIB trench continued excavating east from concrete wall. Haul and placed in Phase II.
- Phase I Sump and Vadose Sampled by MGA. Phase II Sump sampled by MGA, Phase II Vadose found to be dry.

Night Shift:

- Continued placing material in Phase II landfill.

Embankment

- Phase I embankment, complete.
- Phase I estimated cumulative embankment placed: 0 cy
- Phase II embankment, complete.

Sum/Vadose Monitoring: Phase I: LCRS Sump: Devin Gordon, MGA, took a sample elevation and quantity unknown.
Vadose: Devin Gordon, MGA, took a sample elevation and quantity unknown.
Phase II: LCRS Sump: Devin Gordon, MGA, took a sample elevation and quantity unknown.
Vadose: Devin Gordon, MGA, found to be dry.

Inspections: CAMU: NW-1, continued east, encountering white/gray with gravel material.
SW-2, continued east, encountering trash, steel and gravel material.
Phase IIIB, trench excavation, east from concrete wall. White/gray soils and concrete, mixed.

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds)

Phase I

Previous Daily Cumulative =	291,200	cy
Operations layer placed (completed) for liner certification. = 21,662	0	cy
Daily Day shift waste placed today: Phase IV,V scape & Phase IIIB trench excavation, 0 loads @ 20 cy/load (0 trucks) =	0	cy
Daily Night shift placed today: 0 loads @ 18cy/load (0 trucks) =	0	cy
To Date Phase I estimated cumulative waste placed =	291,200	cy

Phase II

Previous Daily Cumulative =	438,512	cy
Operations layer placed (completed) for liner certification. = 37,188	0	cy
Daily Day shift waste placed today: NW Basin/Phase IIIB trench (35) loads @ 18 cy/load (2) trucks =	630	cy
Daily Day shift waste placed today: Silt Trenches, (115) loads @ 18cy/load (5) trucks =	2,070	cy
Daily Night shift placed today: (227) loads @ 18cy/load (19) trucks =	4,086	cy
To Date Phase II estimated cumulative waste placed =	445,298	cy

Phase IIIA

Previous Daily Cumulative =	21,492	cy
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks =	0	cy
Operations layer staged in Phase IIIA for day placement (ongoing) for liner certification: (0) loads @ 18 cy/load (0) trucks =	0	cy
Daily Day shift waste placed today: (0) loads @ 18 cy/load (0) trucks =	0	cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =	0	cy
To Date Phase IIIA estimated cumulative waste placed =	21,492	cy

Cumulative Total To Date All Phases =	757,990	cy	Estimated Waste at Completion (cy)	2,050,000	% Complete	37.0%
--	----------------	-----------	---	------------------	-------------------	--------------

Geosynthetics Placed

Phase I (complete)	Previous	Placed	Cumulative
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
Phase II (complete)	Previous	Placed	Cumulative
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	0	0	0
Phase IIIA	Previous	Placed	Cumulative
GCL	221,000	0	221,000
Geomembrane	221,000	0	221,000
Geocomposite	221,000	0	221,000
Geotextile	20,000	0	20,000
Phase IIIB	Previous	Placed	Cumulative
GCL	0	0	0
Geomembrane	0	0	0
Geocomposite	0	0	0
Geotextile	0	0	0
Phase IV	Previous	Placed	Cumulative
GCL	0	0	0
Geomembrane	0	0	0
Geocomposite	0	0	0
Geotextile	0	0	0
Phase V	Previous	Placed	Cumulative
GCL	0	0	0
Geomembrane	0	0	0
Geocomposite	0	0	0
Geotextile	0	0	0

Basic Remediation Company

875 West Warm Springs Road
Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389 0	BRC Eastside Common Areas Soils Remediation 0	20-Mar-09	250

DAILY PHOTO LOG

Photo 1



CAMU: RCP, Oval pipe termination at NE Equalization Basin.

Photo 2



CAMU: Phase IIIB.

Photo 3



CAMU: Phase II.

Photo 4



Eastside: SW-7 wet material spread in HP-3 for drying.