



DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title - Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	29-Mar-09	259

PROJECT POINTS OF CONTACT

Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Lee Harris	lharris@landwellco.com	702-567-0400
BRC PROJECT MANAGER	Ranjit Sahu	sahuron@earthlink.net	702-567-0400
CONSTR. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.com	970-260-5586
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolutions.com	720-641-8660

WEATHER CONDITIONS

Condition	Temp (F)	Wind	Advis. Readings
All Sunny/Clear	Low 50 High 82	20mph	Humidity 40%

Observed Weather Extremes

Wind gusts to 25 - 30 mph.

ON-SITE WESTON PERSONNEL

Name	Position	Trade - Work Performed	Y/N
Dick Laubinger	Construction Manager	Construction Management Services	N
Dan Brennecke	Project Manager, CM	Construction Management Services	N
Richard Davis	Project Engineer	Construction Management Services	N
Chris White	Assist. Const. Mgr	Construction Management Services, Well access.	Y
Wayne Hodgson	Assist. Const. Mgr	Construction Management Services	Y
Kevin Cooke	Assist. Const. Mgr	Construction Management Services	Y
June Laubinger	Admin Assistant	Construction Management Services	N

ON-SITE GEOSYNTEC PERSONNEL

Name	Position	Trade - Work Performed	Y/N
Greg Corcoran	Design Engineer	Oversight	N
Dan Street	QA Manager	Oversight	N
Jim Cox	QA/QC Supervisor	Oversight	N
Rebecca Flynn	Engineer	Oversight	N
Sam Campbell-Nelson	QA/QC Tech	Oversight	N
Roland Derocier	QA/QC Tech	Oversight	N
Canon Liddell	QA/QC Tech	Oversight	Y
Victor Heredia	QA/QC Tech	Oversight	Y

ON-SITE SUPPORT PERSONNEL

Name	Position	Trade - Work Performed	Y/N
Doug Horlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N
Becky Diano, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N
Jerry Fauchaux, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N

OVERSITE PERSONNEL

Name	Position	Trade - Work Performed	Y/N
Mark Ezman, ASW	Inspector	Linear Inspector	N
Devlin Gordon, McKinley	Oversight	For NDEP	N
Dock Kim, ATC	Field Observation	For AIG	N
Joe Ludlow, ASW	Inspector	Linear Inspector	N
Steve Morrow, ASW	Inspector	Linear Inspector	N
Brian Rakvica	Inspector	NDEP	N
PBS&J, Survey	Surveyors	Survey	N

ON-SITE CONTRACTOR PERSONNEL

Name	Company	Trade - Work Performed	Y/N
Enik Geringer	Entact	Project Manager	N
Jeremy Schissler	Entact	Acting Project Manager	N
Josh Carroll	Entact	Asst Project Manager	N
Michael Carlson	Entact	Engineer	Y
Joe Cutler	Entact	Health & Safety Officer	Y
Timothy Stadt	Entact	Health and Safety Technician	Y
Ed Long	Entact	4th Equipment Operators & Truck Drivers	Y
Lance Bruce	Entact	CAMU, Superintendent	N
Terry Harper	Entact	Health & Safety Officer	Y
Rick McIntire	Entact	CAMU, Superintendent	Y
Dale Walsh	Converse	CSP, Safety	N
Ed Blackburn	Converse	CSP, Safety	N
Carol McInnis	Entact	Asst Project Manager	Y
Roger Wagner	Entact	1 Liner Superintendent	N
ABC Survey	Environmental Specialties, Inc	12 Laborers/Scanners	N
Foundation Pile, Inc.	Environmental Specialties, Inc	Health & Safety Officer	N
		Eastside, Superintendent, Night Shift.	Y
		Eastside/CAMU	Y
		Demobilized.	N

ON-SITE EQUIPMENT

Equipment	Vendor - Tag No.	Work Performed	Y/N
CAT D400E Dump Truck (10)		CAMU	Y
JD D400 Dump Trucks (9)		Eastside	Y
CAT 324D long stick excavator		Eastside	Y
CAT D6R Dozer with disc		Eastside	Y
CAT 345 excavators, (5)		Eastside and CAMU	Y
CAT 330 Excavator		CAMU	Y
Caterpillar double pan scrapers.		Eastside, demobilized.	Y
CAT D6 LGP Dozer (1)		Eastside	Y
Water Trucks (2)		Eastside	Y
JD450 Dozer		CAMU	Y
CAT 16H Grader		CAMU	Y
CAT D-10 Dozer		CAMU	Y
Water Trucks (3)		CAMU	Y
CAT D-6 Dozer, (3)		CAMU	Y
CAT 14H Grader		CAMU	Y
Onestall		CAMU	Y
JLG		CAMU	Y
IR Smooth drum Roller		CAMU, Phase 1	Y
Tenmet Street Sweeper		Eastside and CAMU	Y
Bomag Smooth drum Roller		CAMU, Phase 1	Y
Chertan 1400 Powerscreeener		CAMU, screening 1" & 6" minus	Y
(1) Crane		Sheet pile driving. Installed, (1)Crane remains.	Y

MATERIAL HANDLING (ON-SITE DELIVERY / REMOVAL)

Material	Vendor	Today	UOM	Purpose	Inventory Verification
GCL	CETCO	0	rolls	For CAMU, On site	1327

DAILY PRODUCTION & QUALITY CONTROL REPORT					
Project No./Contract No.		Project Title / Location		Day of Report	Report No.
6389		BRC Eastside Common Areas Soils Remediation		29-Mar-09	259
Geocomposite	Agu	0	rolls	For CAMU, On site	2373
Geomembrane	Agu	0	rolls	For CAMU, On site	514

WORK COMPLETED
(Insert activity, quantity, and location of work completed)
Eastside Mixing and Drying Activity:
Day Shift:
 - No Activity.
Night Shift:
 - Hauled and placed material from the Beta ditch and SW-2/HP-3 to Phase II.
 - Work shut down due to high winds at approximately 8 PM. Water trucks continued work for another hour.
CAMU Activity:
Day Shift:
 - GCS on site installed a Well, west of Phase I Sump and Vadose.
 - Phase I LCRS measured. Phase I Vadose measured. Phase II LCRS measured.
Night Shift:
 - Placed waste in Phase II.
 - Work shut down due to high winds at approximately 8 PM. Water trucks continued work for another hour.
Embankment
 - Phase I embankment, complete.
 - Phase 1 estimated cumulative embankment placed: 0 cy
 - Phase II embankment, complete.
Sump/Vadose Monitoring: Phase I: LCRS Sump: Measurement taken: 6AM. (1.50). 6PM. (N/A). Water Pumped: N/A.
 Vadose: Measurement taken: 8AM. (0.70). 6PM. (N/A). Water Pumped: N/A.
 Phase II: LCRS Sump: Measurement taken: 8AM. (2.80). 6PM. (N/A). Water Pumped: N/A.
 Vadose: N/A.
Inspections: CAMU: Weston monitored, Sump access, measuring

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds)

Phase I		
Previous Daily Cumulative =	291,200	cy
Operations layer placed (completed) for liner certification. = 21,662	0	cy
Daily Day shift waste placed today: Phase IV,V scape & Phase IIIB trench excavation. 0 loads @ 20 cy/load (0 trucks) =	0	cy
Daily Night shift placed today: 0 loads @ 18cy/load (0 trucks) =	0	cy
To Date Phase I estimated cumulative waste placed =	291,200	cy
Phase II		
Previous Daily Cumulative =	474,620	cy
Operations layer placed (completed) for liner certification. = 37,188		cy
Daily Day shift waste placed today: NW Basin/Phase IIIB trench (0) loads @ 18 cy/load (0) trucks =		cy
Daily Day shift waste placed today: Silt Trenches, (0) loads @ 18cy/load (0) trucks =		cy
Daily Night shift placed today: (16) loads @ 18cy/load (16) trucks =	288	cy
To Date Phase II estimated cumulative waste placed =	484,524	cy
Phase IIIA		
Previous Daily Cumulative =	21,492	cy
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks =		cy
Operations layer placed in Phase IIIA for day placement (ongoing) for liner certification: (0) loads @ 18 cy/load (0) trucks =		cy
Daily Day shift waste placed today: (0) loads @ 18 cy/load (0) trucks =	0	cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =		cy
To Date Phase IIIA estimated cumulative waste placed =	21,492	cy

Cumulative Total To Date All Phases =	787,216	cy	Estimated Waste at Completion (cy)	2,050,000	% Complete	38.9%
--	----------------	-----------	---	------------------	-------------------	--------------

Geosynthetics Placed

Phase I (complete)	Previous	Placed	Cumulative
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
Phase II (complete)			
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	0	0	0
Phase IIIA			
GCL	221,000	0	221,000
Geomembrane	221,000	0	221,000
Geocomposite	221,000	0	221,000
Geotextile	20,000	0	20,000
Phase IIIB			
GCL	0	0	0
Geomembrane	0	0	0
Geocomposite	0	0	0
Geotextile	0	0	0
Phase IV			
GCL	0	0	0
Geomembrane	0	0	0
Geocomposite	0	0	0
Geotextile	0	0	0
Phase V			
GCL	0	0	0
Geomembrane	0	0	0
Geocomposite	0	0	0
Geotextile	0	0	0

Basic Remediation Company

875 West Warm Springs Road
Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389 0	BRC Eastside Common Areas Soils Remediation 0	29-Mar-09	259

DAILY PHOTO LOG

Photo 1

3.5-Inch Width or 2.63-Inch Height

No pictures, Night Shift.

Photo 2

3.5-Inch Width or 2.63-Inch Height

Photo 3

3.5-Inch Width or 2.63-Inch Height

Photo 4

3.5-Inch Width or 2.63-Inch Height