

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	28-Jun-09	349

Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Lee Farris	lfarris@landwellco.com	702-567-0400
BRC PROJECT MANAGER	Ranjati Sahu	sahuron@earthlink.net	702-567-0400
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.com	970-260-5886
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolution.com	720-641-5666

Conditions				Temp (°F)	Wind	Add'l Readings	
AM	Cloudy	PM	Cloudy	Low 80		Precip. (in/hr)	0
				High 106	SW 10 mph	Humidity (%)	0
Additional Weather Comments							

[illegible]

Name	Position	Trade / Work Performed	Y/N
Greg Corcoran	Design Engineer	Oversight	N
Dan Street	QA Manager	Oversight	N
Jim Cox	QA/QC Supervisor	Oversight	N
Rebecca Flynn	Engineer	Oversight	N
Stuart Irwin	QA/QC Tech	Oversight	Y
Roland Derosier	QA/QC Tech	Oversight	N
Camron Liddell	QA/QC Tech	Oversight	N
Victor Heredia	QA/QC Tech	Oversight	N
Vedhasa Lathrop	QA/QC Tech	Oversight	N

[illegible]

Name	Position	Trade / Work Performed	Y/N
Bob Meyer, ASW	Inspector	Linear Inspector,	N
Devin Gordon, MGA	Oversight	For NDEP	N
Dock Kim, ATC	Field Observation	For AIG	N
Brian Rakiva	Inspector	NDEP	N
Steve Morrow, ASW	Inspector	Linear Inspector	N
PBS&I Survey	Surveyors	Survey	N

Name	Company	Trade / Work Performed	Y/N
------	---------	------------------------	-----

Jerry Schissler	Contact	Acting Project Manager	N
Josh Carrol	Contact	Asst Project Manager	N
Michael Carlson	Contact	Engineer	N
Joe Cullila, Day	Contact	Health & Safety Officer	Y
Timothy Stadt, Day	Contact	Health and Safety Officer	Y
Roger Wagner, Night	Contact	Eastside, Superintendent	Y
Russell Karnes	Contact	CAMU, Superintendent, Additional tasks, Western Hook.	Y
Lance Bruce, Nights	Contact	Health & Safety Officer	Y
Terry Harper, Night	Contact	CAMU, Superintendent	Y
Rick Motrine	Contact	CSP, Health & Safety	N
John Frazier, Nights	Contact	Health & Safety Officer	Y
Eli Blackburn	Contact	Asst Project Manager	N
Scott Zattau, Day	Contact	Health & Safety Technician	N
Jose Martinez, Night	Contact	Health & Safety Technician	N
Dawn Breedlove, Night	Contact	Health & Safety Technician	Y
Environmental Specialties, Inc.		Liner Crew, (1) Supt, 9 Laborers/ Seamers	N
ABC Survey		Eastside/CAMU,	N

[illegible]

Material	Vendor	Today	UOM	Purpose	Delivery Verification		
					to date	Oly	Spec
GCL	CETCO	0	rolls	For CAMU, On site		2002	
Geocomposite	Agru	0	rolls	For CAMU, On site		2442	
Geomembrane	Agru	0	rolls	For CAMU, On site		558	

DAILY PRODUCTION & QUALITY CONTROL REPORT			
Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	28-Jun-09	349

Description of Work Executed Today

Eastside Mixing and Drying Activity:

Day Shift:

-No activities

Night Shift:

- Hauled material from the Beta Ditch stockpile.

CAMU Activity:

Day Shift

- No activities

Night Shift

- Continued waste placement in Phase II and Phase IIIA

Embankment

- Phase 1 embankment, complete.

- Phase 1 estimated cumulative embankment placed:

- Phase II embankment , complete.

Sump/Vadose Monitoring Phase 1: LCRS Sump: Measurement taken: (NA) Water Pumped: (N/A).
Vadose: Measurement taken: (NA) Water Pumped: (N/A).

Phase II: LCRS Sump: Measurement taken: (NA) Water Pumped: (NA)
Vadose: Measurement taken: (NA) Water pumped: (N/A).

Phase IIIB: LCRS Sump: Measurement taken: (NA) Water Pumped: (N/A)
Vadose: Measurement taken: (NA) Water Pumped: (N/A)

Inspections: CAMU: Weston monitored sump access.

Eastside: Inspected perimeter fence.

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds)

Phase I

Previous Daily Cumulative = 291,200 cy
Operations layer placed (completed) for liner certification. = 21,662 0 cy
Daily Day shift waste placed today: Phase IV,V scape & Phase IIIB trench excavation. 0 loads @ 20 cy/load (0 trucks) = 0 cy
Daily Night shift placed today: 0 loads @ 18cy/load (0 trucks) = 0 cy
To Date Phase I estimated cumulative waste placed = 291,200 cy

Phase II

Previous Daily Cumulative = 781,680 cy
Operations layer placed (completed) for liner certification. = 37,188 cy

Daily Day shift waste placed today: Mohawk Drive (0) loads @ 18 cy/load (0) trucks = cy
Daily Day shift waste placed today: Silt Trenches, (0) loads @ 18cy/load (0) trucks = cy
Daily Night shift placed today: (0) loads @ 18cy/load (0) trucks = cy
To Date Phase II estimated cumulative waste placed = 781,680 cy

Phase IIIA

Previous Daily Cumulative = 209,952 cy
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks = cy

Operations layer placed (completed for liner certification = 21,276)
Daily Day shift waste placed today: From Phase IIIB. (0) loads @ 18 cy/load (0) trucks = cy
Daily Night shift waste placed today: (343) loads @ 18cy/load (19) trucks = 6,174 cy
To Date Phase IIIA estimated cumulative waste placed = 216,126 cy

Phase IIIB

Previous Daily Cumulative = 40,248 cy

Operations layer placed (completed) for liner certification. = 21,978 cy
Daily Day shift waste placed today: From ?? (0) loads @ 18 cy/load (0) trucks = cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks = cy
To Date Phase IIIB estimated cumulative waste placed = 40,248 cy

	Estimated Waste at Completion (cy)	% Complete
Cumulative Total To Date All Phases =	1,329,254 cy	64.8%

Geosynthetics Placed

	Previous	Placed	Cumulative Placed
Phase I (complete)			
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
Phase II (complete)			
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	0	0	0
Phase IIIA			
GCL	221,000	0	221,000
Geomembrane	221,000	0	221,000
Geocomposite	221,000	0	221,000
Geotextile	20,000	0	20,000
Phase IIIB			
GCL	340,535	0	340,535
Geomembrane	340,535	0	340,535
Geocomposite	340,535	0	340,535
Geotextile	50,000	0	50,000
Phase IV			
GCL	197,000	0	197,000
Geomembrane	197,000	0	197,000
Geocomposite	0	0	0
Geotextile	0	0	0
Phase V			
GCL	0	0	0

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	28-Jun-09	349

Geomembrane	0	0	0
Geocomposite	0	0	0
Geotextile	0	0	0

BMI North

GCL	1,111,468	0	1,111,468
Geomembrane	1,111,468	0	1,111,468
Geocomposite	1,111,468	0	1,111,468

BMI South

GCL	177,000	0	177,000
Geomembrane	177,000	0	177,000
Geocomposite	177,000	0	177,000

Debris Storage Area (complete)

Geomembrane	12,000	0	12,000
-------------	--------	---	--------

CAMU Cover

GCL	0	0	0
Geomembrane	0	0	0
Geocomposite	0	0	0

		Total Geosynthetics for CAMU Basic Scope (\$)	% Complete of Basic Scope	Total Geosynthetics for CAMU Basic Scope +Option Scope	% Complete of Basic Scope + Option Scope
Geosynthetic System Cumulative Total To Date All CAMU Phases +	2,852,843	4,151,232	68.7%	6,534,075	43.7%

HEALTH & SAFETY

HEALTH & SAFETY	
<i>Description of Health & Safety Actions Taken Today / Safety Inspections Conducted</i>	

Safety Topic:

Eastside Day: No activities.

CAMU Day: No activities

Night shift CAMU & Eastside: Discussed teamwork and communication.

CONSTRUCTION QUALITY ASSURANCE & QUALITY CONTROL

CONSTRUCTION QUALITY / ASSURANCE & QUALITY CONTROL	
Description of Quality Control Actions Taken Today / Quality Inspections Conducted	
<p>1. Inspected the foundation and framing of the building, ensuring all structural elements are in place and properly aligned.</p> <p>2. Verified the placement and compaction of the concrete for the foundation and walls.</p> <p>3. Checked the installation of the roof trusses and rafters, ensuring they are spaced and secured according to the design specifications.</p> <p>4. Inspected the exterior wall sheathing and insulation, ensuring proper installation and coverage.</p> <p>5. Reviewed the progress of the interior wall framing and ceiling joists.</p> <p>6. Conducted a safety inspection of the construction site, identifying and addressing any potential hazards.</p> <p>7. Met with the construction team to discuss the day's progress and plan for the next day's work.</p> <p>8. Documented the inspection findings and any corrective actions required.</p>	

Daily CQA Summary.

Monitored waste placement of east side material into the CAMU in Phases II and IIIA.

ISSUES AND/OR ITEMS OF DISCUSSION

Discussion of Issues / Concerns / Conversations / Topics

SITE VISITORS

[illegible]

Report Prepared By / Title

Date Prepared

Signature _____

Chris White, Assistant Construction Manager

29-Jun-09

Weather Table

Sunny/Clear	☀
Sunny / Party Cloudy	☀☁
Cloudy / Partly Sunny	☁☀
Cloudy	☁
Overcast	☁☁☁
Light Rain	☔
Rain	☔☔☔
Thunderstorms	⚡
Snow	❄

Basic Remediation Company

875 West Warm Springs Road
Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389 0	BRC Eastside Common Areas Soils Remediation 0	28-Jun-09	349

DAILY PHOTO LOG

Photo 1



CAMU: Grading on the floor of Phase V.

Photo 2



CAMU: 200,000cy stockpile

Photo 3



East side: Screening 1" minus material.

Photo 4



East side: SW-7 loadout.