

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	02-Jul-09	353

Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Lee Farris	lfarris@landwellco.com	702-567-0400
BRC PROJECT MANAGER	Ranjati Sahu	sahuranj@earthlink.net	702-567-0400
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.com	970-260-5886
Construction Manager	Richard L Aubinor	Richard.L.aubinor@westonsolution.com	770-641-8660

Conditions				Temp (°F)	Wind	Add'l Readings	
AM	Light Rain	PM	Cloudy	Low 82		Precip. (in/dy.)	0
				High 95	NE 7 mph	Humidity (%)	0
Additional Weather Comments							

[illegible]

Name	Position	Trade / Work Performed	Y/N
Greg Corcoran	Design Engineer	Oversight	N
Dan Street	QA Manager	Oversight	N
Jim Cox	QA/QC Supervisor	Oversight	Y
Rebecca Pynn	Engineer	Oversight	N
Stuart Irwin	QA/QC Tech	Oversight	Y
Roland Derosier	QA/QC Tech	Oversight	Y
Camron Liddell	QA/QC Tech	Oversight	Y
Victor Heredia	QA/QC Tech	Oversight	Y
Keith Schratte	QA/QC Tech	Oversight	Y

Name	Position	Trade / Work Performed	Y/N
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring	Y
Bucky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring.	Y
Jill Dale, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N

Name	Position	Trade / Work Performed	Y/N
Bob Meyer, ASW	Inspector	Liner Inspector,	Y
Devin Gordon, MGA	Oversight	For NDEP	Y
Dock Kim, ATC	Field Observation	For AIG	Y
Brian Rakiva	Inspector	NDEP	N
Steve Morrow, ASW	Inspector	Liner Inspector	N
PBS&J, Survey	Surveyors	Survey	N

Name	Company	Trade / Work Performed	Y/N
Erik Gehringer	Contact	Project Manager	Y
Jeremy Schissler	Contact	Acting Project Manager	N
Josh Carroll	Contact	Asst Project Manager	Y
Michael Carlson	Contact	Engineer	Y
Joe Curllie Day	Contact	Health & Safety Officer	Y
Timothy Stald, Day	Contact	Health and Safety Officer	Y
Roger Wagner, Night	Contact	Eastside, Superintendent	Y
Russell Karnes	Contact	CAMU, Superintendent, Additional tasks, Western Hook.	Y
Lance Bruce, Nights	Contact	Health & Safety Officer	Y
Tony Harper, Night	Contact	CAMU, Superintendent	Y
Rick McInire	Contact	CSP, Health & Safety	N
John Frazier ,Nights	Contact	Health & Safety Officer	Y
Eli Blackburn	Contact	Asst Project Manager	Y
Scott Zattau, Day	Contact	Health & Safety Technician	Y
Jose Martinez, Night	Contact	Health & Safety Technician	Y
Dawn Breedlove, Night	Contact	Health & Safety Technician	Y
	Environmental Specialties, Inc.	Liner Crew (1) Supt, 9 Laborens/ Seamers	Y
	ABC Survey	Eastside/CAMU,	N

[illegible]

Material	Vendor	Today	UOM	Purpose	Delivery Verification		
					to date	Qty	Spec
GCL	CETCO	65	rolls	For CAMU, On site		2261	
Geocomposite	Agru	0	rolls	For CAMU, On site			
Geomembrane	Agru	0	rolls	For CAMU, On site		558	

Eastside Mixing and Drying Activity:

Dry Shift:

- SW-7 pond, continued loading out wet material, hauling and spreading to dry at HP-5.
- PUG-6 pond, excavated and stockpiled material.
- Beta ditch, continue power screening 1' & 6" minus soils.
- PUG-8 & 5 ponds, excavated and hauled to Beta ditch stockpile.
- Continued excavating material from PUG-8 and PUG-7. Material was hauled to the Beta ditch stockpile.
- Discarded/pushed up dried material from SW-7 and SC-1 ponds into stockpiles for loadout.

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	02-Jul-09	353

- Western hook, safety orientation given, trackout rock delivered and graded on exit road to street. - Western hook, began loadout of stockpiles and transported by OTR trucks to CAMU, Phase II. - SW-12, pH: 6
- Night Shift: - Hauled material from the Beta ditch stockpile and N. Beta Ditch operations layer stockpile..
CAMU Activity:
- Day Shift - SE-2, Silt trench, continued loading out waste and hauling to Phase II for placement. - Phase II, dozer and roller placing silt trench waste. - Phase V, continued grading the cell floor. - Phase V, removed brick and debris from North Slope, 3 ft beyond liner. - Phase IV, backfilling anchor trench. - Phase IV, ESI continued installing geocomposite liner. - Hargis Associates, developed previously installed well Phase V, south.
- Night Shift: - Continued waste placement in Phase II and Phase IIIA - Continued placing operations layer 1" minus in Phase IV.
Embankment - Phase 1 embankment, complete. - Phase 1 estimated cumulative embankment placed: - Phase II embankment , complete.
Sump/Vadose Monitoring: Phase I: LCRS Sump: Measurement taken: (NA) Water Pumped : (N/A). Vadose: Measurement taken: (NA) Water Pumped: (N/A). Phase II: LCRS Sump: Measurement taken: (NA) Water Pumped: (NA) Vadose: Measurement taken: (NA) Water pumped: (N/A). Phase IIIB: LCRS Sump: Measurement taken: (NA) Water Pumped: (N/A) Vadose: Measurement taken: (NA) Water Pumped: (N/A)

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds)

Phase I		
Previous Daily Cumulative =	291,200	cy
Operations layer placed (completed) for liner certification. = 21,662	0	cy
Daily Day shift waste placed today: Phase IV,V scape & Phase IIIB trench excavation. 0 loads @ 20 cy/load (0 trucks) =	0	cy
Daily Night shift placed today: 0 loads @ 18cy/load (0 trucks) =	0	cy
To Date Phase I estimated cumulative waste placed =	291,200	cy
Phase II		
Previous Daily Cumulative =	789,384	cy
Operations layer placed (completed) for liner certification. = 37,188		cy
Daily Day shift waste placed today: Western Hook (83) loads @ 18 cy/load (10) trucks =	1,494	cy
Daily Day shift waste placed today: Silt Trenches, (46) loads @ 18cy/load (2) trucks =	826	cy
Daily Night shift placed today: (43) loads @ 18cy/load (9) trucks =	774	cy
To Date Phase II estimated cumulative waste placed =	792,478	cy
Phase IIIA		
Previous Daily Cumulative =	217,188	cy
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks =		cy
Operations layer placed (completed for liner certification = 21,276)		cy
Daily Day shift waste placed today: From Phase IIIB. (0) loads @ 18 cy/load (0) trucks =		cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =		cy
To Date Phase IIIA estimated cumulative waste placed =	217,188	cy
Phase IIIB		
Previous Daily Cumulative =	41,670	cy
Operations layer placed (completed) for liner certification. = 21,978		cy
Daily Day shift waste placed today: From ??, (0) loads @ 18 cy/load (0) trucks =		cy
Daily Night shift waste placed today: (68) loads @ 18cy/load (7) trucks =	1,224	cy
To Date Phase IIIB estimated cumulative waste placed =	42,894	cy
Phase IV		
Previous Daily Cumulative =	2,016	cy
Operations layer placed directly in Phase IV today: (104) loads @ 18 cy/load (10) trucks =	1,872	cy
Daily Day shift waste placed today: From ??, (0) loads @ 18 cy/load (0) trucks =		cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =		cy
To Date Phase IV estimated cumulative waste placed =	3,888	cy
Phase V		
Previous Daily Cumulative =		cy
Operations layer placed (completed) for liner certification. = ?		cy
Daily Day shift waste placed today: From ??, (0) loads @ 18 cy/load (0) trucks =		cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =		cy
To Date Phase V estimated cumulative waste placed =	0	cy

	Estimated Waste at Completion (cy)	% Complete
Cumulative Total To Date All Phases =	1,347,648	65.7%

Geosynthetics Placed

	Previous	Placed	Cumulative Placed
Phase I (complete)			
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
Phase II (complete)			
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	0	0	0
Phase IIIA			
GCL	221,000	0	221,000
Geomembrane	221,000	0	221,000
Geocomposite	221,000	0	221,000
Geotextile	20,000	0	20,000
Phase IIIB			
GCL	340,535	0	340,535
Geomembrane	340,535	0	340,535
Geocomposite	340,535	0	340,535
Geotextile	50,000	0	50,000
Phase IV			
GCL	246,000	45,000	291,000
Geomembrane	246,000	45,000	291,000
Geocomposite	100,000	80,000	180,000
Geotextile	0	0	0
Phase V			
GCL	0	0	0
Geomembrane	0	0	0
Geocomposite	0	0	0
Geotextile	0	0	0

Basic Remediation Company

875 West Warm Springs Road
Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389 0	BRC Eastside Common Areas Soils Remediation 0	02-Jul-09	353

DAILY PHOTO LOG

Photo 1



CAMU: Phase IV, operations layer.

Photo 2



CAMU: Phase IV, operations layer.

Photo 3



CAMU: Phase V, North Slope Additional three foot removed of brick and debris.

Photo 4



CAMU: Phase IV Liner installation.