

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	05-Jul-09	355

Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Lee Farris	lfarris@landwellco.com	702-567-0400
BRC PROJECT MANAGER	Ranjait Sahu	sahuron@earthlink.net	702-567-0400
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.com	970-260-8586
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolution.com	720-641-5866

Conditions				Temp (°F)		Wind		Add'l Readings	
AM	Sunny/Clear	PM	Cloudy / Partly Sunny	Low	75			Precip. (in/hr)	0
				High	105	SW	10 mph	Humidity (%)	0
Additional Weather Comments									
Night Shift.									

[illegible]

Name	Position	Trade / Work Performed	Y/N
Greg Corcoran	Design Engineer	Oversight	N
Dan Street	QA Manager	Oversight	N
Jim Cox	QA/QC Supervisor	Oversight	N
Rebecca Pynn	Engineer	Oversight	N
Stuart Irwin	QA/QC Tech	Oversight	N
Roland Derosier		Oversight	N
Camron Liddell	QA/QC Tech	Oversight	N
Victor Heredia	QA/QC Tech	Oversight	Y
Keith Schratte	QA/QC Tech	Oversight	N

[illegible]

Name	Position	Trade / Work Performed	Y/N
Bob Meyer, ASW	Inspector	Liner Inspector,	N
Devin Gordon, MGA	Oversight	For NDEP	N
Deek Kim, ATC	Field Observation	For AIG	N
Brian Rakusa	Inspector	NDEP	N
Steve Morrow, ASW	Inspector	Liner Inspector	N
PBS&J, Survey	Surveyors	Survey	N

[illegible][illegible]

Material	Vendor	Today	UOM	Purpose	Delivery Verification		
					to date	Qty	Spec
GCL	CETCO	0	rolls	For CAMU, On site		2271	
Geomcomposite	Agru	0	rolls	For CAMU, On site		2442	
Geomembrane	Agru	0	rolls	For CAMU, On site		558	

Eastside Mixing and Drying Activity:

Day Shift:

- No Activity.

Night Shift:

- Hauled material from Beta ditch stockpile and HP-3 stockpile.

DAILY PRODUCTION & QUALITY CONTROL REPORT			
Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	05-Jul-09	355
CAMU Activity:			
- Day Shift			
- No Activity.			
- Night Shift			
- Continued placing material in Phase IIIB.			
- Started placing 6" minus operations layer material in Phase IV.			
Embankment			
- Phase I embankment, complete.			
- Phase I estimated cumulative embankment placed:			
- Phase II embankment, complete.			
Sump/Vadose Monitoring: Phase I: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A).			
Vadose: Measurement taken: (N/A) Water Pumped: (N/A).			
Phase II: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A).			
Vadose: Measurement taken: (N/A) Water pumped: (N/A).			
Phase IIIB: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A)			
Vadose: Measurement taken: (N/A) Water Pumped: (N/A)			
Inspections: CAMU: Weston monitored sump access. N/A.			
Eastside: Inspected perimeter fence. N/A.			

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds)

Phase I	
Previous Daily Cumulative =	291,200 cy
Operations layer placed (completed) for liner certification. = 21,662	0 cy
Daily Day shift waste placed today: Phase IV,V scape & Phase IIIB trench excavation. 0 loads @ 20 cy/load (0 trucks) =	0 cy
Daily Night shift placed today: 0 loads @ 18cy/load (0 trucks) =	0 cy
To Date Phase I estimated cumulative waste placed =	291,200 cy
Phase II	
Previous Daily Cumulative =	795,466 cy
Operations layer placed (completed) for liner certification. = 37,188	cy
Daily Day shift waste placed today: Western Hook (92) loads @ 18 cy/load (10) trucks =	cy
Daily Day shift waste placed today: Slit Trenches, (74) loads @ 18cy/load (4) trucks =	cy
Daily Night shift placed today: (0) loads @ 18cy/load (0) trucks =	cy
To Date Phase II estimated cumulative waste placed =	795,466 cy
Phase IIIA	
Previous Daily Cumulative =	217,188 cy
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks =	cy
Operations layer placed (completed for liner certification = 21,276)	cy
Daily Day shift waste placed today: From Phase IIIB. (0) loads @ 18 cy/load (0) trucks =	cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =	cy
To Date Phase IIIA estimated cumulative waste placed =	217,188 cy
Phase IIIB	
Previous Daily Cumulative =	42,894 cy
Operations layer placed (completed) for liner certification. = 21,978	cy
Daily Day shift waste placed today: From ?? (0) loads @ 18 cy/load (0) trucks =	cy
Daily Night shift waste placed today: (131) loads @ 18cy/load (8) trucks =	2,358 cy
To Date Phase IIIB estimated cumulative waste placed =	45,252 cy
Phase IV	
Previous Daily Cumulative =	3,888 cy
Operations layer placed directly in Phase IV today: (0) loads @ 18 cy/load (0) trucks =	cy
Daily Day shift waste placed today: From ?? (0) loads @ 18 cy/load (0) trucks =	cy
Daily Night shift waste placed today: (143) loads @ 18cy/load (11) trucks =	2,574 cy
To Date Phase IV estimated cumulative waste placed =	6,462 cy
Phase V	
Previous Daily Cumulative =	cy
Operations layer placed (completed) for liner certification. = ?	cy
Daily Day shift waste placed today: From ?? (0) loads @ 18 cy/load (0) trucks =	cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =	cy
To Date Phase V estimated cumulative waste placed =	0 cy

Cumulative Total To Date All Phases =		1,355,568 cy	Estimated Waste at Completion (cy)	% Complete
			2,050,000	66.1%

Geosynthetics Placed

	Previous	Placed	Cumulative Placed
Phase I (complete)			
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
Phase II (complete)			
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	0	0	0
Phase IIIA			
GCL	221,000	0	221,000
Geomembrane	221,000	0	221,000
Geocomposite	221,000	0	221,000
Geotextile	20,000	0	20,000
Phase IIIB			
GCL	340,535	0	340,535
Geomembrane	340,535	0	340,535
Geocomposite	340,535	0	340,535
Geotextile	50,000	0	50,000
Phase IV			
GCL	326,000	0	326,000
Geomembrane	326,000	0	326,000
Geocomposite	250,000	0	250,000
Geotextile	0	0	0
Phase V			
GCL	0	0	0
Geomembrane	0	0	0
Geocomposite	0	0	0
Geotextile	0	0	0

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389 0	BRC Eastside Common Areas Soils Remediation 0	05-Jul-09	355

DAILY PHOTO LOG

Photo 1

3.5-Inch Width or 2.63-Inch Height

No Pictures, Night Shift.

Photo 2

3.5-Inch Width or 2.63-Inch Height

Photo 3

3.5-Inch Width or 2.63-Inch Height

Photo 4

3.5-Inch Width or 2.63-Inch Height