

| Project No./Contract No. | Project Title / Location                    | Day of Report | Report No. |
|--------------------------|---|---------------|------------|
| 6389                     | BRC Eastside Common Areas Soils Remediation | 29-Jul-09     | 379        |
|                          |   |               |            |

| Position               | Name              | E-Mail Address   | Phone No.    |
|------------------------|-------------------|--|--------------|
| BRC PROJECT MANAGER    | Lee Farris        | <a href="mailto:lfarris@landwellco.com">lfarris@landwellco.com</a>                             | 702-567-0400 |
| BRC PROJECT MANAGER    | Ranjait Sahu      | <a href="mailto:sahuraj@earthlink.net">sahuraj@earthlink.net</a>                               | 702-567-0400 |
| CONST. PROJECT MANAGER | Dan Brennecke     | <a href="mailto:Dan.Brennecke@westonsolutions.com">Dan.Brennecke@westonsolutions.com</a>       | 970-260-5886 |
| Construction Manager   | Richard L Aubiner | <a href="mailto:Richard.L.aubiner@westonsolution.com">Richard.L.aubiner@westonsolution.com</a> | 720-641-8660 |

| Conditions |                       |    |                       | Temp (°F) |     | Wind |        | Add'l Readings  |   |
|------------|-----------------------|----|-----------------------|-----------|-----|------|--------|-----------------|---|
| AM         | Sunny / Partly Cloudy | PM | Sunny / Partly Cloudy | Low       | 85  |      |        | Precip. (in/dy) | 0 |
|            |                       |    |                       | High      | 110 | S    | 10 mph | Humidity (%)    | 0 |

[illegible]

| Name             | Position         | Trade / Work Performed | Y/N |
|------------------|------------------|------------------------|-----|
| Greg Corcoran    | Design Engineer  | Oversight              | N   |
| Dan Street       | QA Manager       | Oversight              | N   |
| Jim Cox          | QA/QC Supervisor | Oversight              | N   |
| Rebecca Pynn     | Engineer         | Oversight              | N   |
| Stuart Irwin     | QA/QC Tech       | Oversight              | N   |
| Roland Derostier | QA/QC Tech       | Oversight              | N   |
| Camron Liddell   | QA/QC Tech       | Oversight              | N   |
| Victor Heredia   | QA/QC Tech       | Oversight              | Y   |
| Keith Schratte   | QA/QC Tech       | Oversight              | Y   |

| Name                       | Position                  | Trade / Work Performed | Y/N |
|----------------------------|---------------------------|------------------------|-----|
| Doug Herlocker, Tetra Tech | Air Monitoring Specialist | Air Monitoring         | Y   |
| Becky Dano, Tetra Tech     | Air Monitoring Specialist | Air Monitoring         | N   |
| Jill Dale, Tetra Tech      | Air Monitoring Specialist | Air Monitoring         | N   |
|                            |                           |                        |     |
|                            |                           |                        |     |
|                            |                           |                        |     |
|                            |                           |                        |     |

| Name              | Position          | Trade / Work Performed | Y/N |
|-------------------|-------------------|------------------------|-----|
| Bob Meyer, ASW    | Inspector         | Linear Inspector,      | Y   |
| Devin Gordon, MGA | Overnight         | For NDEP               | Y   |
| Dock Kim, ATC     | Field Observation | For AIG                | Y   |
| Brian Raklica     | Inspector         | NDEP                   | N   |
| Steve Morrow, ASW | Inspector         | Linear Inspector       | N   |
| PBS&J, Survey     | Surveyors         | Survey                 | N   |

[illegible]

| Equipment                     | Vendor / Tag No. | Work Performed                  |   |   |   |
|-------------------------------|------------------|---------------------------------|---|---|---|
| CAT D400E Dump Truck (10)     |                  | CAMU                            | - | - | - |
| JD D400 Dump Trucks (10)      |                  | Eastside                        | - | - | - |
| CAT 324D long stick excavator |                  | Eastside                        | - | - | - |
| CAT 05R Dozer with disc, (1)  |                  | Eastside                        | - | - | - |
| CAT 345 excavators, (5)       |                  | Eastside and CAMU, Western Hook | - | - | - |
| CAT 330 Excavator (1)         |                  | CAMU                            | - | - | - |
| CAT 365 Excavator (1)         |                  | CAMU                            | - | - | - |
| CAT D6 LGP Dozer (1)          |                  | Eastside                        | - | - | - |
| Water Trucks (3)              |                  | Eastside                        | - | - | - |
| Case backhoe                  |                  | CAMU                            | - | - | - |
| CAT 16H Grader                |                  | CAMU                            | - | - | - |
| CAT D6 Dozer                  |                  | Eastside                        | - | - | - |
| Water Trucks (4)              |                  | CAMU                            | - | - | - |
| CAT D-6 Dozer, (3)            |                  | CAMU                            | - | - | - |
| CAT 14H Grader                |                  | CAMU                            | - | - | - |
| Grastall, forklift            |                  | CAMU                            | - | - | - |
| JLG                           |                  | CAMU                            | - | - | - |
| Smooth drum Rollers, (3)      |                  | CAMU                            | - | - | - |
| Tenent Street Sweeper         |                  | Eastside and CAMU               | - | - | - |
| Komatsu Loader                |                  | CAMU, Phase 1                   | - | - | - |
| Chertam 1400 Powerscreener    |                  | CAMU                            | - | - | - |
|                               |                  |                                 |   |   |   |
|                               |                  |                                 |   |   |   |

| Material     | Vendor | Today | UOM   | Purpose           | Delivery Verification |      |      |      |
|--------------|--------|-------|-------|-------------------|-----------------------|------|------|------|
|              |        |       |       |                   | to date               | Qty  | Spec | Tags |
| GCL          | CETCO  | 0     | rolls | For CAMU, On site |                       | 2271 |      |      |
| Geocomposite | Agru   | 0     | rolls | For CAMU, On site |                       | 2442 |      |      |
| Geomembrane  | Agru   | 0     | rolls | For CAMU, On site |                       | 558  |      |      |

| WORK COMPLETED                     |        |
|------------------------------------|--------|
| Description of Work Executed Today |        |
| 1                                  | 1.00   |
| 2                                  | 2.00   |
| 3                                  | 3.00   |
| 4                                  | 4.00   |
| 5                                  | 5.00   |
| 6                                  | 6.00   |
| 7                                  | 7.00   |
| 8                                  | 8.00   |
| 9                                  | 9.00   |
| 10                                 | 10.00  |
| 11                                 | 11.00  |
| 12                                 | 12.00  |
| 13                                 | 13.00  |
| 14                                 | 14.00  |
| 15                                 | 15.00  |
| 16                                 | 16.00  |
| 17                                 | 17.00  |
| 18                                 | 18.00  |
| 19                                 | 19.00  |
| 20                                 | 20.00  |
| 21                                 | 21.00  |
| 22                                 | 22.00  |
| 23                                 | 23.00  |
| 24                                 | 24.00  |
| 25                                 | 25.00  |
| 26                                 | 26.00  |
| 27                                 | 27.00  |
| 28                                 | 28.00  |
| 29                                 | 29.00  |
| 30                                 | 30.00  |
| 31                                 | 31.00  |
| 32                                 | 32.00  |
| 33                                 | 33.00  |
| 34                                 | 34.00  |
| 35                                 | 35.00  |
| 36                                 | 36.00  |
| 37                                 | 37.00  |
| 38                                 | 38.00  |
| 39                                 | 39.00  |
| 40                                 | 40.00  |
| 41                                 | 41.00  |
| 42                                 | 42.00  |
| 43                                 | 43.00  |
| 44                                 | 44.00  |
| 45                                 | 45.00  |
| 46                                 | 46.00  |
| 47                                 | 47.00  |
| 48                                 | 48.00  |
| 49                                 | 49.00  |
| 50                                 | 50.00  |
| 51                                 | 51.00  |
| 52                                 | 52.00  |
| 53                                 | 53.00  |
| 54                                 | 54.00  |
| 55                                 | 55.00  |
| 56                                 | 56.00  |
| 57                                 | 57.00  |
| 58                                 | 58.00  |
| 59                                 | 59.00  |
| 60                                 | 60.00  |
| 61                                 | 61.00  |
| 62                                 | 62.00  |
| 63                                 | 63.00  |
| 64                                 | 64.00  |
| 65                                 | 65.00  |
| 66                                 | 66.00  |
| 67                                 | 67.00  |
| 68                                 | 68.00  |
| 69                                 | 69.00  |
| 70                                 | 70.00  |
| 71                                 | 71.00  |
| 72                                 | 72.00  |
| 73                                 | 73.00  |
| 74                                 | 74.00  |
| 75                                 | 75.00  |
| 76                                 | 76.00  |
| 77                                 | 77.00  |
| 78                                 | 78.00  |
| 79                                 | 79.00  |
| 80                                 | 80.00  |
| 81                                 | 81.00  |
| 82                                 | 82.00  |
| 83                                 | 83.00  |
| 84                                 | 84.00  |
| 85                                 | 85.00  |
| 86                                 | 86.00  |
| 87                                 | 87.00  |
| 88                                 | 88.00  |
| 89                                 | 89.00  |
| 90                                 | 90.00  |
| 91                                 | 91.00  |
| 92                                 | 92.00  |
| 93                                 | 93.00  |
| 94                                 | 94.00  |
| 95                                 | 95.00  |
| 96                                 | 96.00  |
| 97                                 | 97.00  |
| 98                                 | 98.00  |
| 99                                 | 99.00  |
| 100                                | 100.00 |

**Day Shift:**

- PUD-7, PUD-7 and PUD-5 ponds, continued excavation, loading and hauling material to Beta ditch stockpile.
- PUD-7 pond, long reach excavator continued excavation and stockpiling material.
- D8 dozer discing/pushing up previously placed wet material for drying in various ponds.
- Began shredding debris pile.
- Western Hook, excavator continued scraping and stockpiling. Water truck used for dust control.
- SW-12 pH: 6.

| DAILY PRODUCTION & QUALITY CONTROL REPORT  |   |               |            |
|--|---|---------------|------------|
| Project No./Contract No.   | Project Title / Location                    | Day of Report | Report No. |
| 6389   | BRC Eastside Common Areas Soils Remediation | 29-Jul-09     | 379        |
| <div><div>- Night Shift:</div><div>- Loaded out and hauled material from Beta Ditch stockpile and PUE row stockpile.</div><div>CAMU Activity:</div><div>- Day Shift</div><div>- Phase IIIA, continued placing interim cover on slopes.</div><div>- Phase V, continued grading floor and north and east slopes.</div><div>- SE-2, silt trench completed backfilling excavation beyond design limits.</div><div>- Extract measured water levels in Phase I LCRS sump and vadose zone. Also Phase II LCRS sump.</div><div>- GES on site collected water sample from monitoring well next to Phase I.</div><div>- Night Shift:</div><div>- Continued placing material in Phase II and Phase IIIB.</div><div>Embankment</div><div>- Phase I embankment, complete.</div><div>- Phase 1 estimated cumulative embankment placed:</div><div>- Phase II embankment , complete.</div><div>Sump/Vadose Monitoring</div><div>Phase I: LCRS Sump: Measurement taken: (2.4) Water Pumped : (N/A).</div><div>Vadose: Measurement taken: (0.6) Water Pumped: (N/A).</div><div>Phase II: LCRS Sump: Measurement taken: (6) Post sample. Water Pumped: (780 gal).</div><div>Vadose: Measurement taken: (NA) Water pumped: (N/A).</div><div>Phase IIIB: LCRS Sump: Measurement taken: (NA) Water Pumped: (N/A)</div><div>Vadose: Measurement taken: (NA) Water Pumped: (N/A)</div><div>Inspections: CAMU: Weston monitored sump access.</div><div>Eastside: Inspected perimeter fence. All secure.</div></div> |   |               |            |

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds)

|   |         |    |
|---|---------|----|
| Phase I   |         |    |
| Previous Daily Cumulative =   | 291,200 | cy |
| Operations layer placed (completed) for liner certification. = 21,662                             | 0       | cy |
| Daily Day shift waste placed today: Phase IV,V scape & Phase IIIB trench excavation. 0 loads @ 20 |         |    |
| cy/load (0 trucks) =  | 0       | cy |
| Daily Night shift placed today: 0 loads @ 18cy/load (0 trucks) =                                  | 0       | cy |
| To Date Phase I estimated cumulative waste placed =   | 291,200 | cy |
| Phase II  |         |    |
| Previous Daily Cumulative =   | 816,076 | cy |
| Operations layer placed (completed) for liner certification. = 37,188                             |         | cy |
| Daily Day shift waste placed today: From Western Hook (0) loads @ 18 cy/load (0) trucks =         |         | cy |
| Daily Day shift waste placed today: Silt Trenches, (0) loads @ 18cy/load (0) trucks =             |         | cy |
| Daily Night shift placed today: (94) loads @ 18cy/load (8) trucks =                               | 1,692   | cy |
| To Date Phase II estimated cumulative waste placed =  | 817,768 | cy |
| Phase IIIA  |         |    |
| Previous Daily Cumulative =   | 219,366 | cy |
| Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks =         |         | cy |
| Operations layer placed (completed for liner certification = 21,276)                              |         | cy |
| Daily Day shift waste placed today: From Phase IIIB. (0) loads @ 18 cy/load (0) trucks =          |         | cy |
| Daily Night shift waste placed today: (56) loads @ 18cy/load (9) trucks =                         | 1,008   | cy |
| To Date Phase IIIA estimated cumulative waste placed =  | 220,374 | cy |
| Phase IIIB  |         |    |
| Previous Daily Cumulative =   | 131,274 | cy |
| Operations layer placed (completed) for liner certification. = 21,978                             |         | cy |
| Daily Day shift waste placed today: (0) loads @ 18 cy/load (0) trucks =                           |         | cy |
| Daily Night shift waste placed today: (184) loads @ 18cy/load (11) trucks =                       | 3,312   | cy |
| To Date Phase IIIB estimated cumulative waste placed =  | 134,586 | cy |
| Phase IV  |         |    |
| Previous Daily Cumulative =   | 37,314  | cy |
| Operations layer placed directly in Phase IV today: (0) loads @ 18 cy/load (0) trucks =           |         | cy |
| Daily Day shift waste placed today: From ?? (0) loads @ 18 cy/load (0) trucks =                   |         | cy |
| Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =                          |         | cy |
| To Date Phase IV estimated cumulative waste placed =  | 37,314  | cy |
| Phase V   |         |    |
| Previous Daily Cumulative =   |         | cy |
| Operations layer placed (completed) for liner certification. = ?                                  |         | cy |
| Daily Day shift waste placed today: From ?? (0) loads @ 18 cy/load (0) trucks =                   |         | cy |
| Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =                          |         | cy |
| To Date Phase V estimated cumulative waste placed =   | 0       | cy |

|                                       |           |                    |            |
|---------------------------------------|-----------|--------------------|------------|
|                                       |           | Estimated Waste at |            |
|                                       |           | Completion         | % Complete |
|                                       |           | (cy)               |            |
| Cumulative Total To Date All Phases = | 1,501,242 | 2,050,000          | 73.2%      |

Geosynthetics Placed

|                     | Previous | Placed | Cumulative Placed |
|---------------------|----------|--------|-------------------|
| Phase I (complete)  |          |        |                   |
| GCL                 | 307,372  | 0      | 307,372           |
| Geomembrane         | 307,372  | 0      | 307,372           |
| Geocomposite        | 307,372  | 0      | 307,372           |
| Geotextile          | 69,340   | 0      | 69,340            |
| Phase II (complete) |          |        |                   |
| GCL                 | 498,468  | 0      | 498,468           |
| Geomembrane         | 498,468  | 0      | 498,468           |
| Geocomposite        | 520,592  | 0      | 520,592           |
| Geotextile          | 0        | 0      | 0                 |
| Phase IIIA          |          |        |                   |
| GCL                 | 221,000  | 0      | 221,000           |
| Geomembrane         | 221,000  | 0      | 221,000           |
| Geocomposite        | 221,000  | 0      | 221,000           |
| Geotextile          | 20,000   | 0      | 20,000            |
| Phase IIIB          |          |        |                   |
| GCL                 | 340,535  | 0      | 340,535           |
| Geomembrane         | 340,535  | 0      | 340,535           |
| Geocomposite        | 340,535  | 0      | 340,535           |
| Geotextile          | 50,000   | 0      | 50,000            |
| Phase IV            |          |        |                   |
| GCL                 | 459,942  | 0      | 459,942           |
| Geomembrane         | 459,942  | 0      | 459,942           |
| Geocomposite        | 459,952  | 0      | 459,952           |
| Geotextile          | 12,390   | 0      | 12,390            |
| Phase V             |          |        |                   |
| GCL                 | 0        | 0      | 0                 |
| Geomembrane         | 0        | 0      | 0                 |
| Geocomposite        | 0        | 0      | 0                 |
| Geotextile          | 0        | 0      | 0                 |



## Basic Remediation Company

875 West Warm Springs Road  
Henderson, Nevada 89011

### DAILY PRODUCTION & QUALITY CONTROL REPORT

| Project No./Contract No. | Project Title / Location                                | Day of Report | Report No. |
|--------------------------|---|---------------|------------|
| <b>6389</b><br>0         | <b>BRC Eastside Common Areas Soils Remediation</b><br>0 | 29-Jul-09     | <b>379</b> |

### DAILY PHOTO LOG

Photo 1



CAMU: Phase IIIB.

Photo 2



CAMU: Phase II.

Photo 3



CAMU: Phase IIIA.

Photo 4



Eastside, Debris pile.