

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	15-Dec-09	516

Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Lee Farris	lfarris@landwellco.com	702-567-0400
BRC PROJECT MANAGER	Ranjait Sahu	sahuraj@earthlink.net	702-567-0400
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.com	970-260-5886
Construction Manager	Richard L Aubiner	Richard.L.aubiner@westonsolution.com	720-641-8660

Conditions				Temp (°F)		Wind		Add'l Readings	
AM	Sunny / Partly Cloudy	PM	Sunny / Partly Cloudy	Low	37			Precip. (in/dy)	0
				High	53	N	5mph	Humidity (%)	0

[illegible]

Name	Position	Trade / Work Performed	Y/N
Greg Corcoran	Design Engineer	Oversight	N
Dan Street	QA Manager	Oversight	N
Jim Cox	QA/QC Supervisor	Oversight	Y
Rebecca Flynn	Engineer	Oversight	N
Shari Ivers	QA/QC Tech	Oversight	Y
Camron Liddell	QA/QC Tech	Oversight	Y
Graciano Malana	QA/QC Tech	Oversight	Y

Name	Position	Trade / Work Performed	Y/N	
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N	
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring	Y	

Name	Position	Trade / Work Performed	Y/N
Bob Meyer, ASW	Inspector	Liner Inspector,	Y
Devin Gordon, MGA	Oversight	For NDEP	Y
Brian Rakivica	Inspector	NDEP	N
Steve Morrow, ASW	Inspector	Liner Inspector	N
PBS&J, Survey	Surveyors	Survey	N

[illegible][illegible]

Material	Vendor	Today	UOM	Purpose	Delivery Verification			
					to date	Qty	Spec	Tags
GCL	CETCO	0	rolls	For CAMU, On site		2271		
Geocomposite	Agru	0	rolls	For CAMU, On site		2442		
Geomembrane	Agru	0	rolls	For CAMU, On site		558		

WORK COMPLETED	
Description of Work Executed Today	
1	1.00
2	2.00
3	3.00
4	4.00
5	5.00
6	6.00
7	7.00
8	8.00
9	9.00
10	10.00
11	11.00
12	12.00
13	13.00
14	14.00
15	15.00
16	16.00
17	17.00
18	18.00
19	19.00
20	20.00
21	21.00
22	22.00
23	23.00
24	24.00
25	25.00
26	26.00
27	27.00
28	28.00
29	29.00
30	30.00
31	31.00
32	32.00
33	33.00
34	34.00
35	35.00
36	36.00
37	37.00
38	38.00
39	39.00
40	40.00
41	41.00
42	42.00
43	43.00
44	44.00
45	45.00
46	46.00
47	47.00
48	48.00
49	49.00
50	50.00
51	51.00
52	52.00
53	53.00
54	54.00
55	55.00
56	56.00
57	57.00
58	58.00
59	59.00
60	60.00
61	61.00
62	62.00
63	63.00
64	64.00
65	65.00
66	66.00
67	67.00
68	68.00
69	69.00
70	70.00
71	71.00
72	72.00
73	73.00
74	74.00
75	75.00
76	76.00
77	77.00
78	78.00
79	79.00
80	80.00
81	81.00
82	82.00
83	83.00
84	84.00
85	85.00
86	86.00
87	87.00
88	88.00
89	89.00
90	90.00
91	91.00
92	92.00
93	93.00
94	94.00
95	95.00
96	96.00
97	97.00
98	98.00
99	99.00
100	100.00

Day Shift:

- Continued excavating and stockpiling material in PUB-9, PUC-8 and CTR-1.
- Continued final scrape of SW and HP Ponds, hauling material to Beta Ditch stockpile.
- Continued loading and hauling material in OTR trucks from HP berms and Southern rib berms to CAMU for placement.
- Galleria Scrape, continued scraping Parcels 10 and 4, loading and hauling material with OTR trucks to the CAMU for placement.

- Night Shift:
Hauled material from DWP 0, CTR 4, and Bate Ditch stockpile.

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	15-Dec-09	516

- Hauled material from PUB-9, CTR-1, and Beta Ditch stockpile.

CAMU Activity:

- Day Shift:

- Continued to place waste from Galleria and eastside into Phase V.
- Continued grading waste in Phase I, Phase II, Phase IIIB and Phase IV
- Continued to place interim cover on Phase I and Phase II.
- Continued finish grading interim cover on Phase I and Phase II.

- Night Shift:

- Placed material in Phase IIIB and Phase IV.

Embankment

- Phase I embankment, complete.
- Phase I estimated cumulative embankment placed:
- Phase II embankment , complete.

Sump/Vadose Monitoring:

Phase I: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A)
Vadose: Measurement taken: (N/A) Water Pumped: (N/A).

Phase II: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A).
Vadose: Measurement taken: (N/A) Water pumped: (N/A).

Phase IIIB: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A)
Vadose: Measurement taken: (N/A) Water Pumped: (N/A).

Phase V: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A)
Vadose: Measurement taken: (N/A) Water pumped: (N/A)

Inspections: CAMU: N/A.

Eastside: Inspected fence perimeter: All secure.

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds)

Phase I

Previous Daily Cumulative =	372,886	cy
Operations layer placed (completed) for liner certification. = 21,662	0	cy
Daily Day shift waste placed today: Galleria/Eastside, (0) loads @ 17 cy/load (0) trucks =		cy
Daily Night shift placed today: (0) loads @ 21cy/load (0) trucks =		cy
To Date Phase I estimated cumulative waste placed =	372,886	cy

Phase II

Previous Daily Cumulative =	1,072,405	cy
Operations layer placed (completed) for liner certification. = 37,188		cy
Daily Day shift waste placed today: Galleria Scrape, (0) loads @ 17 cy/load (0) trucks =		cy
Daily Day shift waste placed today: Eastside Waste, (0) loads @ 17cy/load (0) trucks =		cy
Daily Night shift placed today: (0) loads @ 21 cy/load (0) trucks =		cy
To Date Phase II estimated cumulative waste placed =	1,072,405	cy

Phase IIIA

Previous Daily Cumulative =	222,174	cy
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks =		cy
Operations layer placed (completed for liner certification = 21,276)		cy
Daily Day shift waste placed today: (0) loads @ 17 cy/load (0) trucks =		cy
Daily Night shift waste placed today: (0) loads @ 21cy/load (0) trucks =		cy
To Date Phase IIIA estimated cumulative waste placed =	222,174	cy

Phase IIIB

Previous Daily Cumulative =	403,007	cy
Operations layer placed (completed) for liner certification. = 21,978		cy
Daily Day shift waste placed from: Galleria/Eastside (0) loads @ 17 cy/lld (0) trucks =		cy
Daily Night shift waste placed today: (178) loads @ 21cy/load (17) trucks =	3,738	cy
To Date Phase IIIB estimated cumulative waste placed =	406,745	cy

Phase IV

Previous Daily Cumulative =	303,689	cy
Operations layer placed (completed) for liner certification = 37,314		cy
Daily Day shift waste placed today: (0) loads @ 17 cy/load (0) trucks =		cy
Daily Night shift waste placed today: (191) loads @ 21cy/load (19) trucks =	4,011	cy
To Date Phase IV estimated cumulative waste placed =	307,700	cy

Phase V

Previous Daily Cumulative =	223,500	cy
Operations layer placed (completed) for liner certification = 40,284		cy
Daily Day shift waste placed from: Galleria/Eastside (336) loads @ 17 cy/load (20) trucks =	5,712	cy
Daily Night shift waste placed today: (0) loads @ 21cy/load (0) trucks =		cy
To Date Phase V estimated cumulative waste placed =	229,212	cy

11/01/09 Volume Adjustment to Correlate with CAMU Placement Survey 123,750 cy

	Estimated Waste at Completion (cy)	% Complete
Cumulative Total To Date All Phases =	2,734,872 cy	97.7%

Geosynthetics Placed

Phase I (complete)	Previous	Placed	Cumulative Placed
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
Phase II (complete)			
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	0	0	0
Phase IIIA			
GCL	221,000	0	221,000
Geomembrane	221,000	0	221,000
Geocomposite	221,000	0	221,000
Geotextile	20,000	0	20,000
Phase IIIB			
GCL	340,535	0	340,535
Geomembrane	340,535	0	340,535
Geocomposite	340,535	0	340,535
Geotextile	50,000	0	50,000
Phase IV			
GCL	459,942	0	459,942
Geomembrane	459,942	0	459,942
Geocomposite	459,952	0	459,952
Geotextile	12,390	0	12,390
Phase V			
GCL	558,653	0	558,653

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	15-Dec-09	516

Geomembrane	558,653	0	558,653
Geocomposite	558,653	0	558,653
Geotextile	15,925	0	15,925

BMI North

GCL	1,111,468	0	1,111,468
Geomembrane	1,111,468	0	1,111,468
Geocomposite	1,111,468	0	1,111,468

BMI South

GCL	177,000	0	177,000
Geomembrane	177,000	0	177,000
Geocomposite	177,000	0	177,000

Debris Storage Area (complete)

Geomembrane	12,000	0	12,000
-------------	--------	---	--------

CAMU Cover

GCL	394,514	0	394,514
Geomembrane	394,514	0	394,514
Geocomposite	397,000	0	397,000

	Total Geosynthetics for CAMU Basic Scope (sf)	% Complete of Basic Scope	Total Geosynthetics for CAMU Basic Scope +Option Scope	% Complete of Basic Scope + Option Scope	
Geosynthetic System Cumulative Total To Date All CAMU Phases	4,068,952	4,151,232	98.0%	6,534,075	62.3%

HEALTH & SAFETY

Description of Health & Safety Actions Taken Today / Safety Inspections Conducted

Safety Topic:

Eastside Day: Discussed: Cell phone usage.
CAMU Day: Discussed: Cell phone usage.
Night shift CAMU & Eastside: Discussed: Vehicles exiting the CAMU entrance before 6AM.

CONSTRUCTION QUALITY ASSURANCE & QUALITY CONTROL

Description of Quality Control Actions Taken Today / Quality Inspections Conducted

Daily CQA Summary.

Monitored waste placement into the CAMU of Galleria and Eastside material on the day shift.
Monitored waste placement into the CAMU of Eastside material on the night shift.
Monitored placement of interim cover at the CAMU on the day shift.

ISSUES AND/OR ITEMS OF DISCUSSION

Discussion of Issues / Concerns / Conversations / Topics

SITE VISITORS

[illegible]

Report Prepared By / Title

Date Prepared

Signature _____

Richard Laubinger, Construction Manager

15-Dec-09

Weather Table

Sunny/Clear	☀
Sunny / Party Cloudy	☂
Cloudy / Partly Sunny	☁
Cloudy	☁
Overcast	☁
Light Rain	☔
Rain	☔
Thunderstorms	⚡
Snow	❄

Basic Remediation Company

875 West Warm Springs Road
Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389 0	BRC Eastside Common Areas Soils Remediation 0	15-Dec-09	516

DAILY PHOTO LOG

Photo 1



CAMU: Phase I and Phase II.

Photo 2



CAMU: Phase 1 and Phase II.

Photo 3



CAMU: Phase IIIB.

Photo 4



CAMU: Phase II and Phase I.