

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	15-Jan-10	542

Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Lee Farris	lfarris@landwellco.com	702-567-0400
BRC PROJECT MANAGER	Ranjit Sahu	sahuron@earthlink.net	702-567-0400
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.com	970-260-8586
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolution.com	720-641-5866

Conditions				Temp (°F)		Wind		Add'l Readings	
AM	Sunny / Party Cloudy	PM	Sunny / Party Cloudy	Low	38			Precip. (in/Dy)	0
				High	59	WNW	5mph	Humidity (%)	0

[illegible]

Name		Position	Trade / Work Performed	Y/N
Greg Corcoran	Design Engineer	Oversight		Y
Dan Street	QA Manager	Oversight		N
Jim Cox	QA/QC Supervisor	Oversight		Y
Rebecca Flynn	Engineer	Oversight		N
Samon Littlefield	QA/QC Tech	Oversight		Y
Graciano Malina	QA/QC Tech	Oversight		Y
Victor Heredia	QA/QC Tech	Oversight		Y
John Duncan	QA/QC Tech	Oversight		Y

Name	Position	Trade / Work Performed	Y/N	
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N	
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring	Y	

Name	Position	Trade / Work Performed	Y/N
Bob Meyer, ASW	Inspector	Liner Inspector.	Y
Devin Gordon, MGA	Oversight	For NDEP	Y
Brian Rakivca	Inspector	NDEP	N
Steve Morrow, ASW	Inspector	Liner Inspector	N
PBS&J, Survey	Surveyors	Survey	N

[illegible][illegible]

Material	Vendor	Today	UOM	Purpose	Delivery Verification			
					to date	Qty	Spec	Tags
GCL	CETCO	0	rolls	For CAMU, On site		2271		
Geocomposite	Agru	0	rolls	For CAMU, On site		2448		
Geomembrane	Agru	0	rolls	For CAMU, On site		552		

Eastside Mixing and Drying Activity:

Day Shift:

- HP, CTR and SW ponds, continued final scrape, loading and hauling to Beta ditch stockpile.
- Export Beta ditch, at east end, running west, continued scraping form, hauling to Beta ditch stockpile.
- HP pond, loading OTR ducky and hauling to CAMU, Phase V for placement.
- Galleria scrape, continued loading OTR ducky trucks from Parcel 7, hauling to CAMU, Phase V for placement.

Night Shift:

- HP, CTR and SW ponds, continued final scrape, loading and hauling to Beta Ditch stockpile.

DAILY PRODUCTION & QUALITY CONTROL REPORT			
Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	15-Jan-10	542

- Hauled material from Beta Ditch stockpiles.			
CAMU Activity:			
- Day Shift:			
- Continued placing material from Eastside and Galleria in Phase V.			
- Continued finish grading interim cover on west slope of Phase I, Phase II and Phase IIIB.			
- Continued crushing rock at 200,000 cy stockpile.			
- Graded waste in Phase IIIB, Phase IV and Phase V.			
- ESI liner crew, installing geocomposite on top of Phase II and Phase I.			
- Continued final grading and rolling Phase IIIA.			
- Night Shift:			
- Placed material in Phase IV and Phase V.			
Embankment			
- Phase I embankment, complete.			
- Phase I estimated cumulative embankment placed:			
- Phase II embankment , complete.			
Sump/Vadose Monitoring:			
Phase I: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A).			
Vadose: Measurement taken: (N/A) Water Pumped: (N/A).			
Phase II: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A).			
Vadose: Measurement taken: (N/A) Water pumped: (N/A).			
Phase IIIB: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A).			
Vadose: Measurement taken: (N/A) Water Pumped: (N/A).			
Phase V: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A).			
Vadose: Measurement taken: (N/A) Water pumped: (N/A).			
Inspections: CAMU: N/A.			

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds)

Phase I		
Previous Daily Cumulative =	372,886	cy
Operations layer placed (completed) for liner certification. = 21,662	0	cy
Daily Day shift waste placed today: Galleria/Eastside, (0) loads @ 17 cy/load (0) trucks =		cy
Daily Night shift placed today: (0) loads @ 21cy/load (0) trucks =		cy
To Date Phase I estimated cumulative waste placed =	372,886	cy
Phase II		
Previous Daily Cumulative =	1,072,405	cy
Operations layer placed (completed) for liner certification. = 37,188		cy
Daily Day shift waste placed today: Galleria Scrape, (0) loads @ 17 cy/load (0) trucks =		cy
Daily Day shift waste placed today: Eastside Waste, (0) loads @ 17cy/load (0) trucks =		cy
Daily Night shift placed today: (0) loads @ 21 cy/load (0) trucks =		cy
To Date Phase II estimated cumulative waste placed =	1,072,405	cy
Phase IIIA		
Previous Daily Cumulative =	222,174	cy
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks =		cy
Operations layer placed (completed for liner certification = 21,276)		cy
Daily Day shift waste placed today: (0) loads @ 17 cy/load (0) trucks =		cy
Daily Night shift waste placed today: (0) loads @ 21cy/load (0) trucks =		cy
To Date Phase IIIA estimated cumulative waste placed =	222,174	cy
Phase IIIB		
Previous Daily Cumulative =	439,547	cy
Operations layer placed (completed) for liner certification. = 21,978		cy
Daily Day shift waste placed from: Galleria/Eastside (0) loads @ 17 cy/lid (0) trucks =		cy
Daily Night shift waste placed today: (0) loads @ 21cy/load (0) trucks =		cy
To Date Phase IIIB estimated cumulative waste placed =	439,547	cy
Phase IV		
Previous Daily Cumulative =	430,046	cy
Operations layer placed (completed) for liner certification = 37,314		cy
Daily Day shift waste placed today: (0) loads @ 17 cy/load (0) trucks =		cy
Daily Night shift waste placed today: (132) loads @ 21cy/load (15) trucks =	2,772	cy
To Date Phase IV estimated cumulative waste placed =	432,818	cy
Phase V		
Previous Daily Cumulative =	327,372	cy
Operations layer placed (completed) for liner certification = 40,284		cy
Daily Day shift waste placed from: Eastside and Galleria (121) loads @ 17 cy/load (8) trucks =	2,057	cy
Daily Night shift waste placed today: (247) loads @ 21cy/load (17) trucks =	5,187	cy
To Date Phase V estimated cumulative waste placed =	334,616	cy
11/01/09 Volume Adjustment to Correlate with CAMU Placement Survey	123,750	cy

		Estimated Waste at Completion	% Complete
Cumulative Total To Date All Phases =		2,998,196 cy	103.4%
		2,900,000	

Geosynthetics Placed

	Previous	Placed	Cumulative Placed
Phase I (complete)			
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
Phase II (complete)			
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	0	0	0
Phase IIIA			
GCL	221,000	0	221,000
Geomembrane	221,000	0	221,000
Geocomposite	221,000	0	221,000
Geotextile	20,000	0	20,000
Phase IIIB			
GCL	340,535	0	340,535
Geomembrane	340,535	0	340,535
Geocomposite	340,535	0	340,535
Geotextile	50,000	0	50,000
Phase IV			
GCL	459,942	0	459,942
Geomembrane	459,942	0	459,942
Geocomposite	459,952	0	459,952
Geotextile	12,390	0	12,390
Phase V			
GCL	558,653	0	558,653

Basic Remediation Company

875 West Warm Springs Road
Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389 0	BRC Eastside Common Areas Soils Remediation 0	15-Jan-10	542

DAILY PHOTO LOG

Photo 1



CAMU: Phase I and Phase II top, geocomposite.

Photo 2



CAMU: Phase I and Phase II, east slope. Geocomposite liner placement.

Photo 3



CAMU: Phase I and Phase II.

Photo 4



CAMU: Phase IIIA.