

**BRC EASTSIDE SOILS REMEDIATION & CAMU CONSTRUCTION**  
**WEEKLY PROGRESS STATUS REPORT**  
**June 18, 2010**

**1. Safety Issue Highlights**

- No Issues.

**2. Quality Issue Highlights**

- Geosyntec monitored concrete preparation and placement.
- Geosyntec performed concrete testing.
- Geosyntec monitored waste placement.

**3. Last Week's Accomplishment Highlights**

- Eastside, began rescape. Loaded and hauled material to CAMU Phase V.
- Eastside, GES continued performing soil sampling.
- CAMU, began waste placement in Phase V.
- CAMU, GES on site to sample sumps.
- CAMU, South west channel poured and finished concrete in 2<sup>nd</sup>, 3<sup>rd</sup> and 4<sup>th</sup> sections .
- Entact monitored and pumped sumps.

**4. Schedule Highlights for Next Week and Next Three Weeks**

- Southwest and west channel, continue concrete installation.
- Northwest basin, complete concrete installation.
- Northeast Retention Basin, complete fine grading and install concrete overflow structure.
- Eastside, continue rescape.
- Phase V, continue waste placement.

**1. Submittal Log Issues:**

- No Issues.

**2. RFI Issues:**

- No Issues.

**3. Action Items:**

- None.



CAMU: South west channel, concrete pouring and finishing.



CAMU: Phase V , waste placement.



CAMU: South west channel, concrete finishing.



Eastside: Scraping.