

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	29-Dec-09	527

Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Lee Farris	lfarris@landwellco.com	702-567-0400
BRC PROJECT MANAGER	Ranjit Sahu	sahuron@earthlink.net	702-567-0400
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.com	970-260-8586
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolution.com	720-641-5866

Conditions				Temp (F)		Wind		Add'l Readings	
AM	Cloudy / Partly Sunny	PM	Cloudy	Low	36			Precip. (in/Dy.)	0
				High	49	ENE	6mph	Humidity (%)	0

[illegible]

Name	Position	Trade / Work Performed	Y/N
Greg Corcoran	Design Engineer	Oversight	Y
Dan Street	QA Manager	Oversight	Y
Jim Cox	QA/QC Supervisor	Oversight	N
Rebecca Pynn	Engineer	Oversight	N
Stuart Irwin	QA/QC Tech	Oversight	N
Camron Liddell	QA/QC Tech	Oversight	Y
Graciano Malana	QA/QC Tech	Oversight	Y

Name	Position	Trade / Work Performed	Y/N	
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N	
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring	Y	

Name	Position	Trade / Work Performed	Y/N
Bob Meyer, ASW	Inspector	Liner Inspector.	N
Devin Gordon, MGA	Oversight	For NDEP	Y
Brian Rakivca	Inspector	NDEP	N
Steve Morrow, ASW	Inspector	Liner Inspector	N
PBS&J, Survey	Surveyors	Survey	N

[illegible]

Equipment	Vendor / Tag No.	Work Performed			
CAT D400E Dump Truck (10)		CAMU	-	-	-
JD D400 Dump Trucks (10)		Eastside	-	-	-
CAT 324D long stick excavator		Eastside	-	-	-
CAT D8R Dozer with disc, (1)		Eastside	-	-	-
CAT 345 excavators, (8)		Eastside, CAMU and Galleria	-	-	-
CAT 330 Excavator (1)		CAMU	-	-	-
CAT 365 Excavator (1)		CAMU	-	-	-
CAT D6 LGP Dozer (1)		Eastside	-	-	-
Water Trucks (5)		Eastside	-	-	-
Case backhoe		CAMU	-	-	-
CAT 16H Grader		CAMU	-	-	-
CAT D8 Dozer		Eastside	-	-	-
Water Trucks (4)		CAMU	-	-	-
CAT D-6 Dozer, (3)		CAMU	-	-	-
CAT 14H Grader		CAMU	-	-	-
Grashtail, forklift		CAMU	-	-	-
JLG		CAMU	-	-	-
Smooth drum Rollers, (3)		CAMU	-	-	-
Tenert Street Sweeper		Eastside and CAMU	-	-	-
Komatsu Loader		CAMU and Eastside.	-	-	-
Cherlain 1400 Powerscreener		CAMU	-	-	-

Material	Vendor	Today	UOM	Purpose	Delivery Verification			
					to date	Qty	Spec	Tags
GCL	CETCO	0	rolls	For CAMU, On site		2271		
Geocomposite	Agru	0	rolls	For CAMU, On site		2448		
Geomembrane	Agru	0	rolls	For CAMU, On site		552		

Description of Work Executed Today	
1	1.00
2	2.00
3	3.00
4	4.00
5	5.00
6	6.00
7	7.00
8	8.00
9	9.00
10	10.00
11	11.00
12	12.00
13	13.00
14	14.00
15	15.00
16	16.00
17	17.00
18	18.00
19	19.00
20	20.00
21	21.00
22	22.00
23	23.00
24	24.00
25	25.00
26	26.00
27	27.00
28	28.00
29	29.00
30	30.00
31	31.00
32	32.00
33	33.00
34	34.00
35	35.00
36	36.00
37	37.00
38	38.00
39	39.00
40	40.00
41	41.00
42	42.00
43	43.00
44	44.00
45	45.00
46	46.00
47	47.00
48	48.00
49	49.00
50	50.00
51	51.00
52	52.00
53	53.00
54	54.00
55	55.00
56	56.00
57	57.00
58	58.00
59	59.00
60	60.00
61	61.00
62	62.00
63	63.00
64	64.00
65	65.00
66	66.00
67	67.00
68	68.00
69	69.00
70	70.00
71	71.00
72	72.00
73	73.00
74	74.00
75	75.00
76	76.00
77	77.00
78	78.00
79	79.00
80	80.00
81	81.00
82	82.00
83	83.00
84	84.00
85	85.00
86	86.00
87	87.00
88	88.00
89	89.00
90	90.00
91	91.00
92	92.00
93	93.00
94	94.00
95	95.00
96	96.00
97	97.00
98	98.00
99	99.00
100	100.00

Day Shift:

- SW and HP Ponds, continued final scrape, loading and hauling to Beta Ditch stockpile.
- SW-8 stockpile, continued loading and hauling to the Beta Ditch stockpile.
- PUA-10, CTR-1 and CTR-4, continued excavating and stockpiling.
- Galleria scrape, continued scraping Parcel 7, loading out OTR trucks and hauling to CAMU for placement.

- Night Shift:
Hauled material from CTR 4 and Bate Ditch stockpile.

DAILY PRODUCTION & QUALITY CONTROL REPORT			
Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	29-Dec-09	527
- Hauled material from CTR-1 and Beta Ditch stockpiles.			
CAMU Activity:			
- Day Shift:			
- Phase IIIB, continued interim cover placement.			
- Galleria scrape, continued placing material in Phase V.			
- Phase I, Phase II and Phase IIIB, continued finish grading interim cover.			
- Phase I, removed soil from the toe on the east slope.			
- 200,000 cy stockpile, continued power screening 1" and 6" minus material.			
- Phase II, placed final cover soil.			
- Night Shift:			
- Placed material in Phase IIIB and Phase IV.			
Embankment			
- Phase I embankment, complete.			
- Phase I estimated cumulative embankment placed:			
- Phase II embankment , complete.			
Sump/Vadose Monitoring:			
Phase I: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A).			
Vadose: Measurement taken: (N/A) Water Pumped: (N/A).			
Phase II: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A).			
Vadose: Measurement taken: (N/A) Water pumped: (N/A).			
Phase IIIB: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A).			
Vadose: Measurement taken: (N/A) Water Pumped: (N/A).			
Phase V: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A).			
Vadose: Measurement taken: (N/A) Water pumped: (N/A).			
Inspections: CAMU: N/A.			
Eastside: Inspected eastside perimeter fenceline, All secure.			

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds)

Phase I	
Previous Daily Cumulative =	372,886 cy
Operations layer placed (completed) for liner certification. = 21,662	0 cy
Daily Day shift waste placed today: Galleria/Eastside, (0) loads @ 17 cy/load (0) trucks =	cy
Daily Night shift placed today: (0) loads @ 21cy/load (0) trucks =	cy
To Date Phase I estimated cumulative waste placed =	372,886 cy
Phase II	
Previous Daily Cumulative =	1,072,405 cy
Operations layer placed (completed) for liner certification. = 37,188	cy
Daily Day shift waste placed today: Galleria Scrape, (0) loads @ 17 cy/load (0) trucks =	cy
Daily Day shift waste placed today: Eastside Waste, (0) loads @ 17cy/load (0) trucks =	cy
Daily Night shift placed today: (0) loads @ 21 cy/load (0) trucks =	cy
To Date Phase II estimated cumulative waste placed =	1,072,405 cy
Phase IIIA	
Previous Daily Cumulative =	222,174 cy
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks =	cy
Operations layer placed (completed for liner certification = 21,276)	cy
Daily Day shift waste placed today: (0) loads @ 17 cy/load (0) trucks =	cy
Daily Night shift waste placed today: (0) loads @ 21cy/load (0) trucks =	cy
To Date Phase IIIA estimated cumulative waste placed =	222,174 cy
Phase IIIB	
Previous Daily Cumulative =	438,434 cy
Operations layer placed (completed) for liner certification. = 21,978	cy
Daily Day shift waste placed from: Galleria/Eastside (0) loads @ 17 cy/l/d (0) trucks =	cy
Daily Night shift waste placed today: (10) loads @ 21cy/load (1) trucks =	210 cy
To Date Phase IIIB estimated cumulative waste placed =	438,644 cy
Phase IV	
Previous Daily Cumulative =	352,304 cy
Operations layer placed (completed) for liner certification = 37,314	cy
Daily Day shift waste placed today: (0) loads @ 17 cy/load (0) trucks =	cy
Daily Night shift waste placed today: (371) loads @ 21cy/load (20) trucks =	7,791 cy
To Date Phase IV estimated cumulative waste placed =	360,095 cy
Phase V	
Previous Daily Cumulative =	272,936 cy
Operations layer placed (completed) for liner certification = 40,284	cy
Daily Day shift waste placed from: Galleria/Eastside (51) loads @ 17 cy/load (4) trucks =	867 cy
Daily Night shift waste placed today: (0) loads @ 21cy/load (0) trucks =	cy
To Date Phase V estimated cumulative waste placed =	273,803 cy
11/01/09 Volume Adjustment to Correlate with CAMU Placement Survey	123,750 cy

		Estimated Waste at Completion	
		(cy)	% Complete
Cumulative Total To Date All Phases =	2,863,757 cy	2,900,000	98.8%

Geosynthetics Placed

Phase I (complete)	Previous	Placed	Cumulative Placed
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
Phase II (complete)			
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	0	0	0
Phase IIIA			
GCL	221,000	0	221,000
Geomembrane	221,000	0	221,000
Geocomposite	221,000	0	221,000
Geotextile	20,000	0	20,000
Phase IIIB			
GCL	340,535	0	340,535
Geomembrane	340,535	0	340,535
Geocomposite	340,535	0	340,535
Geotextile	50,000	0	50,000
Phase IV			
GCL	459,942	0	459,942
Geomembrane	459,942	0	459,942
Geocomposite	459,952	0	459,952
Geotextile	12,390	0	12,390
Phase V			
GCL	558,653	0	558,653

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	29-Dec-09	527

Geomembrane	558,653	0	558,653
Geocomposite	558,653	0	558,653
Geotextile	15,925	0	15,925

BMI North

GCL	1,111,468	0	1,111,468
Geomembrane	1,111,468	0	1,111,468
Geocomposite	1,111,468	0	1,111,468

BMI South

GCL	177,000	0	177,000
Geomembrane	177,000	0	177,000
Geocomposite	177,000	0	177,000

Debris Storage Area (complete)

Geomembrane	12,000	0	12,000
-------------	--------	---	--------

CAMU Cover

GCL	394,514	0	394,514
Geomembrane	394,514	0	394,514
Geocomposite	397,000	0	397,000

	Total Geosynthetics for CAMU Basic Scope (sf)	% Complete of Basic Scope	Total Geosynthetics for CAMU Basic Scope +Option Scope	% Complete of Basic Scope + Option Scope	
Geosynthetic System Cumulative Total To Date All CAMU Phases	4,068,952	4,151,232	98.0%	6,534,075	62.3%

HEALTH & SAFETY

Description of Health & Safety Actions Taken Today / Safety Inspections Conducted

Safety Topic:

Eastside Day: Discussed; Upcoming 10 hour OSHA training on 1/4/10.

CAMU Day: Discussed; Upcoming 10 hour OSHA training on 1/4/10.

Night shift CAMU & Eastside: Discussed: Upcoming 10 hour OSHA training on 1/2/10 for night shift.

CONSTRUCTION QUALITY ASSURANCE & QUALITY CONTROL

Description of Quality Control Actions Taken Today / Quality Inspections Conducted

Daily CQA Summary.

Monitored waste placement into the CAMU of Galleria material on the day shift.

Monitored waste placement into the CAMU of eastside materials on the night shift.

Monitored placement of interim cover at the CAMU on the day shift.

ISSUES AND/OR ITEMS OF DISCUSSION

Discussion of Issues / Concerns / Conversations / Topics

SITE VISITORS

[illegible]

Report Prepared By / Title

Richard Laubinger, Construction Manager

Date Prepared

29-Dec-09

Signature _____

Weather Table

Sunny/Clear	
Sunny / Party Cloudy	
Cloudy / Partly Sunny	
Cloudy	
Overcast	
Light Rain	
Rain	
Thunderstorms	
Snow	

Basic Remediation Company

875 West Warm Springs Road
Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389 0	BRC Eastside Common Areas Soils Remediation 0	29-Dec-09	527

DAILY PHOTO LOG

Photo 1



Galleria Scrape, Parcel 7.

Photo 2



CAMU: Phase 1 and Phase IIIB finish subgrade prep.

Photo 3



CAMU: Phase II and Phase I, east slope

Photo 4



CAMU: Phase II and Phase I, west slope.