

BRC EASTSIDE SOILS REMEDIATION & CAMU CONSTRUCTION
WEEKLY PROGRESS STATUS REPORT
Aug 27, 2010

1. Safety Issue Highlights

- Work stoppage due to lightning on 8-26-10, 3:30 pm.

2. Quality Issue Highlights

- Geosyntec monitored concrete preparation.
- Geosyntec monitored waste placement.
- Geosyntec monitored waste grading and installation of interim cover.

3. Last Week's Accomplishment Highlights

- Eastside, completed demolition and sizing of concrete decon pad and asphalt access way. Loading and hauling to CAMU.
- Eastside, completed Timet sub area scrapes. Loading, hauling and placing in Phase V, CAMU.
- Eastside, continued the removal and sizing of HDPE and PVC discharge piping.
- CAMU, continued waste placement in Phase V.
- CAMU, Phase V, continued grading slopes.
- CAMU, Phase V, began placing interim cover on slopes.
- CAMU, West channel/Northwest basin, installed additional rebar in cutoff wall running from Section 25, 26 and 27.
- CAMU, West channel, began installing expansion joint caulking/sealant.
- CAMU, West channel, began placing decorative stone on landfill side, backfilling and grading on the west side.
- CAMU, Entact pumped and monitored sumps.
- CAMU, GES collected water samples from sumps.

4. Schedule Highlights for Next Week and Next Three Weeks

- CAMU, West channel/Northwest basin, complete all concrete work.
- CAMU, complete interim cover placement on Phase V.
- CAMU, complete backfill, grading and raking next to west channel.
- CAMU, Final inspection.
- CAMU, Perform punchlist items.
- Eastside, demobilize heavy equipment.
- Demobilize scrape crews.
- Demobilize office trailers.
- GES continue soil sampling scraped areas that are completed.
- Demobilize option scope resources.

1. Submittal Log Issues:

- No Issues.

2. RFI Issues:

- **No Issues.**

3. Action Items:

- **No Issues.**



CAMU: Raking decorative rock at West channel.



CAMU: Phase V, interim cover placement.



Eastside: Parking lot scrape and removal.



Eastside: Sub area # 104 scrape.

ENTACT Waste Movement Log

	Single Loads from Eastside to CAMU Phase V (Day)			Double Loads from Eastside to CAMU Phase V (Day)			Total Into CAMU	Total Night	Total Day	Total Trucks		
Date	# Loads	yd ³ /load	yd ³	# Loads	yd ³ /load	yd ³	yd ³	Shift Loads	Shift Loads	Running	end dumps	doubles
6/14/2010	50	15	750				750	0	50	7	7	
6/15/2010	119	15	1,785				1,785	0	119	11	11	
6/16/2010	97	15	1,455				1,455	0	97	12	12	
6/17/2010	99	15	1,485				1,485	0	99	12	12	
6/18/2010	102	15	1,530				1,530	0	102	12	12	
6/19/2010	96	15	1,440				1,440	0	96	12	12	
6/21/2010	99	15	1,485				1,485	0	99	12	12	
6/22/2010	129	15	1,935				1,935	0	129	16	16	
6/23/2010	147	15	2,205				2,205	0	147	18	18	
6/24/2010	138	15	2,070				2,070	0	138	17	17	
6/25/2010	149	15	2,235				2,235	0	149	19	19	
6/26/2010	142	15	2,130				2,130	0	142	18	18	
6/28/2010	136	15	2,040				2,040	0	136	20	20	
6/29/2010	158	15	2,370				2,370	0	158	20	20	
6/30/2010	114	15	1,710				1,710	0	114	14	14	
7/1/2010	119	15	1,785				1,785	0	119	14	14	
7/2/2010	162	15	2,430				2,430	0	162	20	20	
7/5/2010	149	15	2,235				2,235	0	149	18	18	
7/6/2010	271	15	4,065				4,065	0	271	28	28	
7/7/2010	267	15	4,005				4,005	0	267	28	28	
7/8/2010	277	15	4,155				4,155	0	277	28	28	
7/9/2010	280	15	4,200				4,200	0	280	28	28	
7/10/2010	285	15	4,275				4,275	0	285	28	28	
7/12/2010	285	15	4,275				4,275	0	285	28	28	
7/13/2010	245	15	3,675	39	24	936	4,611	0	284	26	22	4
7/14/2010	109	15	1,635	41	24	984	2,619	0	150	14	10	4
7/15/2010	71	15	1,065	82	24	1,968	3,033	0	153	15	7	8
7/16/2010	72	15	1,080	86	24	2,064	3,144	0	158	15	7	8
7/17/2010	57	15	855	64	24	1,536	2,391	0	121	15	7	8
7/19/2010	141	15	2,115	79	24	1,896	4,011	0	220	23	15	8
7/20/2010	154	15	2,310	77	24	1,848	4,158	0	231	25	17	8
7/21/2010	274	15	4,110	0	24	0	4,110	0	274	28	28	0
7/22/2010	301	15	4,515	0	24	0	4,515	0	301	29	29	0
7/23/2010	319	15	4,785	0	24	0	4,785	0	319	31	31	0
7/24/2010	199	15	2,985	103	24	2,472	5,457	0	302	27	20	7
7/26/2010	195	15	2,925	111	24	2,664	5,589	0	306	27	20	7
7/27/2010	161	15	2,415	117	24	2,808	5,223	0	278	28	20	8
7/28/2010	172	15	2,580	135	24	3,240	5,820	0	307	27	19	8
7/29/2010	163	15	2,445	142	24	3,408	5,853	0	305	24	16	8
7/30/2010	108	15	1,620	139	24	3,336	4,956	0	247	18	10	8
7/31/2010	123	15	1,845	132	24	3,168	5,013	0	255	20	12	8
8/2/2010	134	15	2,010	142	24	3,408	5,418	0	276	20	12	8
8/3/2010	177	15	2,655	141	24	3,384	6,039	0	318	26	18	8
8/4/2010	177	15	2,655	126	24	3,024	5,679	0	303	26	18	8
8/5/2010	179	15	2,685	120	24	2,880	5,565	0	299	25	18	7
8/6/2010	174	15	2,610	136	24	3,264	5,874	0	310	26	18	8
8/7/2010	129	15	1,935	152	24	3,648	5,583	0	281	22	12	10
8/9/2010	171	15	2,565	160	24	3,840	6,405	0	331	28	18	10
8/10/2010	196	15	2,940	145	24	3,480	6,420	0	341	25	18	7
8/11/2010	125	15	1,875	139	24	3,336	5,211	0	264	19	12	7
8/12/2010	56	15	840	108	24	2,592	3,432	0	164	15	8	7
8/13/2010	0	15	0	84	24	2,016	2,016	0	84	7	0	7
8/14/2010	13	15	195	102	24	2,448	2,643	0	115	8	1	7
8/16/2010	0	15	0	63	24	1,512	1,512	0	63	7	0	7
8/19/2010	151	15	2,265	0	24	0	2,265	0	151	14	14	0
8/20/2010	134	15	2,010	0	24	0	2,010	0	134	14	14	0
8/21/2010	180	15	2,700	0	24	0	2,700	0	180	14	14	0
8/23/2010	189	15	2,835	0	24	0	2,835	0	189	14	14	0
8/24/2010	149	15	2,235	0	24	0	2,235	0	149	12	12	0
8/25/2010	42	15	630	0	24	0	630	0	42	8	8	0
TOTALS	22,621		366,323	2,965		71,160	3,505,263	114,704	45,079			